

IKON 16

NSS installation plans and TG4 process

Antonio Bianchi
NSS Installation coordinator

www.europeanspallationsource.se

11th February 2019

Instruments Installation workshop

November 2018



Instruments involved: 6 of the first 8 (BEER, CSPEC, BIFROST, LOKI, ODIN, ESTIA);


N.	Installations start	Hall	Components
BEER	Sept 2019	E01	Ex. Cave structure
CSPEC	Sept 2019	E02.1	Guide System
BIFROST	Dec 2019	E01	Ex. Cave structure
LoKI	May 2021	D03	Guide system
ESTIA	June 2021	D01	Guide system
ODIN	June 2021	D01	Guide system

Preliminary installation plans resource loaded

Beer: Experimental cave structure

**CURRENT
ESTIMATION**


- Installation starts: September 2019
- Hall: E01 (building handover 16.08.2019)
- Material: ordinary concrete cast in situ
- Resources: Beer civil contractor, ESS support for handling, surveying, lifting;
- TG3: March 2019 (Intermediate design review already conducted)
- TG4: July 2019
- Responsible Institute: NPI



CSpec: guide system

**CURRENT
ESTIMATION**

- Installation starts: 12/2019
- Hall: E02.1 (building handover 16.08.2019)
- Main tasks: piles interface baseplates, guide support, vacuum housing, preliminary alignment, test leakage;
- Resources: TUM installation team, ESS support for handling and lifting, ESS vacuum;
- TG3: June 2019;
- TG4: October 2019
- Responsible Institute: TUM;




Beam interface piles according to the instrument request already prepared (130 mm above the floor level).

Interface steel plates supplied from ESS and installed from the Instrument team

Bifrost: experimental cave structure

**CURRENT
ESTIMATION**

- Installation starts: December 2019
- Hall: E01 (building handover 16.08.2019)
- Structure: pre-cast concrete blocks;
- Resources: Bifrost civil contractor, ESS support for handling, surveying, lifting;
- TG3: June 2019
- TG4: October 2019
- Responsible Institute: IFE




NBOA integration

NBOAs integration start: Q4/2019
Buildings handover (E01 August 2019)
Resources: In Kind contractors, NSS
IRR: Q3 2019
Responsible: NSS




Temporary tent required



Alternatives under discussion

E03-E04 building completion work

- Installation starts: Q1/2020
- Buildings: E04 (handover December 2019)
- Main tasks: Installation of piping above the suspended ceiling (lab gases, power cables, fume hoods.....)
- Resources: In Kind, NSS support to clarify soon
- IRR: Q4/2019
- Responsible: NSS




Connection point for:

- 3 lab gases, compressed air
- cooling water
- DI water, tap water
- house vacuum



E01/E02.1 electrical power distribution

- Installation starts: Q1/2020
- Buildings: E01, E02.1
- Resources: NSS (electrical framework agreement for installation in place)
- IRR: Q4/2019
- Responsible: NSS;



Substation



CF

Instruments power panel



NSS

Instruments control racks



Instruments teams 8

Bunker project: installation of R6 bracket

R6 brackets installation : Q1/2020 (28.02.2020)




Halls: D02 (both D01 and D03 side, two teams involved at the same time)

Resources: NSS (framework agreement)

IRR: Q4 2019

Responsible: NSS

Parallel work with SKANSKA: before building handover




Coordination with Skanska and ESS target ongoing

Installation plan resource loaded already submitted at Bunker CDR on December 2018

Tollgate 4 / specific documentation

Document	Title	Note
ESS-0051706	Process for Neutron Instrument Design and Construction	NSS construction project description
ESS-0099060	Neutron Instrument Design and Construction - Phase 3 Technical Data Package Specification	Technical data package to be delivered during Phase 3
ESS-0194761	NSS Guideline for Instrument Construction Projects - Tollgate 4 Review and Decision	This document defines timeline and process for Tollgate 4 (TG4) for Instrument Construction projects
ESS-0115727	Information requirements on instrument projects for integration and verification activities.	Relevant information about Installation packages preparation
ESS-0115143	NSS Instrument Project Schedule Guideline	How to build the installation plan with Ms Project

Purpose of the IRR



- The purpose with **Installation Readiness Review** is to make necessary preparations have been performed and the supporting documentation are in place for the upcoming installation package.
- Each IRR will correspond to an **Installation Package (I.P.)**. The I.P. is manageable discrete piece of the complete installation.
- Relevant installation package documentation is collected into a “Binder” and shall require NSS approval before the installation can take place.

According to the document **ESS-0194761**, An IRR Committee will be established with participants as follows:

Mandatory members:

- NSS Installation Coordinator and NSS Management team (including NSS safety);
- NSS technology groups (NOSG, Chopper group, Motion Control, Detectors), according to the specific components to install;

Optional members according to the specific I.P. might be also:

- NSS Project Leader;
- ESS Installation Manager (ESS Bas-U);
- DMSC/ICS/PSS Division Responsible/Representative;
- EH&S Division Responsible/Representative;
- ESS Quality Division Responsible/Representative;
- ESS Metrology group Responsible/Representative;

Installation Binder

*Purpose : Control of installation
Documentation.*

*Each binder refers
to a specific I.P.*



- I- 01 List of Documents
- I- 02 Scope of Work
- I- 03 Organisation
- I- 04 Time Schedule
- I- 05 Risk Assessment Method Statement (RAMS)
- I- 06 Temporary Services
- I- 07 Drawings
- I- 08 Installation Procedures
- I- 09 Work Permits
- I- 10 Daily Diary
- I- 11 Non-Conformity Report (NCR)
- I- 12 QC - Installation & Test Documentation
- I- 13 List of Components & Material
- I- 14 Reference Documents
- I- 15 Installation Finalization

**Manufacturing & Preparation for
Installation Phase**


Installation Phase

Already available on Confluence !


- 01 List of Documents
- 02 Scope of Work
- 03 Organisation
- 04 Time Schedule
- 05 Risk Assessment Method Statement (RAMS)
- 06 Temporary Services
- 07 Drawings
- 08 Installation Procedures
- 09 Work Permits
- 10 Daily Diary
- 11 Non-Conformity Report (NCR)
- 12 QC - Installation & Test Documentation
- 13 List of Components & Material
- 14 Reference Documents
- 15 Installation Finalization

03. Organisation / List of Contact

In-kind/Contractor Site Organisation
Telephone / mail list to all site personell



Instrument installation and cold commissioning (Phase 4)



Roles and Responsibilities (1/2)



ESS Installation Manager

- Overall Site Coordinator

NSS Installation Coordinator

- Coordinates NSS installation works

Instrument Installation Leader (Binder owner)

- This person is appointed by the Instrument Team to lead/manage the on-site instrument installation works
- Responsible/owner of Installation binder.

In-Kind / Contractor

- Responsible for the installation work.
- Responsible for the contents of the installation preparation documents to include into the installation binder.



NSS Installation Coordinator

Responsible for

- An IRR is conducted and passed before installation starts for a package;
- Schedule and coordinate Installation packages within project;
- Installation Packages follow rules and regulations, including health and safety regulations
- Coordinate support needs for installation packages;
- Resolve conflicts, including prioritize, between different installation packages within project
- Make sure there's a sign-off for the installation package (before it's regarded complete).



Instrument Installation Leader

Responsible for

- The installation binder is ready for IRR
- The on site installation for that package
- The installation follow rules and regulations
- Safety and Health during installation

Safety during installation

NSS Installations have to comply with Swedish legislation of construction works and a “BAS-U” will be appointed from ESS to lead installation works in order to prevent injuries




Reference provisions from Swedish work environment Authority:

- building-and-civil-engineering-work-provisions-afs1999-3;
- scaffolding-provisions-afs2013-04;
- use-of-lifting-devices-and-lifting-accessories-provisions-afs2006-6;
- who-is-responsible-for-what-within-building-and-construction-adi704-eng;

[Web site](#)

<https://www.av.se/en/work-environment-work-and-inspections/publications/foreskrifter/>



Installation coordination meeting on Wednesday 13th



***FIRST 4: BEER, C SPEC, BIFROST, MAGIC;
BACK UP INSTRUMENT WEST SECTOR: NMX***

1. TG3 schedule/manufacturing time and its compatibility with current installation schedule;
2. IRR (TG4) schedule and definition of each instrument Installation package (and installation package owner);
3. Utilities/Infrastructure available in the E buildings; support required from ESS (logistic services, tools and equipment, installation labor);
4. Update on instrument installation resources (and instrument installation leader to interface on-site with the NSS installation coordinator);

Conclusion

1. *BEER, C SPEC and BIFROST have preliminary resource loaded their installation plans (E buildings);*
2. *ODIN, ESTIA preliminary resource loaded plan about the D building and LOKI with resource indications (installations start in 2021);*
3. *NSS integrated installation plan (first 8) resource loaded to be ready by June 2019;*
4. *It is necessary to create soon the first Installation packages (Binders) as described in the previous slides, with reference to the first 4 instruments in the West sector (BEER, CSPEC, BIFROST, MAGIC) and to identify the BINDER owner (INST. PACKAGE OWNER);*
5. *NSS installation works not related to instruments installation will follow the same installation process with an IRR before the on site works can start. (e.g. NBOA integration, Installation of instrument power, piping installation in the E03/E04 buildings), bunker project, test beam line etc. etc...;*

Questions

