

Accelerator Integration

Dave McGinnis
AD Chief Engineer

www.europeanspallationsource.se

1 April 2015

Purpose

- The Accelerator Integration Group is responsible for the integrated technical design of the ESS Linac
- The integrated technical design is defined by set of specifications organized in an hierarchical structure.
 - L1 - Linac Power and Flux specifications
 - L2 - Linac Energy and Peak Beam Power specifications
 - L3 - Linac sub-system specifications
 - L4 -Engineering discipline specifications
 - Electromagnetic resonators, proton beam instrumentation, beam magnets and deflectors, vacuum, cryogenics, radio frequency systems, power convertors, physical plant, control system
- The main task of Accelerator Integration Group is to:
 - Ensure a complete set of specifications for the integrated technical design is available.
 - Verify that the complete set of specifications for the integrated technical design are met in the specific engineering design of the ESS Linac sub-systems.

- Dave McGinnis - Chief Engineer
- Eugene Tanke - Systems Engineer
- Stephen Molloy - Accelerator Engineering Section Leader
 - Edgar Sargsyan - Lead Engineer RFQ, DTL
 - Aurélien Ponton - Lead Engineer ISRC, LEBT, MEBT
 - Inigo Alonso - Lead Engineer HEBT
 - Steve Molloy - Lead Engineer SPK, MBL, HBL, A2T
 - Enric Bargalló - Lead Engineer RAMI
- Nick Gazis - Design Integration Section Leader
 - Carl-Johan Hardh - Design Engineer (Design office)
 - Daniel Lundgren - Design Engineer (Design office)

Responsibilities

- Chief Engineer:
 - Coordination of the [Physical Plant Working Group](#)*
 - Editor of the [ESS Linac Parameter Book](#)
- System Engineer:
 - [Specification System](#)**
 - Installation Planning
- [Accelerator Engineering Section](#)*

 - [Engineering discipline specifications](#)*
 - [AD-ICS Vertical Integration Tests](#)*

- [Design Integration Section](#)*

 - Integrate in the ESS 3D master model (ESS-0016885) with
 - In-Kind Contributions and other design input produced inside & outside ESS.
 - [In-Kind Drawing Exchange Solution](#)

* essreviewer,
TAC112015

** Train1, DOORStr1

Physical Plant Working Group


- Goal
 - Coordinate accelerator equipment installation with conventional facilities
 - [WIKI](#)*
 - [Issue Board](#)*
- Members
 - Accelerator Safety - Lali Tchelidze
 - Cables and Cable Trays - Evangelia Vaena - AD-TS
 - CF Liaison - Karin Svedin - CF
 - Conventional Power - Frithiof Jensen - AD-TS
 - Cooling - Anton Lundmark - AD-TS
 - Cryogenics and Test Stands - Wolfgang Hees - AD-TS
 - Gallery Layout - Morten Jensen - AD-RF
 - Protection Systems - Stuart Birch - ICS
 - Radiation calculations - Luisella Lari AD-MGMT
 - Target Interface - Stephen Molloy - AD-AIG
 - System Engineering - Eugene Tanke - AD-AIG
 - Tunnel Layout - Nick Gazis - AD-AIG

* essreviewer,
TAC112015

** Train1, DOORStr1


PPWG:

Example Klystron Gallery Equipment: Spoke Section



PPWG:

Example Tunnel Equipment: Spoke Section



PPWG JIRA Issue Board*

Accelerator Integration Gr... Accelerator Physical Plan...

Kanban board

QUICK FILTERS: Only My Issues Tunnel Gallery Cables CF Cooling Cryo Management Power PSS Rad Safety System Engineering

10 To Do

- AIG-271 Write requirement on fire protection of cable trays in Gallery
- AIG-272 Write requirement on fire protection of cable trays in tunnel
- AIG-273 Define Radiation Shielding in AT2
- AIG-274 Windows in Emergency exits
- AIG-275 Define Access To Schrodinger's Tunnel
- AIG-276 Define Requirements for lights in tunnel
- AIG-277 Approve Envelope Drawings ESS-0006000
- AIG-278 Get Mats E. Pålsson JIRA login from IT using ESSnow
- AIG-279 Raise Issue to ACCSYS Management of HVAC requirement in AD-GSA Toom in Target Hall
- AIG-280 Determine heat loads for ICS crates

12 Tasks

- AIG-206 Develop workflow for requirements between Ad and CF
- AIG-218 Finalize Stub Design with Chamfers
- AIG-220 Get writeups on Stub heat load calculations on cables and waveguides
- AIG-226 Heat loads in stubs
- AIG-239 Define Target-Accelerator Interface
- AIG-245 Get Klystron Task Force requirements into DOORs
- AIG-254 Write note to okay proposed stub backfill.
- AIG-258 Design access to raster magnet power supply racks
- AIG-259 Define radiation shielding concept for the stubs
- AIG-261 New Requirements for tunnel HVAC
- AIG-263 Develop Interlock concept for fire chimney's in tunnel
- AIG-265 Provide risk assessment documentation of hot water pipes in RF Gallery

42 Tasks Complete

- AIG-207 Ask CF for list of CF drawings and index.
- AIG-208 Get CF Milestones and Schedule to the PPWG
- AIG-209 Finalize layout of FEB
- AIG-210 Look into transportation for going to site on a regular basis
- AIG-213 Look into what type of tablets are best for viewing the 3D Model.
- AIG-212 Obtain status of gallery internal wall, acoustic shielding, and insulation of the stubs
- AIG-211 Rough plan and timeline for the Klystron Water Cooling Taskforce
- AIG-214 Give a short 1 hour course on how to use the 3D model
- AIG-216 Get last date possible for changes to the stub design from CF
- AIG-234 Inform J.Weisend about BOD definitions concerns
- AIG-230 Write Critique of CF document system

Project administration

* essreviewer,
TAC112015
** Train1, DOORStr1

PPWG Major Issues

- Klystron Collector Water cooling system
- Tunnel HVAC system
- Tunnel Drainage
- Tunnel Smoke Evacuation System
- HEBT Loading Bay Vertical Height Clearance
- No documented baseline to review against AD specifications
- Unclear change control process

L4 Specification Status

- The Level 4 Specifications
 - which describe the specifications for the engineering disciplines
 - are the responsibility of the Lead Engineers
- The Level 4 Interface Specifications
 - which describe how engineering disciplines will interact
 - are the responsibility of the workpackage leaders
- The Level 4 Specifications and Interface Specifications and Specifications will be major component of the technical annexes of the in-kind contracts
- **The in-kind contracts cannot be considered complete until these specifications are written**

L4 Specification Status

- ESS has held two CDRs in the past 6 months with three more planned in the next 4 months. At the first two CDRs,
 - The list of specifications were incomplete.
 - The interface specifications between Accelerator Disciplines were non-existent, incomplete or not ready.
- Since the AIG is purely an advisory group it does not have the authority to:
 - enforce work package leaders to follow L4 specifications
 - require work package leaders to author L4 interface specifications

Internal Vertical Design Reviews (IVDRs)

- To try to prevent these types of gaps of information at future CDRs,
 - the AIG will hold a two day internal review of the status of the L4 specifications of a specific L3 Accelerator system
 - every three weeks for the rest of 2015.
- For each review, the AIG will issue a report
 - To the ACCSYS Project manager
 - reporting the status of the L4 specifications
 - ***advising*** whether
 - a CDR should be held
 - the in-kind contract technical annex is ready.
- The charge, agenda, and schedule was presented at the Technical Board 12

IVDR Schedule

System	Date	Lead Engineer	Comments
RFQ	28-Apr-2015	E. Sargsyan	
DTL	19-May-2015	E. Sargsyan	
A2T	9-Jun-2015	S. Molloy	Addresses WP6 beam delivery systems
HEBT	30-Jun-2015	I. Alonso	Focuses on LWUs
SPK	8-Sep-2015	S. Molloy	
MEBT	29-Sep-2015	A. Ponton	
ELP	20-Oct-2015	S. Molloy	
ISRC	10-Nov-2015	A. Ponton	
DMP	1-Dec-2015	S. Molloy	

System Integration Tests (Blinky Light Tests*)

- AD and ICS have organized two simple system tests to integrate accelerator devices into the control system.
- Two simple configurations were intentionally selected
 - in order to pioneer the procedures and tools
 - rather than spend time on complex integration tasks.
 - The tests are nick-named "Blinky Light Tests"
 - because we will have achieved our goal
 - if we can make a red light blink using our tools and procedures.
- The two accelerator systems to be tested are:
 - A powered electromagnet (e.g. an accelerator quadrupole, dipole corrector, etc.).
 - A vacuum system containing examples of many (most?) of the technologies planned for deployment in the accelerator vacuum system.

* essreviewer, TAC112015

** Train1, DOORStr1

Blinky Light Test Goals

- Demonstrate how the Accelerator and Controls expert work together
 - Identify the key documents
 - Identify the key roles
 - Identify obstacles. These are the processes and tasks that were difficult and caused major delay.
 - Track the actual time for the tasks (i.e. requirements, procurement, integration, etc.) to use as a datapoint for future estimates.
- Expose the in-house people to the specifics of EPICS integration.
 - The tests are to be technically simple, such that a person inexperienced in EPICS can do the integration.
 - The tests are to be implemented via the agile methodology, with product owners and scrum masters.
 - The tests are intended to expose the WPL's to the issues of integration.
- Demonstrate that a simple integration can be completed with the hardware and software we have chosen?
 - Identify and demonstrate a basic and standard Control Box configuration.
 - Exercise the ESS standard Configuration Management, Services, and Development Environment software.

RF Test Stand

- The Blinky Light tests have already uncovered a number of important unforeseen issues on just simple systems.
- It is likely that many other unforeseen issues would be uncovered with more complicated systems.
- The RF system is the single most costly and complicated system for the ESS Linac.
- A complete system test of an RF system *in Lund* would be invaluable in:
 - Uncovering unforeseen interface issues
 - Developing logistics and infrastructure
 - attracting experienced staff

RF Test Stand

- The ATAC has on numerous occasions strongly recommended an RF test stand in Lund
- The RF test stand will require additional staff that is not in the AD staff plan
 - One power converter engineer, two power converter technicians
 - One RF engineer, one mechanical technician, one RF technician.
 - ATAC has also recommended increasing the staff of the RF group in proportion to other groups
- The RF Test stand would contain:
 - 704 MHz klystron with a peak power of 1.5 MW
 - pulsed modulator with 140 kVA of power
 - High voltage dummy load, RF dummy load
 - 704 MHz circulator and waveguide distribution

RF Test Stand Sources of Equipment

- Stage 1
 - 140 kVA multi-level topology being currently developed at LTH (ready for klystron tests beginning Q1 2016 - this R&D project could require extra time.)
 - 704 MHz being procured from Thales (late Q1-early Q2 2016)
- Alternative
 - Borrow ESS modulator from CERN (already commissioned)
 - Borrow CERN 704 MHz Klystron (under tests)
 - Install at ESS late Mid Q3 2015 (9 month advance over Stage 1)
 - Return CERN equipment in Q2-Q3 of 2016

RF Test Stand Locations

- Southern Hall in M-Building
 - Availability: from now on (ESS is already renting this space);
 - Total area of 375m²;
 - 5 tons crane available that covers this entire area;
 - The clearance on the front gate is enough to transport any modulator inside. A klystron can also pass through if in horizontal position. In vertical position it's not possible;
 - The ground floor is concrete with 50 cm thickness
 - There is enough power in the underground substation,
 - We have already requested the university to bring up a power cable for 150kVA.
 - Price for renting the hall: 220kSEK per year;
 - Price to install one 150kVA cable + circuit breaker + power meter in the hall: 135 kSEK;
 - There is no primary cooling capability in the close area in that part of the building ,
 - We have launched a Request For Quotation to rent one for 150kW cooling capability for one year.
- Scheelevagen
 - Space will be rented by ESS, which is available from May or June;
 - The total area is 700 m²;
 - The clearance in the main gate is enough both for modulators and klystrons;
 - No crane is available;
 - 220kVA of power is available.
 - There is a primary cooling circuit in the building with a capacity of at least 150kW;
 - There is always a possibility to rent an autonomous cooling station if needed

AIG Summary

- AIG has focussed the last 6 months on developing integration tools (DOORs, JIRA, LinacLego, and IDES)
- Specification gathering
 - has been an exercise in frustration
 - but will try to solve the lack of progress with IVDRs
- The PPWG
 - has been effective at uncovering a number of significant issues with the interfaces between Conventional Facilities and Accelerator Division
 - but has not made much progress in achieving remedies.
- The AIG would like to transition
 - from office work
 - to hardware tests of systems
 - Blinky Light Project
 - RF Test Stand

Installation plans for the ESS Linac

Eugene Tanke

AD Systems Engineer

Dave McGinnis

Chief Engineer


www.europeanspallationsource.se

1 April 2015

- Basis for an integrated accelerator Installation, Testing and Commissioning plan
- Proposed sequence
- Next steps
- Open issues


The Task Ahead

Example Tunnel Equipment: Spoke Section



The Task Ahead:

Example Klystron Gallery Equipment: Spoke Section



Sectioned Commissioning

- ESS linac will be commissioned in sections
 - Driven by schedule
 - Minimize risk
- This requires dovetailing Installation, Testing and Commissioning
- Installation will be a challenge due to the high density of equipment, both in the tunnel and in the klystron gallery
- Low energy end of the linac is critical, e.g. because of
 - Space charge and space charge compensation
 - Large angles in beam
 - Phase advance

Planning Definitions

- Phases related to Installation, Testing and Commissioning (ITC) have been defined in ESS-0025640*:
 - ITC Phase A: Installation
 - ITC Phase B: Local testing without beam and without ICS
 - ITC Phase C1: Local testing without beam, with ICS
 - Local test including controls,
 - e.g. controlling a power supply
 - ITC Phase C2: Integrated testing without beam, with ICS
 - End to end test including controls,
 - e.g. controlling a power supply, concomitant magnet, water cooling, interlocks etc
 - ITC Phase D1: Testing diagnostics with beam
 - Will typically make use of a “probe” beam
 - ITC Phase D2: Beam commissioning
 - Goal during this phase is to prepare and deliver the required beam

Installation/testing/commissioning steps: A preliminary sequence

- Goal:
 - Reach Master Schedule milestone for beam on target
 - 28-Jun-2019 for 570 MeV on target (MS milestone 1G4910)
- Path:
 - Understanding boundary conditions, optimizing sequencing
 - Requires multiple iterations
 - This presentation does not represent the final solution and is far from “complete”!
 - Start with understanding RFI (Ready For Installation) dates

Proposed Integration Process with P6

- Use Ready For Installation (RFI) dates
 - from official P6 ACCSYS 11 schedule
 - as well as durations as needed
- Optimize the installation/testing/commissioning sequence
 - in OpenProject based on the above RFI dates
 - Currently 500+ lines in OpenProject
- Push plan output to the newly created P6 ACCSYS 11 I schedule
 - After a transition period, the ACCSYS 11 I schedule will become the reference

RFI and Installation Dates

Deliverables Tunnel (RFI)	1,239 days	2017/10/02 8:00 AM
ISrc and LEBT	0 days	2017/11/01 9:00 AM
RFQ	0 days	2018/06/20 8:00 AM
MEBT	0 days	2018/05/31 8:00 AM
DTL4	0 days	2017/10/02 8:00 AM
DTL3	0 days	2018/02/01 8:00 AM
DTL1	0 days	2018/06/01 7:00 AM
DTL2	0 days	2018/10/01 8:00 AM
DTL5	0 days	2019/02/01 8:00 AM
SPK Cryomodule 1	0 days	2018/01/08 9:00 AM
SPK Cryomodule 2	0 days	2018/02/01 9:00 AM
SPK Cryomodule 3	0 days	2018/03/01 9:00 AM
SPK Cryomodule 4	0 days	2018/04/02 8:00 AM
SPK Cryomodule 5	0 days	2018/05/01 8:00 AM
SPK Cryomodule 6	0 days	2018/06/01 8:00 AM
SPK Cryomodule 7	0 days	2018/07/02 8:00 AM
SPK Cryomodule 8	0 days	2018/08/01 8:00 AM
SPK Cryomodule 9	0 days	2018/09/03 8:00 AM
SPK Cryomodule 10	0 days	2018/10/01 8:00 AM
SPK Cryomodule 11	0 days	2018/11/01 9:00 AM
SPK Cryomodule 12	0 days	2018/12/03 9:00 AM
SPK Cryomodule 13	0 days	2019/01/07 9:00 AM
MBL Cryomodule 1	0 days	2018/09/03 8:00 AM
MBL Cryomodule 2	0 days	2018/10/02 8:00 AM
MBL Cryomodule 3	0 days	2018/11/02 9:00 AM
MBL Cryomodule 4	0 days	2018/12/03 9:00 AM
MBL Cryomodule 5	0 days	2019/01/07 9:00 AM
MBL Cryomodule 6	0 days	2019/02/04 9:00 AM

- RFI dates are not necessarily installation dates
- Actual required installation dates may still change as a function of the sequence optimization
- Suggest to not alter current Ready For Installation (RFI) dates

Example of data currently in OpenProj derived from Master Schedule

Definitions of Building Access

- **Early Access:**
 - The building is weather protected and CF contractors are still doing construction works.
 - Other Division can start to install their equipment, but all works have to be approved and coordinated by CF Contractor.
 - The CF Contractor is responsible for OHS and all works have to be in accordance with the rules and regulations on site.
 - Experience from SNS: Early Access not always useful when overhead work still ongoing
- **Full access: (Beneficial Occupancy Date or BOD)**
 - CF has handed the building over to ESS Operations.
 - For ACCSYS this means ACCSYS controls access to that particular ACC building; ACCSYS can start installation

Will use Early Access dates as needed

- Access dates for ACCSYS defined
 - Tunnel Full Access 2-May-2017
 - Klystron Gallery (along FE+SPK stubs) Early Access 1-Dec-2017*
 - Klystron Gallery Full Access 31-May-2018
 - Test stand and cryoplant dates consistent with schedule
 - | | <u>Early Access</u> | <u>Full Access</u> |
|--------------------|---------------------|--------------------|
| • Compressor bldg. | 9-Sep-2016 | 1-May-2017* |
| • Coldbox bldg. | 7-Oct-2016 | 1-May-2017* |
| • KG (Test stand) | 7-Oct-2016 | 1-May-2017* |
- Usage of Early Access and Full Access dates
 - Example use cases for early access: setting up the alignment network, start drilling holes for bolting down equipment
 - Adjust as needed & possible to match ACCSYS requirements

Install Utilities

(1 out of 18)

- Preliminary installation sequence for ACC “utilities” in the tunnel established


Installation in ACC tunnel	Preferred	
	Option 1	Option 2
Cable Tray	1	2
Water	2	1
Cryogenics Distribution	3	3
Waveguide in Stub*	4	4
Cables	5	5
<i>Waveguide to CM (without final connection)</i>	6	6

* not or barely sticking out into tunnel

- Also for the klystron gallery and stubs a preliminary installation sequence for ACC “utilities” has been established

Begin Installing Utilities

Step 1/18: Date 2-May-2017



Install Ion Source and DTL4

Step 2/18: Date 1-Nov-2017


Tunnel + Front End Building Full Access: 2-May-2017



Install RFQ and DTL RF Waveguides in Stubs

Step 3/18: Date 17-Jan-2018

Klystron Gallery BOD in ACC schedule: **31-May-2018**
Planning to use Early Access ~ **1-Dec-2017***



- Mount RF waveguide in stubs
 - RFQ-DTL completed by 17-Jan-2018
- Ready For Installation (RFI) dates for some equipment earlier than building Early Access date
 - MEBT RF amps 9-May-2017
 - RFQ klystron 8-Sep-2017
 - First DTL klystron 2-Oct-2017
- RFI dates are based on input from Master Schedule

*Meetings are being held with SI scheduler to optimize building access dates as needed

ACCSYS Temporary “RATS” Facility

Receiving, Acceptance, Testing and Storage Facility

- SNS had RATS facility:
 - ~5600 m² including 50 offices
 - Truck access (2) and loading docks (2)
 - 20 ton crane
 - Heavily used prior and after BOD tunnel/KG
 - Project Receiving/Material accountability
 - Magnet measurements & ion source testing
 - Mock-ups
 - Cryoline, DTL&CCL assembly
 - PS and low power RF testing
- ESS ACCSYS is establishing detailed needs for a similar facility for acceptance testing, assembly, storage etc.

Receive Spoke Cryomodules in RATS

Step 4/18: Date 8-Jan-2018

RATS=Receiving, Acceptance, Testing and Storage facility

CMs stored in RATS until cryoline test with jumpers completed

SPK1

8-Jan-2018





Storage of klystrons, modulators etc in RATS may be needed, but not shown in these slides



Dates are (approximated) RFI dates for equipment in RATS, installation dates for the tunnel

Commission ISRC & LEBT and Install DTL3



Step 5/18: Date 26-Feb-2018



Dates are (approximated) RFI dates for equipment in RATS, installation dates for the tunnel


RF Condition DTL3 & DTL4 & Install SPK Waveguides

Step 6/18: Date 11-Apr-2018



Commission RFQ and MEBT


Step 8/18: Date 22-Oct-2018



- RFQ and MEBT phase D: beam commissioning
 - with inline MEBT diagnostics and low power end cup/beam stop
 - RFQ and MEBT beam commissioning for 6 weeks
 - RFQ+MEBT beam commissioning completed by 22-Oct-2018
 - Will use additional (borrowed) diagnostics behind MEBT


Begin Cryo Transfer Line Tests

Step 9/18: Date 12-Jun-2018





Complete Reception of First half of SPK Cryomodules

Step 10/18: Date 1-Aug-2018




Finish Cryo-line test & Receive MBL CRM

Step 11/18: Date 1-Oct-2018



Installation of Spoke Cryomodules


Step 12/18: Date 24-Dec-2018



CMs have been pre-tested

Beam Commissioning of DTL1


Step 13/18: Date 3-Jan-2019



- DTL1 phase D: beam commissioning with low power end cup/beam stop
 - Does not affect downstream installation/testing
 - Assuming 7 weeks of installation/testing
 - 2 weeks of commissioning with beam, completed by 3-Jan-2019
- Beam commissioning DTL tank 1 most critical of all DTL tanks; this has been recognized at other projects, e.g.
 - CERN Linac3, SNS DTL, CERN Linac4


Install DTL2 & Begin LWU Installation

Step 14/18: Date 11-Mar-2019



Beam Commission DTL1-4


Step 15/18: Date 29-Mar-2019



- DTL1-4 phase D: beam commissioning with low power end cup/beam stop
 - Does not affect downstream installation/testing
 - Assume 7 weeks for installation and testing of DTL2 leaves 1 month for beam commissioning DTL1-4
 - DTL2-DTL3-DTL4 beam commissioning completed by 29-Mar-2019

Install DTL5

Step 16/18: Date 2-Apr-2019




MBL Production Rate and Final Test

- MBL installation schedule limited by MBL CM production rate and final test
- Could consider to test MBL CM8 and CM9 in final location in the tunnel
 - Would be able to produce neutrons with these last 2 CMs turned off
 - but 470 MeV protons, not 570 MeV on target
 - Finish installation last MBL by 24-Apr-2019
- **Next steps assume this mitigation**

Finish MBL Cryomodule Installation

Step 17/18: Date 24-Apr-2019



Dates are (approximated) installation **finish** dates

Begin Cryomodule Cool Down

Step 18/18: Date 2-May-2019

- In May 2019 CM cool down and testing could start, but...
 - All based on a success oriented, aggressive schedule
 - Concern about delivery schedule of LWUs
 - Different mitigation options are being looked into
- Less than one month for the following beam commissioning steps:
 - DTL5-SPK-MBL-HEBT beam to the linac beam dump
 - More than 500 m of structure containing 63 cavities and more than 120 quads and 120 steering correctors
 - HEBT-A2T beam to Target
- Beam on Target 30-Jun-2019

Next Steps

- Currently being prepared in OpenProject:
 - Klystron Building installation sequence is in but need
 - Verification of durations
 - Additional details on HEBT and A2T
 - Prerequisites: e.g. availability of AC power, water cooling etc
- Verification of logic in schedule and sensitivity analysis
- Data will be fed back from OpenProject into the newly created P6 ACCSYS 11 I schedule
- After a transition period, the ACCSYS 11 I schedule will become the reference

Open Issues

- Ascertain FE delivery dates
- Need to confirm Early Access dates with SI
 - Need to define access dates for A2T
- Adopt/further develop FE beam commissioning steps shown:
 - ISrc-LEBT
 - ISrc-LEBT-RFQ-MEBT
 - ISrc-LEBT-RFQ-MEBT-DTL1
 - ISrc-LEBT-RFQ-MEBT-DTL1-DTL2-DTL3-DTL4
 - Next steps would be DTL5 with cold linac (beam to dump, then to target)

It is not rare for haste to cause delay.
Olaf Hoenson