

# 11\_Project Milestones CNR

WP Number	WP Name	Task Name	End Date	Confidence level	Status	% Complete	Changed since last report	
1	<b>TG3</b>	<b>TG3</b>	<b>Tollgate 3</b>	<b>28/12/23</b>	<b>high</b>			
2	<b>TG4</b>	<b>TG4</b>	<b>Tollgate 4</b>	<b>15/12/25</b>	<b>high</b>			
3	<b>TG5</b>	<b>TG5</b>	<b>Tollgate 5</b>	<b>30/06/26</b>	<b>high</b>			
4	WP01.1	Background Chopper	Design Reviewed (IDR)	15/06/23	low	Not Started	0%	
5	WP01.2	Background Chopper	Design Accepted/Sub-TG3.6	16/11/23	low	Not Started	0%	
6	WP01.3	Background Chopper	Procured	31/07/24		Not Started	0%	
7	WP01.4	Background Chopper	Manufactured	01/01/25		Not Started	0%	
8	WP01.5	Background Chopper	FAT	29/01/25		Not Started	0%	
9	WP01.6	Background Chopper	Delivered (ESS)	06/03/25		Not Started	0%	
10	WP01.7	Background Chopper	Installation	17/03/25		Not Started	0%	
11	WP01.8	Background Chopper	Installed	17/03/25		Not Started	0%	
12	WP02.1	Collimators and slits	Design Reviewed (IDR)	30/09/22		Canceled	0%	
13	WP02.2	Collimators and slits	Design Accepted/Sub-TG3.5	30/09/22	high	In Progress	50%	
14	WP02.3	Collimators and slits	Procured	30/06/23		Not Started	0%	
15	WP02.4	Collimators and slits	Manufactured	28/06/24		Not Started	0%	
16	WP02.5	Collimators and slits	FAT	31/03/25		Not Started	0%	
17	WP02.6	Collimators and slits	Delivered (ESS)	05/05/25		Not Started	0%	
18	WP02.7	Collimators and slits	Installation	07/07/25		Not Started	0%	
19	WP02.8	Collimators and slits	Installed	07/07/25		Not Started	0%	
20	WP03.1	Monitors	Design Reviewed (CTV)	31/10/22		On Hold	80%	
21	WP03.2	Monitors	Procured	03/04/23		Not Started	0%	
22	WP03.3	Monitors	Design Reviewed (IDR)	04/09/23		Not Started	0%	
23	WP03.4	Monitors	Design Accepted/Sub-TG3.6	01/11/23		Not Started	0%	
24	WP03.5	Monitors	Manufactured	31/12/24		Not Started	0%	
25	WP03.6	Monitors	FAT	28/01/25		Not Started	0%	
26	WP03.7	Monitors	Delivered (ESS)	27/02/25		Not Started	0%	
27	WP03.8	Monitors	Installation	01/08/25		Not Started	0%	
28	WP03.9	Monitors	Installed	01/08/25		Not Started	0%	
29	WP04.1	Beamline Shielding	Design Reviewed (CTV)	30/09/22	medium	In Progress	50%	
30	WP04.2	Beamline Shielding	Procured	03/03/23		Not Started	0%	
31	WP04.3	Beamline Shielding	Design Reviewed (IDR)	04/08/23		Not Started	0%	
32	WP04.4	Beamline Shielding	Design Accepted/Sub-TG3.6	01/11/23		Not Started	0%	
33	WP04.5	Beamline Shielding	Manufactured	03/05/24		Not Started	0%	
34	WP04.6	Beamline Shielding	FAT	29/11/23		Not Started	0%	
35	WP04.7	Beamline Shielding	Delivered (ESS)	29/12/23		Not Started	0%	
36	WP04.8	Beamline Shielding	Installation	30/09/25		Not Started	0%	
37	WP04.9	Beamline Shielding	Installed	30/09/25		Not Started	0%	
38	WP05.1	Beam Shutter	Design Reviewed (CTV)	31/05/22		Canceled		
39	WP05.2	Beam Shutter	Procured	31/05/22		Canceled		
40	WP05.3	Beam Shutter	Design Reviewed (IDR)	31/05/22		Canceled		
41	WP05.4	Beam Shutter	Design Accepted/Sub-TG3.5	31/05/22	high	In Progress	80%	
42	WP05.5	Beam Shutter	Manufactured	31/03/23		Not Started	0%	
43	WP05.6	Beam Shutter	FAT	28/04/23		Not Started	0%	
44	WP05.7	Beam Shutter	Delivered (ESS)	16/05/23		Not Started	0%	
45	WP05.8	Beam Shutter	Installation	01/06/23		Not Started	0%	
46	WP05.9	Beam Shutter	Installed	01/06/23		Not Started	0%	
47	WP06.1	Secondary Collimator	Design Reviewed (IDR)	28/02/23	medium	Not Started	0%	
48	WP06.2	Secondary Collimator	Design Accepted/Sub-TG3.5	01/08/23		Not Started	0%	
49	WP06.3	Secondary Collimator	Procured	30/08/24		Not Started	0%	
50	WP06.4	Secondary Collimator	Manufactured	01/09/25		Not Started	0%	
51	WP06.5	Secondary Collimator	FAT	29/09/25		Not Started	0%	
52	WP06.6	Secondary Collimator	Delivered (ESS)	10/11/25		Not Started	0%	
53	WP06.7	Secondary Collimator	Installation	10/12/25		Not Started	0%	
54	WP06.8	Secondary Collimator	Installed	10/12/25		Not Started	0%	
55	WP07.1	Experimental cave	Design Reviewed (CTV)	28/02/23	medium	In Progress	50%	
56	WP07.2	Experimental cave	Design Reviewed (IDR)	30/06/23		Not Started	0%	
57	WP07.3	Experimental cave	Design Accepted/Sub-TG3.6	29/09/23		Not Started	0%	
58	WP07.4	Experimental cave	Procured	28/06/24		Not Started	0%	
59	WP07.5	Experimental cave	Manufactured	30/04/25		Not Started	0%	
60	WP07.6	Experimental cave	FAT	28/05/25		Not Started	0%	

	WP Number	WP Name	Task Name	End Date	Confidence level	Status	% Complete	Changed since last report
61	WP07.7	Experimental cave	Delivered (ESS)	22/07/25		Not Started	0%	
62	WP07.8	Experimental cave	Start of installation	31/10/25		Not Started	0%	
63	WP07.9	Experimental cave	Installed	14/11/25		Not Started	0%	
64	WP08.1	Beamstop	Design Reviewed (IDR)	28/04/23	medium	Not Started	0%	
65	WP08.2	Beamstop	Design Accepted/Sub-TG3.5	29/09/23		Not Started	0%	
66	WP08.3	Beamstop	Procured	31/05/24		Not Started	0%	
67	WP08.4	Beamstop	Manufactured	30/05/25		Not Started	0%	
68	WP08.5	Beamstop	FAT	27/06/25		Not Started	0%	
69	WP08.6	Beamstop	Delivered (ESS)	28/08/25		Not Started	0%	
70	WP08.7	Beamstop	Start of installation	01/10/25		Not Started	0%	
71	WP08.8	Beamstop	Installed	01/10/25		Not Started	0%	