



**EUROPEAN
SPALLATION
SOURCE**



ESS safety strategy on commissioning and operation

Commissioning Workshop 10-12 October 2022

PRESENTED BY THOMAS HANSSON, ESH

2022-10-11

Outline



- 1 Safety integrated in engineering phases
- 2 Safety strategy on commissioning and operation
- 3 Example of review of safety before commissioning with proton beam
- 4 Possible topics to discuss
- 5 Summary


1

Safety integrated in engineering phases



Part of the
Normal Conducting Linac

Safety integrated in engineering phases



2




Safety strategy on commissioning and operation



Proton beam stop after DTL1 (21,3 MeV)

Safety strategy on commissioning and operation

- SRR** Safety Readiness Review
 ESH coordinates
Independent review coordinated by ESH
 Scope: Safety
- SAR** System Acceptance Review
 Prior to commissioning with p-beam
System owner responsible.
 Scope: Performance and safety
- TRR** Test Readiness Review
 Prior to local & integrated testing
System owner responsible.
 Scope: Performance and safety




NCL = Normal Conducting Linac
 ISrc = Ion Source
 LEBT = Low Energy Beam Transport
 RFQ = Radio Frequency Quadrupole
 MEBT = Medium Energy Beam Transport
 DTL = Drift Tube Linac
 FC = Faraday Cup

 MPS = Machine Protection Systems
 BPCS = Basic Process Control System

3


Example of
review of safety
before commissioning
with proton beam



Safety review May 2022 up to DTL1 FC

Example of review of safety before commissioning with proton beam

Licence to Operate these NCL phases already received from SSM.



Hazards

- Ionising radiation
- Non-ionising radiation (RF)
- Electrical
- Fire
- Explosives
- Pressurised equipment
- Etc.

Safety measures (Engineered)

- Shielding
- Personnel Safety System (PSS1)
- Radiological & Environmental Monitoring Systems (REMS)
- Machine Protection Systems (MPS)
- Fire alarm
- Fire sprinkler (water)
- ATEX zones for explosive atmospheres
- Safety valves for pressurised equipment
- Etc.

Safety measures (Administrative)

- Organisation
- Roles & Responsibilities
- Training
- MCR activities including meeting structure
- Operation & Safety procedures
- Etc.

In addition

- Overall commissioning plan
- System specific commissioning plan
- Verification *reports* without beam
- Verification *plans* with beam

Roles (some examples)

- Shift leader & Operator
- Beam Commissioning Coordinator
- Study leaders
- Machine section coordinator
- Occupational Health & Safety
- Radiation Protection
- Electrical Operation Leader
- First Responder
- Emergency Response Team

Procedures (some examples)

- Operational Limits and Conditions
- Local rules for safety
- Procedure for work orders
- Rules for interlocks
- Rules for software updates
- Procedure for Beam Parameter Limits
- Beam Switching procedure
- OPI Handbook (Operator Interfaces)
- Emergency procedures
- Establishment of the Safe State

NCL = Normal Conducting Linac
SSM = Swedish Radiation Safety Authority

ISrc = Ion Source
LEBT = Low Energy Beam Transport
RFQ = Radio Frequency Quadrupole
MEBT = Medium Energy Beam Transport
DTL = Drift Tube Linac
FC = Faraday Cup

MCR = Main Control room

The Safety Readiness Review (SRR) is a process by which **EQUIPMENT, PERSONNEL and PROCEDURES** associated with commissioning/operation are verified with respect to safety.

4

Possible topics
to discuss



View of local control room

Possible topics to discuss



- Safety envelope or safety criteria for accelerator, target and instruments.
- Actions required if operation is deviating from the safety envelope.
- Safe state descriptions. Principles and parameters.
- Criteria for when to apply change control / configuration management for modifications or repairs.

5

Summary



Summary

ESS safety strategy on commissioning and operation



- Identification of safety requirements in the design process.
- Local & integrated testing (verification of requirements) system by system without proton beam. Including safety requirements.
- Stepwise commissioning & testing of different parts of ESS with proton beam (accelerator, target, Instruments). Including safety.
- Later on gradual power increase with proton beam together with additional testing. Including safety.
- Systematic review approach for each step. Including safety.
- Systematically collecting lessons learned from each step and also learning from others via experience exchange.

Thank you

