

# Heimdal Instrument STAP Meeting

Dan Mannix

Lead Scientist Heimdal Instrument ESS, Lund Sweden

ESS - October 25th 2022

# Previous STAP Report



## HEIMDAL

HEIMDAL will offer a combination of powder neutron diffraction, small angle neutron scattering (SANS) and neutron imaging to enable complex and evolving systems to be studied over multiple length scales. Separate guides and detectors for the cold and thermal neutron spectra are integral to the instrument plan. STAP continues to support the original science case to which the simultaneous measurements are fundamental.


- STAP notes continuing good progress of HEIMDAL plans. The instrument SoUP is expected to be 2028. Two areas of high risk were identified in the ESS Risk register – delay to installation of the T0 chopper, and the guide plans. ←
- The T0-chopper risk seem to be declining and is bearable given other delays to the ESS project.
- The putative Change of Scope request to include the cold guide within the initial construction phase is a long-running issue. As ever we encourage the HEIMDAL team and ESS to reach agreement over the instrument budget and build. Good progress on gathering costs to provide an accurate budget is noted and STAP recommends that this process is completed for a firm deadline of the next (October 2022) STAP meeting. ←
- Provision of adequate Engineering support for the project is becoming a critical issue as detailed designs for many components will soon be required. This needs to be addressed at project management level with proper costs for the time of additional engineers built into the overall budget. ←
- STAP continues to recommend that the original science case of Diffraction + SANS + Imaging be achieved as early as possible.

T0 Chopper not before  
(current) BOT Q1 2025

Real Progress made on  
Cold Guide


Additional Engineering agreed  
(verbally)

# 1.1 Overview of Components



Phase 1: Thermal Neutron Powder Diffraction  
Upgrade: Cold Guide SANS  
Upgrade: Neutron Imaging

# 1.1 Heimdal Schedule Overview



# 2.1 Heimdal RISK Register


## 2.3 Additional Engineering Support



Top 5 Risks				
Title	Rating	Category	Partner	Treatment
RISKS to Heimdal project: Delay, Quality & Costs	20	Cost	ESS	Reduce
SANS upgradability	16	Quality	ESS	Reduce
Delay of 2D Detector Procurement from PSI	4	Schedule	PSI	Reduce
TO Cost / High Background	4	Quality	ESS	Observe
Delay of Guide procurement from PSI	4	Schedule	PSI	Reduce

As a result of lack of Engineering resources based at ESS. Lead Engineer is only Engineering resource, based in Denmark. Close to retirement age. No Engineering manpower. There is a risk that Heimdal can not complete engineering documentation according to schedule. Lead engineer retiring and not enough overlap with replacement engineer. Risk of delay and quality of final instrument. This would result on delay in instrument schedule. Impact quality of Instrument delivered. Increased labor costs from delay.

Because a proposal for simultaneous build of cold and thermal guide is rejected there is a risk that an upgrade to support the SANS options will be too costly resulting in the instrument will never get upgraded to this scope and loose part of its intended purpose/science case.



ICEB Meeting has agreed to hire additional engineer

## 2.4 Heimdal Guide (PSI) Project Awarded to Swiss Neutronics



Dear Dan, dear Werner,

I am happy to inform you that PSI has received a suitable offer from SwissNeutronics AG for the HEIMDAL optics WTO specification (see attached). The proposal fully complies with all our technical requirements and the price for the base project + option 1 are reasonable and lie within our budget for this item [REDACTED] (incl. contingency)).

The supplier will not be able to meet the desired delivery schedule for the in-bunker components, but the exact delivery dates will depend on the date of the signature. We hope that, with the recent delays to ESS, we might still be able to install these items in the available bunker access spot.

We will now enter price negotiations and subsequently sign the procurement contract as soon as possible to prevent further delays.

Kind regards,  
Artur

## 2.4 Heimdal Guide (PSI) Project Awarded to Swiss Neutronics




# 2.4 Heimdal Guide (PSI) Project Awarded to Swiss Neutronics





- (1) Base Project Thermal Guide + Vacuum housings
- (2) Option 1 Cold guide + Vacuum housings

Engineering / Interfaces ?



Base project + Option-1  
Within PSI budge


Option-1 additional scope



**Extra costs:**



- Gantry Crane ?
- Sliding Hatch Mechanism
- Cost request to Mirrotron.
- Increased material costs?
- Cost variance (estimate)

Modular system:  
 SANS back-wall demountable  
 Possibility to extend SANS cave:  
 Current: 8m SANS  
 Upgrade: 10-12m+ SANS



**Internal structures (AU):**

- False floor (level 1)
- Hanging floor (down hatch)
- (waiting quote from Mirrotron)
- Detector table
- Stairs (FM?)



**Internal structures (AU):**  
False floor (level 1)  
Hanging floor (down hatch)  
(quote from Mirrotron FM)  
Detector table  
Stairs (FM?)

## 2.7 Detector & Monitor (PSI)

Next priority for PSI procurement

MS ID	Task Name	Date
8	Detector and monitor specifications and tender	01.11.2022
14a	Ordering beam delivery system	31.10.2022
4b	Monolith optics delivered to ESS	22.12.2022
23a	Beam monitors and beam validation procurement start	30.05.2023




$^{10}\text{B}$  Based Jalousie Detector



CDT  
CASCADE Detector  
Technologies  
GmbH


Manual for I-BM and TIA-DAQ  
21.03.2018



# 2.7 2D Detector (PSI 2/3 IFE 1/3)




## <sup>10</sup>B Based Jalousie Detector



Add on? Gas mixing system CDT scope from utilities ?

Note: 1.3sr costed and 1.0sr is scope.

Schedule: Tender Q3 2022 -> SAT Q4 2024.



# 2.7 2D Detector (PSI 2/3 IFE 1/3)



**Sample to detector** ( $r$ ) = 800 for  $\phi=90$  and 854 for  $\phi=\pm 22$   
32 voxels of 16.4mm  $\rightarrow$  1.42mm ( $0.1^\circ$ ) @  $\eta=5^\circ$

### Coordinate $2\theta$ :

Resolution in  $2\theta$ : 1.02mm ( $0.07^\circ$ ) FWHM for  $\eta=5^\circ$


### Coordinate $\phi$ :

Number of channels in  $\phi$  along the segment: 64 (128?)

Width of channel (binning)  $\Delta\phi = 44^\circ / 64 = 0.68^\circ$  or  $640\text{mm} / 64 = 10\text{mm}$

Time resolution **3  $\mu\text{s}$**  for 1  $\text{\AA}$  neutrons

Efficiency 50% at  $\lambda=0.8\text{\AA}$



# 2.7 Beam Monitors




Monitor positions:  
Bunker after choppers 3-4  
FOC position 80m  
Before sample (Cave)




CDT  
CASCADE Detector  
Technologies  
GmbH


Manual for I-BM and TIA-DAQ  
21.03.2018




# 2.8 Cave Internal Structure & Instrumentation Aarhus University



Experiment cabin (IFE)



## Detector Interface




suspended floor (cave interface)

False floor

Detector Table

Sample table lift




Detector collimator & lift (separate budget)

x,y,z + omega sample table (separate budget)



## 2.9 Bi-spectral Switch ?

Dream Bi-spectral switch



Reflects cold neutrons from cold moderator into thermal guide





Figure 1 Drawing of the light shutter with bi-spectral switch

No budget but low cost 10s k€ - interfaces with guide project (swiss neutronics)  
What alignment is required?

# 2.10 Heavy Shutter


Heimdal heavy shutter swing model (TBL)



Frame




To be changed




Guide support bracket


Common design:  
Scope transfer AU to ESS ?



Closed position



Open position





Guide vacuum tube suggested  
by swiss neutronics

Interfaced between HS and  
guides

Should start soon with swiss  
neutronics

How do we block cold guide  
beam during operations?

# Heavy Shutter Block




# 2.11 Work toward in-bunker installation before BOT



Current Beam on Target: Nov. 2024 - May 2025

NBOA  
Swissneutronics



# Summary / Main points



Major items now contracted: Guide shielding (ESS), Choppers (ESS), Cave (Mirrotron), Guides (swissneutronics), 2D detector (CDT) (not costed but can be reduced to be in-budget).

Guide systems contract awarded to Swissneutronics:

Complete thermal guide + Vacuum housing (Base project)

75% of cold guide + vacuum housing also within PSS budget (option-1).

- Request STAP support for additional cold guide for the upgradeability of Heimdal.  
No Change request required.

Additional Engineer support: Located permanently at ESS paid from Heimdal budget:

We think we can afford this ~ current total budget projection ~xxxk Euros in budget

- Request STAP support for additional engineering

Current focus of instrument is to have all components installed in-bunker before BOT.

We think we can do this except for T0 Chopper. But this depends on actual BOT date.

Projected Budget including additional 75% cold guide

