

DREAM update for STAP

M. Feygenson^{1,2}, W. Schweika^{1,2}, P. Harbott¹, A. Poqué¹, A. Schwaab¹,
F. Porcher³, S. Desert³, G. Fabreges³

¹ Forschungszentrum Jülich, Germany

² European Spallation Source ERIC, Sweden

³ Laboratoire Leon Brillouin, France



DREAM instrument

- **Partners: FZJ 76% (Lead Partner), LLB 20%, ESS 4%**

Construction budget: 13.66 M€

Completion: Q2 2024

Exptl. Cave (LLB)

- Installed

Infrastructure (ESS)

- CUP, CEP, PSS

Cryofurnace (LLB)

- ESS scope

Detectors (FZJ)

- In Mfg. (CDT)
- Installed: Q2 24

Disc choppers (FZJ)

(PSC, OC & BC)

In Mfg. (FZJ & racks ESS)


Mfged

Installed: > Q3 2023

T0 (installed)


Sample vessel (FZJ)

- Installed



NBOA (FZJ)

- Installed




Heavy Shutter (ESS)

Inside the bunker

Neutron Guides (FZJ)

- Installed
- Guide shielding (ESS)




Control hutch and sample prep lab (FZJ)

- Installed

In-bunker installation: ongoing
ESS to remove and re-install first few meters

Installation overview




- Final design review (TG3) is delayed (homework & ESS finalizing requirements)
- TG5 is moved to July 2024 (later detector delivery due to staff shortage at CDT)
- DREAM will be ready for first neutrons in 2025/2026

Neutron Beam Optics Assembly / Bridge Beam Guide / Bi-spectral Switch


NBOA

Neutron Beam Extraction (NBEX)
Resp: Target Division



Neutron Beam Port Insert (NBPI)

Neutron Beam optical assembly (NBOA)



DREAM NBOA is being installed





- NBOA/NBPA is installed
- Bi-spectral switch was assembled at FZJ
- First neutron tests of the switch at ISIS completed in July 2022
- Vitess/McStas simulations of the results are ongoing
- More beam time in May with improved mechanical assembly & for publication



Chopper system

Pulse Shaping Chopper (308 Hz) & Overlap Chopper (14 Hz)

- Disks, hubs and SKF spindles delivered to FZJ (three months delay at custom)
- Final wiring and integration of cooling tubes
- Chopper base delivered to ESS
- Planned installation in Q4 2023



T0-Chopper (ESS)



- Installed, SAT is pending
- Integrated with in-bunker guides

Band Control Chopper (112 Hz)



Failure of the second hub at SKF

- Chopper base delivered to ESS
- Planned installation: TBD

First failure

- Chopper disks and housings were delivered to SKF for final assembly & tests
- BC chopper reached target speed of 112 Hz
- Failure of the hub was observed during the endurance tests
- Further tests were halted
- ESS Chopper group was informed



Second failure




- New hub: milled from a solid Al piece
- New hub installation tool sent from FZJ
- Greasing was properly applied
- Same failure

Way forward

- Microscopy studies of hub & disk at FZJ
- Discussions with Airbus
- Separate FAT & SAT of PSC and BC
- ESS chopper group visit to FZJ

Heavy shutter (ESS)

Shutter block composition



- Neutronics simulations are done by FZJ
- Installed by ESS
- Guide alignment inside the shutter to be done by ESS
- SAT is planned by ESS

Neutron guides

- In- & out-of-bunker guides* are mechanically installed
- Vacuum tests completed by ESS
- Alignment report completed by SNAG
- Electrical isolation tests to be done by ESS

In-bunker guides





Out-of-bunker guides







* *Last piece of the guide in the cave will be installed later*

Detector support & sample vessel



- Installed at ESS
- HR and nm-SANS detector holders are being manufactured



DREAM detectors




- Endcap & mantle first segments are successfully tested with neutrons
- Endcap: last modules are being manufactured
- Mantel: serial production is ongoing
- HR & SANS: report on 0-series received, ready for serial production
- Staff shortage at CDT pushed the final installation date to Jul. 2024

<p>DREAM HR and SANS Detectors</p> <p>Report on Design and Adaptation for 0-Serial Production</p> <p>07.07.2022</p>	<p>JÜLICH FORSCHUNGSZENTRUM</p>  <p>CDT</p>
<p>© 2022 CDT GmbH, DREAM HR and SANS DR - 1</p>	<p>Christian J. Schmidt, Martin Klein, Christoph Meier</p> 

Control hutch & sample preparation lab

- Installed at ESS, pre – SAT is completed
- Additional re-wiring completed
- Lab furniture for prep lab is ordered



Example

Köttermann



Experimental cave


- Installed
- CEP & CUP & PSS requirements finalized
- Design of patch & gas panels finalized



Common projects

- Common Electrical Project (CEP): installation started
- Common Utility Project (CUP): CDR completed
- Personnel Safety System (PSS): PDR completed
- New coordination installation meetings between CEP, CUP, PSS and Detector group
- Common shielding project 50 % complete

DREAM model with CUP infrastructure



CEP installation in DREAM cave




DREAM Specific SEE: Cryofurnace with Sample Changer




- Scope & budget are transferred to ESS SAD
- Sole supplier was identified (Article 16)
- Two pre-kick-off meeting discussions about technical scope
- Preliminary design & budget estimation (low temperature only) was received
- Dilemma of choosing a window material: V is good for diffraction, but bad for SANS
- Possible solution: single-crystal Si window (used for SANS SEE)

SANS scattering from Vanadium window




Input from: SNS & MLZ SANS groups

Window mount shall not block scattered neutrons (yellow)




Possible input from NIMROD @ ISIS ?




Towards the first science at ESS


- Common beam time at DESY & MAX IV with DREAM staff, DMSC & Materials and Physics Support
- Sample preparation at ESS: Chemistry and Life Science Support & Deuteration and Macromolecular Crystallisation
- Why synchrotrons: comparable data rates & high throughput, like DREAM



Magnet setup @ DESY



Jupyter notebook



Issues

- Delay in Final TG3 (homework + clarifying ESS requirements)
- Delay in TG5 (not critical, still before BOT)
- Delays with SAT of hutch (re-wiring, Swedish building permit)
- BC hub issue, effect on schedule is not yet clear

Future STAP meetings for DREAM

- Only two components to install: choppers and detectors
- STAP presentations are getting shorter
- Big push from ESS for detailed plans for hot commissioning & first science
- STAP member input is critical for both
- Suggestion: shift the focus from technical updates to discussions about hot commissioning & first science