

# Diffraction STAP Oct. 2024 - DREAM update

F. Porcher<sup>1,2</sup>, W. Schweika<sup>1,3</sup>, P. Harbott<sup>3</sup>, A. Poqué<sup>3</sup>,  
A. Schwaab<sup>3</sup>, S. Désert<sup>2</sup>, M. Feygenson<sup>1,3</sup>

<sup>1</sup> European Spallation Source ERIC, Sweden

<sup>2</sup> Laboratoire Leon Brillouin, France

<sup>3</sup> Forschungszentrum Jülich, Germany



# DREAM instrument

**Partners: FZJ 76%, LLB 20%, ESS 4%**

**Construction budget: 13.66 M€**

**TG5: March 2025**

## Disc choppers (FZJ)

(PSC & BC)

- **Installed – SAT Nov. 24**

## T0 Chopper (ESS)


- Installed – **SAT Dec. 24**

## Bi-spectral switch

- Installed

## NBOA (FZJ)

- Installed



## Heavy Shutter

- Installed

## Sample vessel (FZJ)


- Installed

## Vessel support (LLB)

- Installed

## Cryofurnace (LLB → ESS)

- **On-going, mitigation**



## Detectors (FZJ)

- Endcap: Installed
- High-Resol: **Installed**
- Mantel: **Nov. 24**
- NanoSANS: **Nov. 24**

## Detector frame (FZJ)

- Installed


## Experimental cave (LLB)

- Installed

## Control hatch

## & sample prep. lab (FZJ)

- Installed
- **Equipped: Nov. 24**



## Neutron Guides & Shielding

(FZJ, ESS)

- Installed, **tested**

## Beam monitors

- **Installation Nov. 24, Dec. 24**

**CEP: Installed**  
**CUP: Installed**  
**ICS: Installed**  
**PSS: ongoing**

# In-bunker: Choppers

## PSC & BC assemblies

Choppers installed (Sep. 24)

Preparing for SAT of PSC and BC choppers

- Vacuum of the 1<sup>st</sup> section (PSC + BC)
- Cabling

SAT with ESS chopper group + SKF + FZJ


→ (w48, Nov. 24)



*PSC – BC choppers cabinets*




**Next step:**  
T0 chopper (> Dec. 24)




*BC chopper*

*PSC chopper*



*Final cabling before bunker closure*


# DREAM detectors & monitors



- Endcap FS & BS: Installed
- HR : Installed in May 24
- Mantel: Installation in Nov. 24
- NanoSANS: Installation in Nov. 24
- Detector racks: installed, populated

- In-bunker monitor: Installation in Nov. 24
- Cave monitor: Installation > Nov. 24
- In-bunker monitor rack: Dec. 24
- HV cables (CDT), LV cables (FZJ)
- LV breakout boxes (FZJ)

# HR-Detector







Collaborative effort  
FZJ, LLB, DetG,  
CDT, Rigging, Logistics

*HR detector installation: May 24*

**Next step:  
Mantel detector & NanoSANS (End Nov. 24)**

# Beam Monitors

- Not part of common project, CDT
- Gas piping + cables ready
- In-bunker monitor rack position agreed, manufacturing
- In-bunker monitor: to be installed in Nov. 24




Cave monitor:  
to be installed together  
with polarizer changer

# Gas distribution system



DREAM gas handling system, version 3




**Ar-CO<sub>2</sub> needed for detectors + monitors  
(constant 4.5ml/mn flow for operation + more for flushing)**

**System still at design phase:**

- **Gas switch, release valve, flow/pressure controller**
- **Integration in EPICS/NICOS (detector protection)**
- **Adapt 2 bunches of 12 cylinders**

**Ensure timely delivery of gas on site...**

### CHANGE-OVERS CLSA1 200-10-10



- Continuous gas delivery system to pipe network
- Connection of 2x1 or 2x2 200 bar cylinders or bundles
- Suitable for pure gases and mixtures, non corrosive
- Made of nickel-plated Brass
- Automatic switch with reset



**ARCAL Force**  
 Ar + 18% CO<sub>2</sub>  
 EN ISO 14175-M21-ArC-18  
**Användningsområde:** Universell skyddsgas för MAG-svetsning med tråd- och rörelektrod av låg- och olegerade stål. Tolerant mot ytföreningar, ger god inträngning och lite svetsnsprut.  
**SMARTOP-anslutning:** W 24,32 x 1/14", utvändig höger, DIN 10  
**EXELTOP- och ALTOP-anslutning:** Snabbkoppling



# Utilities, Cave, Hutches

- **CEP, CUP, ICS installed**
- **PSS ongoing**
- **Control hutch: furniture installed Nov. 24, IT will follow**
- **Cave energization pending (crane...)**





# ICS networks (interactions with Infra, MCA & DG)

## GPN (General Purpose Network)

“Office” networks (E-mail, Internet access, etc.)



Control + Prep. Hutches + Cave

## •NIN-CN (Neutron Instrument Network- Controls Network...)

Controls network (EPICS) + monitoring (HVAC, radiation & environment)




## •NIN-DAQ (Neutron Instrument Network- Data Acquisition)

Data acquisition + Data curation networks + Data analyses

Cave area + Bunker



# DREAM PSS




## PSS CDR (May 24): Design

- PSS Key exchange system
  - 1 key for main door + 1 key for roof "master" shield block
- 4 zones separated by zone gates
  - Partial search allowed

PSS: Installation started  
not needed for Cold Com.

# DREAM Racks & Utilities



**CEP (Bunker, DREAM area): Energization Oct.-Nov. 24?**



**ICS: Ready, waiting for energization**




**MCA: Cabinets #1,2,3, waiting for installation: Nov. 24**

**Vacuum: ready**

**PSS: Installation ongoing**

**Feedthroughs, elevated floor: Nov. 24**

# Integration (ICS / ECDC → DMSC)



## EPICS/NICOS Integration of equipment

- Slits,... MCA components: on going
- Monitor: on going
- Choppers: Standard solution
- Gas system: pending for Detailed design

- Detector Integrated testing: Dec. 2024?
- NeXus format + Inst. Geometry: agreed
- Kafka streaming of simulated data: Ongoing
- data rate capability, data reduction (C. Durniak)

## Additional remarks

DREAM Lead scientist, Commissioning scientist (Uppsala Univ.)  
& Instrument Operation Engineer appointed end of 24

## Risks

Energization of the cave still pending (should be solved soon)

Detector gas system from premix bottles:

- Still to be agreed + installed
- Limited delivery of Ar-CO<sub>2</sub> premix cylinders

Problems with the procurement of sample changer cryofurnace

(backups: DREAM wet cryostat / N<sub>2</sub> blower + capillary changer developed internally)