



EUROPEAN  
SPALLATION  
SOURCE



JÜLICH  
Forschungszentrum




# *MAGiC progress update*



*November 2025*

- Iurii Kibalin, an Instrument Data Scientist for single-crystal diffraction, started on September 1<sup>st</sup>
- The Instrument Operation Engineer position has been open, interview process is ongoing
- In October a new designer is assigned to help with the analyzer/detector B support structure from the NSS designer team

# Bunker components



# Bridge Beam Guide (BBG)



*Installed*


**ICEB meeting**

Vasiukov Denis | 6th November 2025 | Slide 4



EUROPEAN  
SPALLATION  
SOURCE

# *Solid State Bender (SSB)*




# *In-bunker Vacuum Housing*




*Installation in January*

# *FAT of the in-Bunker Vacuum Housing*



# Bunker Wall Insert



*Tendering is finished. The manufacturing time is 21 weeks. The delivery is forecasted in March/April.*

# D03/E02 components

160m-long neutron guide

*Ready*

OoB VH, Lot-3

*Designed*

Adiabatic Spin-Flipper  
*Being designed*

OoB VH, Lot-2

*Designed*

OoB VH, Lot-1


*Designed*

Band Chopper  
*Ready*


Neutron guide shielding

*Ready*


Thermal neutron polarizer  
*Designed*



# *Out-of-Bunker Vacuum Housing, Lot-4*




# Out-of-Bunker Vacuum Housing, Lot-4



# Experimental Cave

Sample exchange platform  
*Being designed*

Elevator  
*Designed*



Cave and hutches  
*Installed*



CEP scope  
*Being designed*

CUP scope  
*Start of the design*



CMCA scope  
*Being designed*

Evacuated flight pass + Beam Stop  
*Designed*


# *CEP and CUP design*



# *Neutron beam termination system*




# *Elevated platform*





# *Goods elevator*



# Scattering characterization system




# 8T Cryomagnet



*Delivery Q2 2026*


# *XYZ magnetic field assembly*



# *Detector A manufacturing*




**ICEB meeting**





*Vasiukov Denis | 6th November 2025 | Slide 20*



# *Radial Collimator*



# *Detector A support structure*



# Sample stage





# *Analyzer test experiment at BOA*

## **BOA: Experiment**


- Aug 2025
- 10 stacks tested
- Spectrum more thermal than AMOR, closer to MAGiC condition

## **Results:**

- Overall good performance
- Performance consistent with AMOR data
- Mechanical parts/fine alignment validated
- Bragg extinction at 5 Å observed, ISIS proposal for closer characterization at IMAT instrument




# *Instrument operation challenges*



# Magic Critical Paths

Data from P6 June 2025 lockdown



**Design phase** ends at CDR approval

**Procurement and Manufacturing phase** ends at FAT closure of open points

**Installation and Commissioning phase** ends at SAT approval

**TF:** number days of **total float** to Instrument's TG5

\*installation linked to first access after BOT. there's a potential to accelerate and install before BOT

**Note:** 2nd segment of Analyzer is part of the instrument scope but currently not linked to TG5 in P6

# Action points

- Installation of the out-of-bunker vacuum housing. The installation service will cost >100k€ (44k€ for the iB VH installation). In principle can be done by ESS installation team for free\*. Timeline vs costs
- If the financial matters regarding the Variox cryostat are settled between FZJ and ESS it should be moved from the scope of MAGiC instrument project to the Sample Environment group to avoid unnecessary waste of time for Qgate, documentation, etc.