

NSS Shielding & Safety Systems SAR

Quality & Compliance

Agenda



| 4 | | 1.0 |
|---|----|-------|
| | | ality |
| | Qu | antv |
| | | |

2 Compliance

Quality control



Checks and balances

ess

Quality process

| | CDR | pre-order checks (TG3) | FAT | pre-install Qgate (TG4) | SAT | NBPI Integration checks | Shutter inspection |
|--------------------|-----|------------------------------|-----|----------------------------|-----|-------------------------------|--------------------|
| Bunker (2) | Yes | No | Yes | Yes* | Yes | NA | NA |
| Beamstops | Yes | No | Yes | Yes | Yes | NA | NA |
| Beamline shielding | Yes | No | Yes | Yes* | Yes | NA | NA |
| NBOA (17) | Yes | Yes | Yes | No | Yes | Yes | NA |
| BWI (15) | Yes | Yes | Yes | No | Yes | NA | NA |
| Shutters | Yes | Yes | Yes | Yes | Yes | NA | Yes |

Bunker / Beamline / Beamstop were ESS designed and Procured and followed ESS engineering & quality process plus additional NSS QC steps

NBOA /BWI / Shutters were Partner designed and procured And followed the NSS tollgate variant of the ESS engineering process plus additional NSS QC steps

PSS & Fire followed specific quality quality processes

Bunker

Installed quality

All components previously controlled (c2020-21) with the support of Quality division.

However, due to COVID difficulties were encountered to ensure comprehensive coverage.

In 2025 a decision taken in conjunction with Q division to perform complementary controls on this important SSC.

Completed 50%

Work in progress 50%

Site acceptance inspections (SAT) were conducted with support from Q-division

Completed 100%



| NSS Quality Gate Tickets / Rich Filter Results | | | | | |
|--|---------------------|--|-----------|--|--|
| Key ‡ | Status ‡ | Summary | P \$ | | |
| CET-760 | 0 - PREPLANNED | BUNKER D03: Reinstallation of straight wall shielding blocks | \$ | | |
| CET-749 | 3.2 - REVIEW | NSSQ: Bunker: Instrument Baseplates D01 and D03 | = | | |
| CET-747 | DONE | NSSQ: Bunker: False Floors D01 and D03 | = | | |
| CET-746 | DONE | NSSQ: Bunker: Stairs and Fences D01 and D03 | = | | |
| CET-745 | 3.2 - REVIEW | NSSQ: Bunker: Core bunker D01 and D03 | = | | |
| CET-741 | DONE | NSSQ: Bunker D01 and D03, temporary beamstops | = | | |
| CET-738 | 3.1 - PREPARATION | NSS-EA: BUNKER Overview | = | | |




Shutters

Reinforced controls

Due to SSC nature of this device and the in-kind procurement model decision taken to reinforce in-house quality control activities.

Specific shutter inspection team and test protocols stood up and operated as part of Qgate.

- Performance testing
- Endurance testing
- Detailed Inspection
- Torque control
- Markage





Compliance

Compliance



Compliance checked during Qgate preinstallation approval.

Areas of scrutiny

Electrical safety
Chemical safety
Cryogenic safety, Oxygen
Deficiency Hazards (ODH) &
Oxygen enrichment
Ionizing radiation
Artificial optical radiation
Magnetic fields/electromagnetic
waves
Hazard due to cold/heat/fire
Mechanical safety
Pressure safety
Workplace safety
Ergonomic safety

Compliance score cards

e.g. Shutters

BEER: ESS-5546871

■ BIFROST: ESS-5684927

CSPEC: <u>temp</u> shutter ongoing: <u>https://jira.ess.eu/browse/CET-763</u>.

DREAM: ESS-5509440

ESTIA: ESS-5509441

• FREIA: ESS-5653332

■ HEIMDAL: not yet manufactured.

LOKI: <u>ESS-5514988</u>

MAGIC: <u>ESS-5685016</u>

MIRACLES: <u>ESS-5704831</u>

■ NMX: <u>ESS-5503894</u>

ODIN: ESS-5509406

Developed in conjunction with Q-division has proven to be a valuable tool to ensure compliance

Compliance outcomes



Electrical compliant Yes

Pressurised system NA none (active shutter part of instrument SAR)

ATEX NA

MD NA inert shutters (Applicable to active shutters work on-going)

CE marking NA as above



Finish presentation