


T-REX Instrument Project



75%

Christian Franz, Lead Scientist
Nicolò Violini, Senior Scientist

Marcel Serwe, Lead Engineer
Mario Koenen, Project Engineer
Teddy Kozielski, Project Engineer

ESS: Mohamed Aouane (Jan. 2025)
Sylvain Desert (Oct. 2025)
Bing Li (data scientist) (Jan 2026)



UNIVERSITÀ DEGLI STUDI
DI PERUGIA



25%


Andrea Orecchini,
CNR Work-package
scientific responsible

Enrico Zanieri, Project Engineer
Francesco Sacchetti, Senior advisor
Alessio Laloni, Engineer

ICEB – 29 Apr 2026

T-REX layout*

* after work package exchange



Partner:

- ¹ FZJ
- ² CNR
- ³ ESS

Status:

- Installed
- In manufa.
- No subTG3

TREX Critical Paths


► Cold Commissioning TG5 scope complete
Aug 17, 2027

► Final TG3
Nov 2, 2026

► TG5/SAR approval
Dec 7, 2027

- Data from P6 March 2026 lockdown


Today



Design phase ends at CDR approval
 Procurement and Manufacturing phase ends at FAT closure of open points
 Installation and Commissioning phase ends at SAT approval
 TF: number days of total float to Instrument's TG5

T-REX project overview and status

by work-packages



Neutron guide system & Heavy shutter

 S-DH

 nano optics berlin

NBOA

- installed ✓

in-bunker & BWI


- Installed ✓

Heavy shutter:



- Installed

out of bunker guides & BGOA

- Tranche 1 (40-96m) installed ✓
- Tranche 2 (28-40) in installation
- Tranche 3 (96-151m) in manufacturing delayed 4-7w!
- Tranche 4 in design



Tranche 3 issue





Neutron guide system – out of bunker

2024

2025

2026


2027




out of bunker guides

- Tranche 1 installed
- Tranche 2 partly installed (BWC 2 missing)
- Tranche 3 in manufacturing
- Tranche 4 in design -> most complex (M-Chopper, primary collimator, polarisation...)

Neutron choppers - Overview




Consiglio Nazionale delle Ricerche



JÜLICH Forschungszentrum



EUROPEAN SPALLATION SOURCE



Slow Neutron choppers


Band Width & CrossTalk Chopper (14Hz)

2024

2025

2026

2027




- Discs and spindles delivered to ESS chopper group
- Housings delivered to ESS, lower parts installed
- **Housing BW2 has a leak, must be re-manufactured**

- **Joined the common project – all documents are signed**
Hybrid solution with hardware from CNR



Disc



Installed housing 9

Fast neutron choppers - reminder

P-Chopper (252Hz)


P-01

P-02

M-Chopper (336Hz)

M-01

M-02




- Both P-chopper discs were destroyed during first ramp-up in the test stand at high speeds (P-02 higher than operational speed)

- M-02 passed the cycling test (5 cycles at 10% overspeed) and was destroyed during ramp-up at high speeds for long run → possible aging effect?


Fast neutron choppers

Sample program at Airbus resulted in a changed production process



P01-II produced

P02-II
in production



Adtl' M01 Manufacturing disc ordered M01-II & M02-II


P-discs Speed Test May '26

M-discs Speed Test June '26

Delivery of all 4 discs to FZJ Sept '26

Airbus

Jülich



Housing and Spindle construction


Integration tests with M01-I disc

Final integration at FZJ (8mo)

Integration At ESS (6mo)

Polarization equipment


1. Thermal polarizer



2. Cold polarizer





3. Neutron guide




4 Guide exchange unit

5. Spin Flipper



- 6. Guide field (spin holding)
- 7. Adiabatic field (spin rotation)
- 8. PASTIS setup



*Provided by ESS



Polarization equipment

2024

2025

2026


2027



- Cold neutrons polarizer: finished ✓


Subsystem status:

- Thermal neutrons pol.: in manufacturing ✓
- Laser system: early procurement done ✓
- Guide field design: update to Halbach rings ✓
- Spin flipper: in design phase ○
- Race-track coils: ready ✓
- PASTIS design finished ✓
- PASTIS racks ongoing ○
- Electronics: CE certification needed ✗



Need more guidance by ESS on detailed design of components!

Polarization analysis (and dedicated SE)



Detector Vessel




JJ X-RAY
Danish Science Design

cadinox
since 1988

QVS

JÜLICH
Forschungszentrum



Holding structure for Cd



ROC drive




Radial Oscillating Collimator (ROC)



Cadmium



- Pre-installation in Jülich ongoing detector feet and false floor and detector box integrated
- Currently integration of Cadmium shielding, Radial Oscillating Collimator drive, etc.
- Shipping to ESS 1.Oct (arrival)



- **Pre-installation in Jülich in full swing**
- ESS vacuum system shipped back to ESS
- Sample exchange container replacement finished
- Cadmium arrived
- ROC currently in integration
- ESS measurement and alignment team visited FZJ

Multi-Grid (MG) Detector


- Grids in production
- First grids assembled into columns
- First column now wired!
- Box will arrive early May in Lund



Neutron Detector (Multi GRID)

Detector boxes

Year	Month	Controls	Electronics	Shielding	Production	Building	Testing Individual Columns	Testing Columns in Box
2024	1 Jan							
	2 Feb							
	3 Mar							
	4 Apr							
	5 May		Production MG.EMMA	Shielding Feasibility Evaluation				
	6 Jun		Building MG.EMMA					
	7 Jul		Testing MG.EMMA					
	8 Aug							
	9 Sep							
	10 Oct				Production MG.EMMA2 (MAPS)			
	11 Nov							
	12 Dec							
2025	1 Jan		EMMA Analysis EMMA		Module Box Integration			
	2 Feb							
	3 Mar		EMMA PDR					
	4 Apr			Building/Testing EMMA2	Procurements, legal, tender			
	5 May							
	6 Jun							
	7 Jul			Analysis EMMA2	Prod. Decision			
	8 Aug			EMMA2 PDR				
	9 Sep							
	10 Oct							
	11 Nov					Parts Prod MG.TREX		
	12 Dec							
2026	1 Jan					Building MG.TREX.1		
	2 Feb							
	3 Mar							
	4 Apr						FAT MG.TREX.1	
	5 May							
	6 Jun							Box 1
	7 Jul					Building MG.T-REX.2		
	8 Aug						FAT MG.TREX.2	
	9 Sep							
	10 Oct							
	11 Nov					Building MG.TREX.3		
	12 Dec						FAT MG.TREX.3	
2027	1 Jan							
	2 Feb							
	3 Mar					Building MG.TREX.4		
	4 Apr						FAT MG.TREX.4	
	5 May							
	6 Jun							
	7 Jul							
	8 Aug							
	9 Sep							Box 2
	10 Oct							
	11 Nov							
	12 Dec							
2028	1 Jan							
	2 Feb							Box 3
	3 Mar							
	4 Apr							
	5 May							
	6 Jun							
	7 Jul							
	8 Aug							
	9 Sep							
	10 Oct							
	11 Nov							
	12 Dec							Box 4



Box 2-4

- Updated design by ESS detector group
- Assigned to Laro NC
- Waiting for Kick-off
- Try to compress timeline

Experimental cave

2024

2025

2026

2027



CDR/subTG3 (meeting)

Detailed design

CDR/subTG3

Manufacturing

Local SAT

Cave


Detailed design

01/01/24

16/08/24

⋮

🗨️ 📄



Elevated floor / slab (in parallel: blocks production)

Wall + ceiling + internal carpentry (phase 02.2 till phase...)

Crane mounting (phase 4)

First crane certification + carpentry beam stop


Tank placement **1. Oct**

Last wall+roof (phase 7); final completion

FAT

Installation (ESS/common projects)

Experimental cave



- Installation started and progressing well
- Walls finished
- Installation of internal crane

- Additional PE under vessel as precaution against floorshine in May
- Installation March-June '26
- Vessel will come 1.Oct

Elephant in the room: Additional PE shielding!


Primary collimator and slits

2024

2025

2026

2027



Re-design of component:


- Goal is to simplify
- Take neutron guides out of vessel vacuum
- Self-evacuated guides
- All motors in air
- Slit system in air
- Beam monitor: ,old' design by CDT

Technically challenging component!

Gather/check requirements:

- guide field interface (internal) ✓
- motion control ESS + FZJ for EPICS integration ✓
- metrology group ESS + S-DH alignment strategy ✓
- Sample monitor ✗

subTG3 passed in
April '26





Radial oscillating collimator



JJ X-RAY
Danish Science Design



The actual collimator (very similar to CSPEC):



- Collimator arrived in Jülich
- Some foils need replacements
- Now integration into vessel
- Drive: integrated into detector vessel



Beam monitors

Status:

Received offer from
CBMP

Essential for hot
commissioning!

Important for PA

BM1: Source monitoring and monitoring the cold neutrons bender (to extract neutrons from the cold moderator and bend into the neutron guide)

BM2: Correct functioning of BW choppers

BM3: Monitoring of sub-pulses after P-chopper


BM4: Monitoring of beam on sample, can be used for data normalisation

BM5: Transmission of direct beam through sample, main purpose is normalisation of transmission of the ^3He analyser cell


Provided by
ESS

Not
present

In scope



See ESS-
5765522



Everything else

Experimental hutch

- Installation





Sample Environment

- Passed subTG3
- In manufacturing
- Compatible with ^3He analyser

Beamstop

- In CTV
- Using ESS to speed up procurement process



Acceleration measures (or stay in schedule)

- **Q-gates** get more laborious, takes away engineers time from engineering tasks (hutch Q-gate was crazy)
- **Q-gates** for 'in house' components (polarisation, flipper)?
- **Beam monitors:**
BM1, BM3&4 needed for hot commissioning. BM5 good for commissioning, but strictly needed only for PA
- **Polarisation analysis:**
Split WP between FZJ and ESS (^3He cell), align timelines? Need more advice from ESS, especially on flipper!
- **MG detector:**
As discussed, can start commissioning with only one box

Top 5 project risks

Top 5 Risks					
Title	Rating	Category	Partner	Treatment	
P-chopper disc failure	20	Schedule	FZJ	Avoid	
M-chopper disc failure	20	Schedule	FZJ	Avoid	
Beam Monitors	16	Schedule	FZJ	Observe	
CEP not ready with energization of the crane for installation of the vessel	15	Schedule	ESS Project	Avoid	
Final TG3 delayed	15	Schedule	FZJ	Observe	

Top 5 Issues						
Title	Rating	Category	Partner	Cost	Delay	Quality
M-chopper disc failure	25	Quality	FZJ	25-100k€	4-6 months	The science case of the instrument/system is jeopardized
P-chopper disc failure	25	Quality	FZJ	25-100k€	4-6 months	The science case of the instrument/system is jeopardized

Summary



Take-home message:

- Guide installation ongoing ✓
- Cave installation going well ✓
- Choppers in critical path, but progressing ✓
- Polarisation is challenging
- Choppers: reduce speed ?