

# Medium Energy Beam Transport

Technical Advisory Committee

April 7th 2016

Lund

[i.bustinduy@essbilbao.org](mailto:i.bustinduy@essbilbao.org)



EUROPEAN  
SPALLATION  
SOURCE


**Ibon Bustinduy**

on behalf of ESS-Bilbao Team





# Overview

- During 2013 the ESS linac cost was reevaluated, important modifications were introduced.
- Each MEBT is unique (Broken periodicity)
- The name of the game is **compromise** and **iteration**
- MEBT is designed primarily to match the RFQ output beam characteristics to the DTL input both transversally and longitudinally.
- Beam Instrumentation, Fast chopper, Scraping blades impose certain restrictions
- linac design that affected MEBT IKC is composed of different Work Packages, this talk will only cover WP3 (30% of the contribution), **Strong Interfaces with RF, Beam Instrumentation, Vacuum, ICS.**
- 36 people are directly involved in Bilbao the Contribution, +23 support staff.




# Work Packages

MEBT provides the required matching from RFQ to DTL. Is currently divided into different Work Package contributions.




# Schedule

- Schedule is driven by **QUAD** and **BUNCHER**
- Each sub-component has a different life cycle: Conceptual Design, Detailed Design, Fabrication, Testing: Difficult to separate into one single CDR.
- MEBT PDR/CDR involves more than just WP3 (warm linac unit)
- Linac design that affected MEBT IKC is composed of different Work Packages: **RF**, **Beam Instrumentation**, **Vacuum**, and with **ICS** division.



# Integration and Verification

- CHOPPER, QUAD, and BUNCHER pose many challenges, rapid prototyping strategy to get a successful product in 2018. These activities are aimed at addressing uncertainties in the ability of the design to satisfy the stated functional requirements:
  - Stage 1: Conceptual Design (Interfaces with WP2, WP7, WP8, WP12)
  - ✓ Internal Review (verified by ESS)
  - Stage 2: Detail Design
  - ✓ Review
  - Stage 3: Manufacturing
  - Stage 4: Assembly and tests
  - ✓ Review
  - Stage 5: Series Production



# Team in Bilbao

I. Bustinduy	<b>WU Leader / Accelerator Physics</b>
JL. Muñoz, D. Fernandez, O. Gonzalez	<b>ElectroMagnetic and Magnetic Design</b>
F. Sordo, M. Magán, R. Vivanco, T. Mora, G. Bakedano	<b>Thermo-mechanical design</b>
P. Gonzalez, N. Garmendia, L. Muguiria, T. Poggi, A. Kaftoosian, O. Gonzalez	<b>RF System</b>
I. Rueda, A. Zugazaga, A. Salas	<b>Mechanical Design, Supporting Structure, Vacuum and Alignment</b>
A. Vizcaíno, Z. Izaola, I. Ortega, S. Varnassari, C. Cruz, A. Megia, D. de Cos, Z. Izaola	<b>Diagnostic System</b>
I. Mazquiaran, A. Milla, A. Serrano, C. de la Cruz, J. Bilbao, X. Gonzalez, A. Serrano	<b>Control System</b>
G. Harper, X. Gonzalez, J. Bilbao	<b>Power Systems</b>
F. G-Toriello	<b>Building &amp; Infrastructures</b>

# Milestones


	<b>Item</b>	<b>Date</b>
X	Quad & Buncher PDR	February 2016
X	Mech. Layout Integration	March 2016
O	Maximum Beam Power Density allowed per area and time	April 2016
O	Proton Beam Instrumentation PDR	June 2016
O	MEBT CDR	December 2016
O	Buncher Vertical Integration	December 2016
O	Assembly Stage #1 (BILBAO) starts	September 2017
O	Assembly Stage #2 (RATS) starts	May 2018
O	Assembly Stage #3 (TUNNEL) starts	June 2018

# Assembly Stages

	<b>Stage Description</b>	<b>Date</b>	<b>Location</b>
O	<b>Assembly Stage #1</b> Mechanical assembly of most systems in top of the supporting structure. Vacuum test of each component and assembly Verification of all parts and interfaces EEE Integration	September 2017	BILBAO
O	<b>Assembly Stage #2</b> Verification of all parts	May 2018	RATS
O	<b>Assembly Stage #3</b> Reassembly and final alignment	June 2018	TUNNEL


# Mechanical Integration

- Deeply entangled problem.
- The adoption of a project mentality was the key.
- Three stage problem: Optical elements first. Assembly and alignment strategy agreed. Then, beam instrumentation.
- Each system has an space budget to finalise detailed design.




# Mechanical Integration

- This milestone unlocks:
  - Support Frame.
  - Assembly and Alignment strategy refinement
  - Diagnostics (FC, BPM, EMU, WS, CT) and corresponding boxes detail design.
  - Chopper Beam Dump finalisation.
  - Chopper Vessel
  - Vacuum simulations refinement.



# QUAD



- MEBT needs of 11 Quadrupoles for focusing and steering the beam.
- The magnet series from a unique design to generate the required quadrupole and dipole fields.
- A full magnetic design developed to generate the maximum quadrupole fields plus 10% contingency.
- The magnetic design calculated with ROXIE and COMSOL software throughout a combination of 2D and 3D simulations.
- Design deeply correlated to embedded BPMs.
- Dismountable in 2/4 parts
- PDR held in Feb.2016 ([https://indico.esss.lu.se/  
event/503/](https://indico.esss.lu.se/event/503/))
- Call for tender in progress



# QUAD


## BPM

- **Stripline** type with electrode length of less than 40 mm
- BPMs will be installed inside **quadrupoles**
- They are based on  $50\Omega$  matched transmission lines with shorted ends
- Functional in both **352.2 & 704.4 MHz**
- All the materials and components used in the BPM structure are non-magnetic in order not to affect the quadrupole field



# BUNCHER

- Layout: Optical design & engineering design.
- For an  $EoTL \approx 150\text{kV}$ , get higher  $ZT^2$  with compromise.
- Best diameter and location for the tuners.
- Efficient cooling circuit (max temp. in the “nose cone” is  $\sim 194^\circ\text{C}$ ).
- Power coupler to hold  $\sim 22.5\text{kW}$  peak power.
- 190mm max. length. 136 mm cavity width (vacuum)
- Room-temperature copper, bulk resistivity of  $1.7241 \mu\Omega\text{-cm}$ .
- Different parametric studies: SUPERFISH (2D), COMSOL (3D), HFSS (3D)
- Prototype designed, manufactured, measured (metrology & RF), and characterised by bead pull.




BUNCHER prototype

# BUNCHER Integration


- BUNCHER constitutes the best system to test the validity of the complete vertical system, naming convention, etc..

- It contains:

- RF
- LLRF
- Vacuum
- Water cooling
- Alignment
- Interlocks (slow and fast)



# BUNCHER Interfaces



## Interfaces

A: DN63 CF – Ion Pump  
B: DN63 CF – Tuner  
C: DN63 CF – Coupler  
D: DN63 CF – Tuner  
E: DN40 CF – Pick Up  
F: DN40 CF – Gauge  
G: Support


x: DN40 CF – Beam Pipe  
y: Body (Helicoflex seal groove)  
z: Cover (Helicoflex seal flat surface)

- All DN CF Flanges according to ISO/TS3669-2 Vacuum technology—Bakable flanges —Part 2: Dimensions of knife-edge flanges
- All pipes on DN CF Flanges according to ISO 9803-1 Vacuum technology — Mounting dimensions of pipeline fittings — Part 1: Non knife-edge flange type


# BUNCHER

Bunchers (3x)	Time	ESS-Bilbao	ESS
PDR			
Contract	<b>80 days</b>		<ul style="list-style-type: none"> <li>– EEE workflow ready (ICS)</li> <li>– RF ready (WP8)</li> <li>– LLRF ready (WP8)</li> <li>– VAC ready (WP12)</li> <li>– WTRC systems (sensors, etc) ready.</li> </ul>
Production	<b>142 days</b>		<ul style="list-style-type: none"> <li>– Integration in EEE of BU (WTRC, VAC, etc.)</li> <li>– Infrastructures ready</li> <li>– Implementation of local MPS</li> <li>– Implementation of local PPS</li> </ul>
Testing	<b>161 days</b>	<b>Jan 2017</b>	<ul style="list-style-type: none"> <li>– VAC, WTRC, Metrol.</li> <li>– Low Power RF</li> <li>– Interlock tests</li> <li>– High Power RF</li> </ul>

# VACUUM




# Diagnostics



# Beam Stoppers



## Problem Description

- From the **transient state** calculations, one can infer that this model has to be discarded given the combination of **high power** distributed in a **very concentrated** beam size and a **swallow deposition surface**.
- Please note that current and energy combination result in a **230 kW** peak power which exceeds other MEBTs, SNS peak power **130 kW**, LINAC4, RAL, JPARC (**~180 kW**).
- A limit of proton beam power density per unit of time and area allowed should be identified. This is crucial in order to ensure thermo-mechanical integrity of different interceptive devices along the MEBT.
- $I (\text{mA}) \times W(\text{MeV}) \times \text{pulse length } (\mu\text{s}) \times \sigma_{(x,y)} (\text{mm}^2)$




# Chopper

- Chopper workshop held in Bilbao Jan-2015 with a world-wide experts panel selection. (<https://indico03.esss.lu.se/indico/event/285/>)
- Strip-line approach  $\Delta V \sim 5\text{kV}$ ; 450mm;  $\varnothing 20\text{mm}$ ; 10ns rise-time; 20 $\mu\text{s}$  steady




# Deflector: Strip-line

- The design is based on fast transmission line strips, which the perpendicular electromagnetic fields will deflect the beam in the vertical position.
- The strip-line is designed to match with 50 ohm termination loads, therefore removing the voltage reflections and maximising the power transfer.
- The strip-lines have matched input ports from pulser and matched output ports to the load.
- Chopper Strip-line is based on fast transmission line scheme with overall rise time less than 10 ns and maximum differential voltage of 5 kV.




# Deflector: stripline

Deflector Type	TEM Stripline
Beam energy	3.62 MeV
SL Gap	20 mm
Deflection angle	13.84 mrad
Deflector length	450 mm
Deflecting voltage	$\pm 2250$ V
Characteristic impedance	50 $\Omega$
Good field region	$\pm 15$ mm
E flatness in GFR	5%



# Pulser

**In-factory acceptance test stage,** Many tests performed, including effects of employed load, jitter, cable length, etc. Overall, performance is promising, still a few adjustments need to be done in factory before shipping to Bilbao.



# Dates

## Finished

Strip-line Detailed Mechanical Design

The positive polarity pulser prototype was launched in 2015.

## In process

Strip-line Manufacturing

Detail design of strip-line vacuum vessel

Pulser factory acceptance test. The first phase of the tests have been realised in February 2016. Results are promising.


## Future Steps

May 2016 final phase of factory tests

September 2016 The components delivered to ESS-Bilbao, acceptance tests performed.

November 2016 Assembly and measurements with and without pulser

Name	Duration	Start	End
CHOPPER	1,250.37...	9/4/14...	6/1/2016
Chopper Specifications and technology	95 days?	9/4/14...	1/10/2015
Chopper Eng. design	170 days?	3/16/1...	11/15/2015
Beam dump Detailed design	170 days?	3/22/1...	11/15/2015
Chopper PoP	100 days?	12/2/1...	4/20/2016
Chopper PoP Lab Tests	100 days?	4/20/1...	9/4/2016
Chopper & Beam Dump	160 days?	11/15/1...	6/1/2017
Beam Dump tests	100 days?	6/27/1...	11/15/2017
Pulser Tests	120 days?	6/27/1...	12/31/2017
Chopper & Beam Dump Tests	30 days?	5/10/1...	6/1/2018



# Overall

- **Mechanical integration Layout** has been agreed in a collaboration spirit.
- It is highly advisable to start all the preparations on the **buncher as a complete vertical system**. ICS will play a vital role.
- Future key activities:
  - Proton Beam Instrumentation [Preliminary Design Review](#) (June 2016).
  - MEBT [Critical Design Review](#) (Dec 2016)
  - Buncher machining and copper plating [follow up](#).
  - Buncher integration (Vacuum, RF, LLRF, MPS, PPS)
  - Quad call for tender and [follow up](#).

