

HG cryomodule: status and update (from SPL to HG)





HG (High Gradient) Cryomodule

Goal:

- Design and construct a cryo-module for 4 $\beta=1$ cavities

Motivation:

- Test-bench for RF testing on a multi-cavity assembly driven by a single or multiple RF source(s)
- Demonstration of reachable accelerating gradients and Q-values for 704 MHz, multi-cell, $\beta=1$ cavities.
- Enable RF testing of cavities in horizontal position, housed in their helium tanks, tuned, and powered by machine-type RF couplers
- Validate by testing critical components like RF couplers, tuners, HOM couplers in their real operating environment

Cryomodule-related goals:

- Validation of design
 - Innovative supporting of cavities via the RF couplers
- Learning of the critical assembly phases:
 - handling of long string of cavities with complete RF coupler
 - alignment/assembly in the cryostat
- Validation through operational experience:
 - Cool-down/warm-up transients and thermal mechanics
 - Gas-cooled RF coupler double-wall tube (active cooling effect on cavity alignment)
 - Alignment/position stability of cavities
 - Cryogenic operation (He filling, level control, etc.)

SPL (superconducting Proton Linac) Short Cryomodule

Main contributions for short cryo up to now

CEA – Saclay (F)

Design of **$\beta=1$ cavities** (EuCARDtask 10.2.2)

Design & construction of **4 helium vessels for $\beta=1$ cavities** (French in-kind contribution)

Supply of **4 tuners** (French in-kind contribution)

Testing of RF couplers

CNRS – IPN – Orsay (F)

Design of **prototype cryo-module cryostat** (French in-kind contribution)


Construction of the vacuum vessel

Design of **cryostat assembly tools** (French in-kind contribution)

CERN


4 $\beta=1$ cavities

4 RF couplers



HG (High Gradient) Cryomodule





HG cryomodule: goal & motivations



HG cryomodule: status and update
Luca Dassa – 24/05/2016

3 / 20


HG cryomodule: few hints (I)




- Innovative supporting condition (coupler)
- Coupler cooling (double walled tube)
- Vertical cryostating


Requirement	Value
β	1
Frequency	704.4 MHz
Q_0	$>5 \times 10^9$
Gradient	25 MV/m
Operat.T	2 K

Circuit	Temp. in K	Pressure in bar	Heat load in W	Flow rate in g/s
Thermal radiation shield	50 – 75	1.4 - 1.15	240	1.85
Liquid supply (two cavity circuits)	2.2	1.2	200 dynamic	10 in total
Helium return	2	0.0031	-	10
Power couplers 4x	4.5 – 300	1.25 – 1.05	-	0.1




- Operating condition: $p < 0.5$ bar gauge
- Box with valves to reduce peaks during transient
- Redundant cryogenic reduced (but not eliminated)








- Valve-box common to CRAB SPS cryomodule developed in last few months
- Connection to cryo distribution line:
 - ✓ Welded solution for connection to the cryo distribution line
 - ✓ Flexibility on connection to allow tilt change (0-2%)




Revision of the connection design





Modifications (cryo lines, vaporizer, separator, CW transitions):


- New chimney with intermediate shields to reduce heat transfer on the biphase tube
- New materials : 1.4429 (316LN) is the best but not always possible
- Safety devices under dimensioning (past calculations are available but not definitive)
- Welded details compliant with European Standards
- Adaptation to new warm magnetic shield



New warm magnetic shield


Simulations showed need of warm magnetic shield (see presentation by S. Papadopoulos)

Magnetic shielding: 3 levels of shielding strategy resumed -> need to introduce a warm magnetic shield, magnetic shield in coupler region




Weight of warm shield: 500 kg

Cold shields





Warm shield






Correction coils

New warm
magnetic shield



Impact on: thermal shield, bottom cryo lines, vacuum vessel (supports to add), assembly procedure, tools for assembly








- Low lateral flexibility for the coupler bellows
- Torsion to be avoided on intercavity bellows
- Limited space for assembly in the intercavity region



- Stiffening of the intercavity region
- Modification of the intercavity support to facilitate the adjustment
- **Tuner to cut** (assembly impossible in the intercavity region) -> out of the clean room
- Additional targets for position measurement







Preliminary procedure available but not validated




- Procedure to validate
- Coupler assembly direction to validate
- Modification on the tuner frame
- Tools for clean room assembly to design





Tools for transport have been designed




Tools to be modified (modification on cryo lines, on thermal shield, on intercavity supports)

Cryostating procedure to update with the new shielding (and, in addition, door knobs assembly from bottom, as close as possible to the test bunker)

- Fixed valve box
- Not adjustable position: 0% - 1% - 2% (for 1.7% expected tunnel slope)
- Waveguides already purchased -> modification required
- Work in progress: location in the bunker under definition

SM18 RF M7 INTEGRATION IMPLICATIONS FOR HIGH GRADIENT CRYOMODULE HGCM






edms #1560752


2016-05-04

D. del Alamo EN-ACE-INT

Instrumentation






- integration in drawings
 - new magnetic sensors in the intercavity region and inside the He vessel (TBC)
 - flow meter installed in the valve box



HG cryomodule: status and update

Luca Dassa – 24/05/2016



Available components:

- vacuum vessel
- couplers
- tuners
- MLI
- gate valves
- waveguides
- Nb cavities
 - 4 cavities delivered (produced by industry)
 - 1 cavity under manufacturing at CERN
 - all He vessel available


Master schedule (beginning of 2016):

Clean room assembly: June, July, August 2017

Cryostating: September 2017 to March 2018

Update is required: order of main components is expected for the second half of 2016

Delay of 6 months is expected



Budget:

- 2016: 700 kChF
- 2017: 800 kChF
- 2018: 180 kChF

Current manpower (finalization of the design phase):

- 1 engineer at 20%
- 1 designer at 100 %

Upgrade foreseen during manufacturing phase

From 05/2015 to 05/2016

- Upgrade of the CNRS – IPN – Orsay (F) design
(Integration of a new magnetic shield, cryolines, intercavity supports, thermal shield, instrumentation...)
- Organization of all the documentation
- Clarification of PID and other cryogenic aspects
- Preliminary procedure for clean room assembly
- Preliminary procedure for cryostating

Next steps

- Finalization of the cryomodule internal components
- Safety dossier to complete
- Tools for clean room
- Launch procurement of: thermal shield, magnetic shields, cryo lines...

Research activities ongoing

- Cavity measurement at cold: optical wire system to be developed -> space reserved
- Pick-up development ongoing
- HOM coupler integration

Thank you...



Back-up slides



