



Document Type
Document Number
Date
Revision
Status
Confidentiality Level

E-ST ESS PC TSC 00y 19 June 2017 1.1 First Release Internal

Time Schedule

PDR-3 of DC Power Converters for Dipole D1 and Quadrupole Q8 Magnets: Procurement & Time Schedule

DC Dipole and Quadrupole Power Converters PCD1 and PCQ8

Author	Checked by – date	Approved by – date
Roberto Visintini	M. Cautero – 19-Jun-17	
		_





Document Type
Document Number
Date
Revision
Status

Confidentiality Level

Time Schedule E-ST ESS PC TSC 00y 19 June 2017

First Release Internal

Table of Contents

1.	Procurement strategies	3
2.	Time Schedule	4





Document Type
Document Number
Date
Revision
Status
Confidentiality Level

Time Schedule
E-ST ESS PC TSC 00y
19 June 2017
1.1
First Release

Internal

1. Procurement strategies

There will be six power converters supplying the quadrupoles Q8 and one power converter for the two dipoles D1. They have the same output current and therefore we could group them in a single procurement procedure, independent from those for the other power converters.

On the other hand, to supply the quadrupoles Q8 we propose a power converter whose output parameters are 50 V / 400 A. This could be realized either as a single device or by putting in parallel two units, 50 V / 200 A each.

In PDR-2, we showed that PCQ5, PCQ6, and PCQ7 require 30 V / 200 A. Increasing their output voltage to 50 V (without affecting the required performances) make them suitable as "building" blocks for PCQ8.

From the survey presented in PDR-2, we know that at least two "COTS" types are already capable of operating in parallel, not considering those that could be built (or modified) "on purpose" by other manufacturers.

Consequently, we could unify the procurement of the six quadrupole PCQ8 (they would become 12 "basic" units) with that one of the other quadrupole PCs. The advantage of such solution is the reduction of different power converters' types, improving the maintenance and spares strategies. In addition, this solution would increase by ~9% the number of (30) 50 V / 200 A units, and could help in reducing the overall cost.

For what concerns PCD1, the high inductance of the magnet dominates the output voltage, worsened by the fact of having two magnets in series. Considering a 30 sramp, the choice (tight but reasonable, considering the safety margins on the magnets, the cable length, and the foreseen ramp range from 10% to 100% of nominal current, about 370 A) is a 100 V / 400 A power converter, as reported in Table 5. This could be realized either as a single device or putting in series two 50 V / 400 A units (the latter is compatible with PCQ8, in case it is realized as a single block).

Summing up, there are four options, two for PCQ8 and two for PCD1.

PCQ8:

- a. 6 units, 50 V / 400 A;
- b. 12 units, 50 V / 200 A, connected in couples in parallel (these could be included in the same lot of PCQ5, PCQ6, PCQ7).

PCD1:

- c. c. 1 unit, 100 V / 400 A;
- d. d. 2 units, 50 V / 400 A, connected in series (that could be included in the same lot of PCQ8 in case a.).

Both options b. and d. bring to a reduction of different types of power converters, facilitating maintenance and spare parts managing.





Document Type
Document Number
Date
Revision
Status
Confidentiality Level

Time Schedule E-ST ESS PC TSC 00y 19 June 2017 1.1

First Release

Options c. and d. are compatible with the polarity switcher solution for the degaussing of the dipoles.

We could take into consideration the option of having a single Call for Tender for all large power converters, divided in three lots:

Lot 1 - 133 units 30 (50) V / 200 A for Q5, Q6, and Q7;

Lot 2 - the tenderer can choose and quote option a. or b. for PCQ8;

Lot 3 - the tenderer can choose and quote option c. or d. for PCD1;

with possible mergers of the lots according to the chosen options.

Tenderers can quote single lots or combination of lots and separated lots can be assigned to different tenderers.

This strategy, of course, has to be agreed and developed also with whom will operate the European Call for Tenders.

2. Time Schedule

The advantage of grouping the procurement of all large power converters in a single Call for Tender is to reduce the overall procurement procedure.

The estimated duration of the Call for Tender procedure, from start to order issued, is 6 to 8 months. Once the order is active (t0), the production phase is estimated in 12/14 months. There could be two or three production phases running in parallel, according to the lot assignment.

At least for Lot 1, the delivery of the power converters will occur in batches, according to the time plan agreed and approved after the placing of the order. Figure 1 provides an example of delivery plan (the time scale is months).




Figure 1 – Example of batch delivery schedule (time in months, t_0 = start of contract)

Figures 2 and 3 provide estimations of possible delivery plans with two different Lot merging, with the following assumptions:

- ✓ start of Call for Tender procedures on October 16th, 2017
- ✓ Call for Tender duration estimated in 7 months





Document Type Time Schedule

Document Number E-ST ESS PC TSC 004

Date 20 June 2017

Revision 1.0

Status First Release
Confidentiality Level Internal




Figure 2 – Possible time plan PCD1 & PQ8 (Call for Tender start in October with a duration of seven months)





Document Type Time Schedule

Document Number E-ST ESS PC TSC 004

Date 20 June 2017

Revision 1.0

Status First Release
Confidentiality Level Internal

0		ESS WBS	ESS WU No.	Task Name	Duration	Start	Finish Predecessors	2, 2015 Ha	af 1, 2	016 Ha	1 2, 2 S	D16 Hall	f 1, 2 M	017 Ha	alf 2, 2 S	017 Half N J	1, 2018 M M	BHalf 2	, 2018 H	alf 1, 2 J M	019 I M
			2	WU2 - DC Power Converters for quadrupoles PCQ5, PCQ6, PCQ7	1022 days?	Mon 21-09-15	Fri 16-08-19	V N	_	_	_	_	_	_	_	_	- M	-	- 12	-	
	,			Pulsed Quads (PPC) Study	206 days?	Mon 21-09-15	Thu 30-06-16				\top		П		\top	\neg		\Box		\top	\Box
-J	,			Pulsed Quads (PPC) Study	164 days?	Mon 21-09-15	Tue 03-05-16			\neg	\top		П		\top	\neg				\top	\Box
-J	,			Tests on prototype V0.1	20 days	Fri 01-04-16	Thu 28-04-16	$\overline{}$		$\overline{}$	-		П		\top	\neg			$\overline{}$	\top	\Box
- J	,	2.1 (D)		PDR: Delivery of Data Package (Pulsed PC)	0 days	Tue 03-05-16	Tue 03-05-16		17	03-05	5	-	Н		\top	\neg		+	+	+	\vdash
-J		2.2 (M)		PDR: PCQ5, PCQ6, PCQ7 (Pulsed PC)	0 days	Tue 17-05-10	Tue 17-05-16 5FS+10 days		\vdash	17-0	15		Н		+	-	-	+	_	+	\vdash
-3	,			Studies and verification of Eddy Current Effects on Vacuum Chamber	45 days	Fri 29-04-16	Thu 30-06-16 4		1		+	-	Н	_	+	-	-	+	+	+	\vdash
-J	,			Decision to pass to DC power converters	0 days	Fri 01-07-16	Fri 01-07-16/7		+ 1	40	1-07	-	Н	_	+	-	_	++	+	+	\vdash
-3	,		_	Study of a DC magnet+PC solution	111 days?	Frt 01-07-16	Fri 02-12-168		+	-	1	TL.	Н	_	+	-	+	++	+	+	\vdash
0 *				Study of DC solution	0 days?	Fri 02-12-16	Fri 02-12-16	 	+	_		• 02-1	12	-	+	-	_	++	+	+	\vdash
1	•		2.1	Tender Documentation and Procurement DC PC	416 days	Fri 23-09-16	Fri 27-04-18	++-	+	+		_						+	+	+	\vdash
2	,			Preparation of Documentation for PDR-2	127 days	Fri 23-09-16	Mon 20-03-17	++-	+	+	۰				+	-	-	++	+	+	\vdash
×		2.3 (D)		PDR-2: Delivery of Data Package	0 days	Tue 21-03-17	Tue 21-03-17 12	 	+	+	+=	_	1	1-03	+	-	-	+	+	+	\vdash
4 1		2.4 (M)		PDR-2: DC Power Systems (PCQ5, PCQ6, PCQ7)	0 days	Tue 28-03-17	Tue 28-03-17 13FF+5 days		+	+	+	_		28-03	\perp	-	-	-	+	+-'	\vdash
		2.4 (m)		Call for Tender	7 mons	Mon 16-10-17	Fri 27-04-18 14-38		+	+	+	_	-	-	7	$\overline{}$		-	+	+-	\vdash
5		2.5 (M)		Series Unit Production Start (PCQ5, PCQ6, PCQ7)	0 days	Fri 27-04-18	Fri 27-04-18 15		+	+	+	_	Н	-		$\overline{}$	1,	7-04	+	+	\vdash
7	_	2.5 (M)	2.2	Series unit production (in batches) of PCQ5, PCQ6, PCQ7 & PCQ8	14 mons	Mon 30-04-18	Fri 24-05-19 16		+	+	+	_	Н	-	₩	-	- %	2-04	\rightarrow		
3	_	2.6 (D)		First Delivery to ESS (Arrival of First batch)	0 days	Fri 12-10-18	Fri 12-10-19 16 Fri 12-10-18 17SS+6 mons	\rightarrow	+	+	+	-	\vdash		+	-	-1	-	12-1		
		2.6 (D) 2.7 (D)		Final Delivery to ESS (Arrival of First batch) Final Delivery to ESS (Arrival of Last batch - PCQ8)		Fri 24-05-19	Fri 24-05-19 17	\longrightarrow	+	+	\vdash		Н	_		-	_	-	12-1		.
-	_	2.7 (U)	2.3		0 days	Mon 15-10-18	Fri 03-05-19	\longrightarrow	+	-	\vdash		ш		+	-	_	\vdash	\perp	\perp	6 2
, I	_		2.3	Assembly DC PC cabinets and installation in Gallery	145 days			\rightarrow	+	\rightarrow	\vdash		ш		+	-		\vdash	₽	\pm	Ш
				Installation of DC Power Converters in cabinets	20 days	Mon 15-10-18	Thu 25-04-19 18	\rightarrow	+	\rightarrow	\vdash	_	ш		+	-		\vdash	-Barrie	110111	للم
100		2.8 (M)		Installation in cabinets of last power converters finished	0 days	Thu 25-04-19	Thu 25-04-19 21	\vdash	\sqcup	_	\perp		Ш		ш	\perp		\perp	\perp	•	725
				Installation of dressed cabinets in Accelerator Gallery	20 days	Mon 29-10-18	Fri 03-05-19 21SS+10 days	$\perp \perp \perp$	\perp		\perp		Ш		ш	\perp			Marin (11 111	ΔП
1		2.9 (M)		Installation of last dressed cabinet in Accelerator Gallery finished	0 days	Fri 03-05-19	Fri 03-05-19 22,23		Ш		\perp		Ш		Ш						3 53
5			2.4	In situ testing of PCQ5, PCQ6, PCQ7 on real loads	149 days	Fr1 09-11-18	Thu 06-06-19		\Box						Ш					\pm	⊟ I
9				Start of tests on real load PCQ5, PCQ6, PCQ7	0 days	Fr1 09-11-18	Frl 00-11-18 23SS+10 days												05	11	Ш
1				In situ commissioning of PCQ5-7 with real load	80 days	Mon 12-11-18	Thu 06-06-19 23SS+10 days,26												4	4	of b
3				End of tests on real load PCQ5-7	0 days	Thu 06-06-19	Thu 06-06-19 24FF+10 days,27														4
9				PCQ5-7 SAR-2 (PCQ5, PCQ6, PCQ7)	60 days	Mon 27-05-19	Fr1 16-08-19	\Box	П	$\neg \neg$	П		П		П				\Box	\top	
)				Full Documentation PCQ5, PCQ6, PCQ7 to ESS	50 days	Mon 27-05-19	Fri 02-08-19 19		П	\neg	Т		П		П					\top	
		2.10 (D)		SAR-2: Delivery Dafa Package (PCQ5, PCQ6, PCQ7)	0 days	Frl 02-08-19	Frl 02-08-19 28FS+5 days,30		П	\neg	Т		П		П	$\neg \neg$			\top	\top	П
2		2.11 (M)		SAR-2 (PCQ5, PCQ6, PCQ7)	O days	Frl 16-08-19	Fri 16-08-19 31FS+10 days		\top	\neg	\top		П		\top	\neg				\top	\Box
3			3	WU3 - DC PC (DCPC) FOR DIPOLE PCD1 & QUADRUPOLE PCQ8	420 days	Mon 29-05-17	Fri 04-01-19		\top	\neg	$^{-}$		ш	-	#				+ +	\top	П
	1			CDR for C8, Q8 and D1 magnets	0 days	Tue 27-06-17	Tue 27-06-17	$\overline{}$	\top	\neg	-		ш	. 2	27-0G	\neg		\vdash		\top	П
5	_		3.1	Tender Documentation and Procurement PCD1 & PCQ8	240 days	Mon 29-05-17	Fr1 27-04-18	+	\top	\neg	-		Н	1	\Rightarrow	=	_		\perp	\top	П
-	,			Preparation of Documentation for PDR-3	17 days	Mon 29-05-17	Tue 20-06-17 34FS-25 days	+	+	\rightarrow	+		Н		+		\rightarrow	+	+	+	\vdash
7		3.1 (D)		PDR-3: Delivery of Data package PCD1 PCQ8	0 days	Tue 20-06-17	Tue 20-06-17 36		+	+	+	_	Н	- 2	90-0	-	_	+	+	+	Н
3 =		3.2 (M)		PDR-3: (PCD1, PCQ8)	0 days	Wed 28-06-17	Wed 28-06-17 37FS+6 days		+	+	+	_	Н		28-06	-	_	++	+	+	\vdash
-	-	()		Call for Tender	7 mons	Mon 16-10-17	Fri 27-04-18 38		+	\rightarrow	+	_	Н		7			+	+	+	\vdash
)		3.3 (M)		Start of Production (PCD1)	0 days	Fri 27-04-18	Fri 27-04-18 39		+	+	+	_	Н	-	+ 1	$\overline{}$	4 2	7-04	+	+	\vdash
	_	0.0 (m)	3.2	Construction and validation on dummy load of PCD1	6 mons	Mon 30-04-18	Fri 12-10-1840		+	+	+	_	Н	-	+	-	- 1	100		+	\vdash
		3.4 (D)	3.3	Test Report on Dummy Load (PCD1)	0 days	Fri 12-10-18	Fri 12-10-1841	\rightarrow	+	+	+	_	Н	-	+	-			12-1	<u>. —</u>	\vdash
3		3.5 (D)	0.0	Delivery of PCD1 to ESS	0 days	Fri 26-10-18	Fri 26-10-18 42FS+10 days	\longrightarrow	+	+	+	_	\vdash	-	+	-	-	 	2.20		\vdash
1	-	3.5 (D)	3.4	Installation of PCD1 in cabinet and in Gallery	10 days	Mon 29-10-18	Fri 09-11-18	\longrightarrow	+	+	+	_	Н	-	+	-	-	+	1029	-	\vdash
;	-		3.4	Installation of PCD1 in cabinets	5 days	Mon 29-10-18	Fri 02-11-1843	++-	+	+	\vdash	_	Н	-	+	-	-	₩	<u>u</u>	+-'	\vdash
2	_			Installation of cabinet in Accelerator Gallery	5 days	Mon 05-11-18	Fri 09-11-1845	++-	+	+	\vdash	_	Н	_	+	-	-	+	<u> </u>	+-'	\vdash
		2500				Mon US-11-18	Fri 09-11-18-45	\rightarrow	+	+	1	-	\vdash		+	-	\vdash	+	1		\vdash
		3.6 (M)		Installation in Accelerator Gallery finished	0 days			\longrightarrow	+	\rightarrow	1		Ш	_	\perp	-	\vdash	\vdash	05		\vdash
			3.5	In situ teeting of PCD1 with real loads	5 days	Fri 09-11-18	Fri 16-11-18	+	\sqcup	\rightarrow	1		Ш		\perp	\perp	\perp	\vdash			\vdash
				Start of commissioning DCPC	0 days	Fr1 00-11-18	Fri 00-11-18 47	+	\sqcup	+	\perp	\perp	Ш		\perp	\perp	\perp	\perp	08	11	ш
-				In situ commissioning of DCPC with real load	5 days	Mon 12-11-18	Fr1 16-11-18 40		\Box										H.		
				End of tests on real load DCPC	0 days	Fri 16-11-18	Fri 16-11-18 50												4 16	11	
:				DCPC SAR-3 (PCD1, PCQ8)	30 days	Mon 26-11-18	Fri 04-01-19														
				Full Documentation PCD1 to ESS	20 days	Mon 26-11-18	Fri 21-12-18 43FS+20 days														
-		3.7 (D)		SAR-3: Delivery data Package (PCD1)	0 days	Frl 21-12-18	Fri 21-12-18 53		П	\top	П				П				•	21-12	
5		3.8 (M)		SAR-3 (PCD1)	O days	Frl 04-01-19	Frl 04-01-19 54FS+10 days		\Box				П						1 3	04-01	

Figure 3 – Possible time plan PCQ5-8 & PCD1 (Call for Tender start in October with a duration of seven months)