

# Gamma Blockers CDR

- Quality
- Verification plans



**NATIONAL  
CENTRE  
FOR NUCLEAR  
RESEARCH**  
ŚWIERK



# Overview

09:00 - 09:15 Committee discussion (closed) 15'

09:15 - 09:35 Gamma Blockers overview and schedule 20' **Karol Szymczyk**

09:35 - 09:55 Requirements and interfaces 20'

**Marcin Wojciechowski**

09:55 - 10:35 Radiation studies 40'

**Karol Szymczyk**

10:35 - 10:50 Coffee break

10:50 - 11:30 Mechanical design 40'

**Marcin Wojciechowski**

11:30 - 11:45 Safety, Machine Protection and RAMI 15'

**Marcin Wojciechowski**

**11:45 - 12:00 Quality and Verification plans 15'**

**Karol Szymczyk**

12:00 - 13:30 Lunch

13:30 - 14:30 Committee deliberations (closed) 1h0'

14:30 - 15:00 Closeout 30'



# Quality goals

**The major quality goals for the Project are the following:**

- Design of the GB products, fully compliant with ESS ERIC specification and requirements
- Manufacturing of the products according to the time schedule set forth by the project plan.
- Design and manufacturing costs 100% within the available budget
- Inspection and test to ensure manufacturing and assembly of GB system units are in compliance with NCBJ Design approved by ESS ERIC
- testing and other verification activities to ensure as-built GB products meet performance specification and requirements
- Delivery, on-site test and installation of GB systems at ESS ERIC according to the time schedule.



# Management responsibilities within this quality plan

The following person of the Partner will take part in the provision of the works and services:

- **Sławomir Wronka**                      **General Coordinators:**
- **Karol Szymczyk**                      **Work-Unit Coordinator**
- **Marcin Wojciechowski**

The person nominated as the Work-Unit Coordinator and responsible for the communication with customer:

- **Iñigo Alonso –Work-Unit Coordinator**

The communication between the ESS ERIC and NCBJ is done by:

- Monthly reports-every month
- Skype meetings-every 2 weeks
- Communication in case of emergency



# Documentation and storage of data

- All documentation and correspondence shall be in English
- All office documents shall be in MS Word and PDF format
- All mechanical models and drawings shall be editable and linked. Drawings shall be also provided in PDF

## **All documents shall be categorized as:**

- Monthly reports - prepared every month
- Technical Reports
- Quality reports



# Control of records within this Quality plan

Record No	Place for archive	Retention period
<b>Preliminary Design Review deliverables and protocols:</b>	CHES Archive of the NCBJ Institute: CD/DVD, printed version	Life of Facility 10 years
<b>Critical Design Review deliverables and protocols:</b>	CHES Archive of the NCBJ Institute: CD/DVD, printed version	Life of Facility 10 years
<b>Verification reports of requirements and specification verification</b>	CHES Archive of the NCBJ Institute: CD/DVD, printed version	Life of Facility 10 years
<b>Quality reports of procurement, manufacture and assembly inspections and tests</b>	CHES Archive of the NCBJ Institute: CD/DVD, printed version	Life of Facility 10 years
<b>Radiation calculation</b>	CHES Archive of the NCBJ Institute: CD/DVD, printed version	Life of Facility 10 years
<b>Mechanical report</b>	CHES Archive of the NCBJ Institute: CD/DVD, printed version	Life of Facility 10 years

# Production and service provision

- Transportation of the GB system
- Installation of the GB System components in the ESS tunnels
- Performing tests of the GB system
- Preparing a System Installation Test Report

# Verification

## 1) Manufacturing:

- Inspection of delivered and manufactured components (documentation/geometry)
- Functional tests of subsystems on a test bench (linear module with stepper motor in simulated GB configuration and variable loads)
- Vacuum tests of components
- Geometry measurement (air/under vacuum)
- Vacuum test of assembled
- Geometry measurement
- Adjustment devices test
- Functional tests



# Verification

## 2) Factory acceptance tests FAT:

- Visual inspection
- Components documentation
- Vacuum tests
- Validation of adjustment devices
- GB Functional test (power on and power failure, in air/vacuum)



# Verification

## 3) Site acceptance tests SAT:

- Visual inspection
- Components documentation
- Vacuum tests
- Validation of adjustment devices
- GB Functional test (power on and power failure, in air/vacuum)



# Verification Preparation



<b>Equipment reference</b>	<b>Purpose</b>
<b>Multimeter</b>	electrical properties, limit switches
<b>Helium leak detector with vacuum pump station</b>	vacuum properties
<b>3D portable coordinate measuring machine (CMM)</b>	geometry
<b>Stepper motor driver</b>	motor testing
<b>Additional limit switches</b>	delay time
<b>chronograph</b>	time/movement properties



# Verification

## Acceptance data

- GB in A2T section

Parameter	Requirement	Comments	Result
<b>Geometry (air/vacuum)</b>			
<b>Outline dimensions</b>	x	OK/NOT OK	
<b>GB core diameter</b>		OK/NOT OK	
<b>Core thickness</b>		OK/NOT OK	
<b>Beamline flanges relative position, coaxial and parallel tolerance</b>		OK/NOT OK	
<b>Flange dimensions</b>	DN160 Quick CF	OK/NOT OK	
<b>position adjustment range</b>			
<b>Motion range</b>			
<b>Open position</b>		OK/NOT OK	
<b>Close position</b>		OK/NOT OK	
<b>Between limit switches</b>		OK/NOT OK	
<b>Between mechanical limits</b>		OK/NOT OK	
<b>Functional</b>			
<b>Functional in Air</b>		OK/NOT OK	
<b>Functional in vacuum</b>		OK/NOT OK	
<b>limit switches signal</b>		OK/NOT OK	
<b>Total closing time vacuum/air, engine/without engine</b>	Test by additional limit switch		
<b>Vacuum with working motor</b>	Min 1.5s delay, max 30s overall	OK/NOT OK	
<b>Vacuum without motor</b>	1.5s delay	OK/NOT OK	
<b>Air with motor</b>	Max 30s	OK/NOT OK	
<b>Air without motor</b>		OK/NOT OK	
<b>vacuum test</b>	Leak rate	According to ESS-0037830	

# Verification

## Acceptance data

- GB in Beam dump section

Parameter	Requirement	Comments	Result
<b>Geometry (air/vacuum)</b>			
<b>Outline dimensions</b>	x	OK/NOT OK	
<b>GB core diameter</b>		OK/NOT OK	
<b>Core thickness</b>		OK/NOT OK	
<b>Beamline flanges relative position, coaxial and parallel tolerance</b>		OK/NOT OK	
<b>Flange dimensions</b>	DN250 Quick CF	OK/NOT OK	
<b>position adjustment range</b>			
<b>Motion range</b>			
<b>Open position</b>		OK/NOT OK	
<b>Close position</b>		OK/NOT OK	
<b>Between limit switches</b>		OK/NOT OK	
<b>Between mechanical limits</b>		OK/NOT OK	
<b>Functional</b>			
<b>Functional in Air</b>		OK/NOT OK	
<b>Functional in vacuum</b>		OK/NOT OK	
<b>limit switches signal</b>		OK/NOT OK	
<b>Total closing time vacuum/air, engine/without engine</b>	Test by additional limit switch		
<b>Vacuum with working motor</b>	Min 1.5s delay, max 30s overall	OK/NOT OK	
<b>Vacuum without motor</b>	1.5s delay	OK/NOT OK	
<b>Air with motor</b>	Max 30s	OK/NOT OK	
<b>Air without motor</b>		OK/NOT OK	
<b>vacuum test</b>	Leak rate	According to ESS-0037830	

