

# TIK3.1, TIK3.2, TIK4.1 AND NBEX

TTB

2019.03.14 | Y. BEßLER


# OUTLINE

- Moderator & Reflector Plug -TIK3.1
- Cryogenic Moderator System -TIK3.2
- BF1 study
- RAMAN in situ measurement
- Additional small ESS projects
- Target Monitoring Plug -TIK4.1
- Neutron beam extraction system

# MRP TIK3.1

## Twister overview

- Manufacturing complete
- Manufacturing in progress




Moderator & Reflector Unit

FAT setup 1

FAT setup 2


Twister ready for delivery

Mitglied der Helmholtz-Gemeinschaft



# MRS TIK3.1

## Twister components (shaft)



about 6.4 t of 15 t of low Co stainless steel left ....

# MRS

## Twister components (axial bearing / crown / bucket / frames)



# MRS TIK3.1

## Twister handling tool -Rotation Unit




Final assembly of Rotation Unit at ZEA-1




# MRP TIK3.1

## Moderator & Reflector Unit overview



Beryllium Reflector




Cold Moderators  
Thermal Moderator  
Irradiation Module

- Manufacturing complete
- Manufacturing in progress


Vacuum jacket



Moderator & Reflector Unit



FAT setup 1



# MRS TIK3.1


## Reflector (Beryllium)





# MRS TIK3.1

## Full reflector assembly



# MRS TIK3.1

## Cold Moderators

Cold Moderators with  
thermal Moderator  
(intermediate stage)



Final cold Moderators



# MRS TIK3.4

Irradiation Module (extra project  
Cooperation with Uni Roma / R. Senesi)



Inner holder with  
96 samples...

Welded inner  
holder



Final Irradiation Module




Assembly of Irradiation Module

# MRS TIK3.1

## Thermal Moderator




TIG welding adapters



Vacuum chamber of cold Moderators




He leak test



Vacuum chamber and cold Moderators


# MRS TIK3.1

Thermal Moderator




# MRS TIK3.1

Thermal Moderator




# MRS TIK3.1

Thermal Moderator



# MRS TIK3.1

Thermal Moderator






# MRS TIK3.1

## Schedule status and outlook

Sub unit	Final design	CDR	Manufacturing	FAT	delivery	SAT
Cold Moderator	✓ .	✓ .	✓ .	✓ .	2020	X
Thermal Moderator	✓ .	✓ .	✓ .	04-19	2020	X
Beryllium Reflector	✓ .	✓ .	✓ .	04-19	2020	X
Vacuum Jacket	✓ .	✓ .	08-19	09-19	2020	X
Crown	✓ .	✓ .	✓ .	✓ .	2020	X
Bucket	✓ .	✓ .	✓ .	✓ .	2020	X
Rotation Unit	✓ .	✓ .	✓ .	✓ .	2020	X
Shaft assembly	✓ .	✓ .	07-19	08-19	2020	X
Radial bearing	✓ .	✓ .	04-19	05-19	2020	X
Axial bearing	✓ .	✓ .	04-19	05-19	2020	X
Frames assembly	✓ .	✓ .	07-19	08-19	2020	X
<b>M&amp;R Plug</b>	✓ .	✓ .	<b>09-19</b>	<b>10-19</b>	<b>2020</b>	<b>X</b>

# CMS TIK3.2


## Cryostat overview



- Manufacturing complete
- Manufacturing in progress
- Manufacturing not started


# CMS TIK3.2

## Top plate





# CMS TIK3.2

## Stand, platform and vacuum chamber



# CMS TIK3.2

## Pressure vessels






# MRS TIK3.2

## Schedule status and outlook

Sub unit	Final design	CDR	Manufacturing	FAT	delivery	SAT
Vacuum chamber	✓ .	✓ .	✓ .	X	2020	X
Stand	✓ .	✓ .	✓ .	X	2020	X
Platform	✓ .	✓ .	✓ .	X	2020	X
Top plate	✓ .	✓ .	✓ .	X	2020	X
Pressure control buffer	✓ .	✓ .	✓ .	✓ .	2020	X
Ortho para converter	✓ .	✓ .	✓ .	✓ .	2020	X
Heat exchanger	✓ .	✓ .	✓ .	✓ .	2020	X
LH2 pumps	✓ .	✓ .	✓ .	✓ .	2020	X
Cold pipework	✓ .	✓ .	08-19	X	2020	X
Gas management panel	✓ .	✓ .	08-19	X	2020	X
Control cabinet	03-19	04-19	06-19	07-19	2020	X
<b>CMS Cryostat</b>	✓ .	✓ .	<b>10-19</b>	<b>11-19</b>	<b>2020</b>	<b>?</b>

# BF1 STUDY


## PARTICLE IMAGE VELOCIMETRY (PIV)



- ✓ CFX simulation
- Experiment
- Documentation

# BF1 STUDY


First PIV test (water)






# BF1 STUDY

## RAMAN MEASUREMENT / CODL WINDOW TEST



Mitglied der Helmholtz-Gemeinschaft



Measurement system provided by Monika (ESS)  
→Thanks!

# ADDITIONAL “SMALL” PROJECTS

- **LH2 Pump water cooling**

→ procurement stopped; Financing only covers 30% of costs....

- **CMS Cabinet**

→ delivery will be July 19

- **Retro Reflector Project**

→ funding not in place

- **RAMAN view port characterization**

→ Master thesis is complete

# TMP TIK4.1


## Overview and status

### Task of Target Monitoring Plug (TMP)

- Measure the x/y position of the wheel
- Measure the z position of the wheel
- Measure the helium coolant outlet temperature from each cassette during operation
- Measure shaft vibration during operation
- Measure helium borne sound in the helium coolant for acoustic diagnostics of the target cooling system and for acoustic diagnostics
- Measure the internal cooling system inlet and outlet temperature




### Status

- CDR will be in **May 2019** (1 month delay)
- FAT will be in **April 2020**
- Delivery will be in **June 2020**




# TMP TIK4.1

## IR measurement




Mitg




# TMP TIK4.1

X,Y,Z- measurement



# TMP TIK4.1

X,Y,Z- measurement



### Target Monitoring Plug - Testumgebung

ILR ERVAUS

ILR Absoluter Messwert:  
**1543.50 mm**

Skalierung 0-10V

ILR Skalierter Messwert: 0.000000 V  
Minimale Auflösung des Ausgangs: 327.7µV/Bit

**Trigger**

Manueller Trigger:  Triggerpunkt

Automatischer Trigger:  5.0 Hz

ILR Abgespeicherter Offset:  
**1543.80 mm**  
Reset Offset


# TMP

## SUMMARY

- Raw material specification already approved by ESS
  - Early call for tender will start end of March (low Co stainless steel, 16 w delivery time)
- Meeting with Target group needed to define measurement surface quality's
- New radiation damage calculation of the final design are needed in front of the CDR
- The radiation resistance of the components used must be verified during operation.....
- Verification of pre selected measurement system will be complete in April 19
- Final design will be complete in April 19
- CDR will be at the 27<sup>th</sup> of May 19


# NEUTRON BEAM EXTRACTION SYSTEM (NBEX)

- NBEX Assemblies phase 1
  - Neutron Beam Port Insert (NBPI) prototype for LoKI instrument
  - Vertical Handling Teststand (VTS) & Light Shutter System (LSS)
  - Horizontal Test Stand (HTS)
  - Insert Installation Tool (IIT)
  - Media Connector prototype






# NEUTRON BEAM PORT INSERT (NBPI) PROTOTYPE FOR LOKI INSTRUMENT



- Original design by ESS
  - Milled cooling channels
  - 3D bended pipework with a lot of complicated back fillers and tied tolerances
  - Welded cooling tubes
  - 7 m flat seal between body and lid made of soft Aluminum






- Updated design
  - Cooling channels via deep hole drilling
  - Wire seal between body and lid made of copper

# NEUTRON BEAM PORT INSERT (NBPI) PROTOTYPE FOR LOKI INSTRUMENT

## STATUS


- ✓ Finished redesigning NBPI body and lid by FZJ designer
- ✓ Drawing package of redesign sent to ESS for approval
- ✓ External feasibility study for both, the ESS design and the FZJ design, is ongoing
  - processing time for feasibility study is about three weeks
  - Result will be manufacturability of individual parts / detail cost and time estimation
- Complete redesign of NBPI prototype assembly will be completed by the end of March
- Various components of NBPI assembly are currently being manufactured, e.g. upstream and downstream windows and flat seal made of soft aluminum
- Expected completion of NBPI prototype assembly in July / August 2019

# VERTICAL HANDLING TESTSTAND (VTS) & LIGHT SHUTTER SYSTEM (LSS)




- Updated drawing package (February 19) is currently being reviewed by FZJ
- $\approx$  +14 weeks manufacturing time

# HORIZONTAL TEST STAND (HTS)




- Handed out drawings from ESS (December 18) need to be modified for external manufacturer
- Modifications are expected to be completed in April and will then handed over to the workshop
- $\approx +12$  weeks manufacturing time

# MEDIA CONNECTOR PROTOTYPE



- Media connector prototype assembly is currently in FZJ workshop
- Delivery time of the metal bellows from Witzenmann is 16 weeks
- Anticipated completion in July 2019

# INSERT INSTALLATION TOOL (IIT)



- The final drawing package has been received (February 19) and need to be reviewed by FZJ
- $\approx +10$  weeks manufacturing time

# CONCLUSION AND OUTLOOK (NBEX)

- Requirement / specifications for the NBEX phase 2 are still not available...
- Drawings of phase 1 are not in producible state and need to be modified by FZJ
- Weekly Video meetings with ESS to discuss and answer design questions
- Both, the ESS and the FZJ, do not have enough resources to handle and to redesign all the assemblies in parallel....
  - However, another designer will support FZJ's NBEX team for redesigning VTS and LSS assemblies, beginning in march
- Designer Bengt Jönsson from ESS will visit FZJ every two weeks to improve the collaboration and speed up the processes

# SUMMERY

- TIK3.1 & TIK3.2 will be complete around late summer 2019.
- Full FAT will be in autumn 2019
- Delivery will (can) be in early 2020
- BF1 study will be complete around summer 2019
- TIK4.1 will be complete around summer 2020
- NBEX phase 1 will be complete (include tests) around September / October 2019

