

# **Target Wheel & Monolith Vessel**

Consorcio ESS-BILBAO & IFN-UPM & European Spallation Source ERIC

F. Sordo, on behalf of ESS-Bilbao team

March 14, 2018

イロト イポト イヨト イヨト

# Table of contents



## Target Wheel

- Target Wheel: Spallation material and cassettes
- Target Wheel: Target Vessel
- Target Wheel: Shaft

## Monolith Vessel

- Monolith Vessel: Lower and medium vessel
- Monolith Vessel: Connection Ring

< ロ > < 同 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < 回 > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ > < □ >

# Target Wheel: Spallation material and cassettes

(本語) (本語) (本語)

# Target wheel: Spallation material

## Spallation Material

The Spallation material produced by AT&M was delivered to ESS-Bilbao in October 2018 (2 months delayed produced by border officers). The Quality acceptance process has been completed by CEIT with excellent results.

## CEIT quality acceptance test



# Target wheel: Spallation material

## Spallation Material

The Spallation material produced by AT&M was delivered to ESS-Bilbao in October 2018 (2 months delayed produced by border officers). The Quality acceptance process has been completed by CEIT with excellent results.

## CEIT quality acceptance test




# Target wheel: Spallation material


## Spallation Material

The Spallation material produced by AT&M was delivered to ESS-Bilbao in October 2018 (2 months delayed produced by border officers). The Quality acceptance process has been completed by CEIT with excellent results.

## CEIT quality acceptance test



#### Optical micrographs from coupon 218325-7005




# Target wheel: Cassettes

## Internal structures

The 37 cassettes manufactured by LEADING S.L. has been deliver and accepted process has been completed. The manufacturing of the hollow bricks is will be completed in the next month.

## Leading manufacturing process

## **Cassette series**



# <image>

## Inspection plan completed

TTB 13<sup>rd</sup> (ESS-BILBAO)

# Target wheel: Cassettes

## Internal structures

The 37 cassettes manufactured by LEADING S.L. has been deliver and accepted process has been completed. The manufacturing of the hollow bricks is will be completed in the next month.

## Leading manufacturing process

## Bricks 0.3 mm thickness Electrocutting for dummy bricks



< (1)

(日)

## Prototype 2: Cassette insertion

On November 2018, ESS-Bilbao award a Contract to NORTEMECANICA S.L. to manufacture a third target prototype. The model was simplify (only 5 ribs) in order to speed up the production keeping the capacity to check the cassette insertion process

### Assembly process



## Prototype 2: Cassette insertion

Jack system was introduce in the cassette position in order to introduce a maximum vertical force in the range of 10 tones to avoid vertical deformation. During the welding process the pressure of the jacks was monitored.

#### Jack system



э

・ロト ・ 日 ・ ・ ヨ ・ ・ ヨ ・

## Prototype 2: Cassette insertion

The final position of the cassette after the polishing of internal surfaces was 30 mm outside. Even with re-machining of the cassettes the insertion is not feasible. The welding process was reviewed.

## Cassette insertion after polishing the inner surface




・ロト ・回ト ・ヨト

#### Prototype 3: Cassette insertion 2

Vessel stress profile shows regions with low stress in which we can reduce the thickness to simplify the welding process. This reduction increase the manufacturing and assembling complexity but probably it will reduce the deformations.


## Stress distribution for nominal vessel



(日) (同) (三) (三)

#### Prototype 3: Cassette insertion 2

The thickness will be reduce to  $\sim$  4 mm long 5 mm with 30° chamfers. This reduction will decrease the welding volume by a factor of 15 (from 15 passes to 1-2).



(日) (同) (三) (三)

# Target wheel: Target Vessel

## Prototype 3: Cassette insertion 2

The welding process takes  $\sim$  1-2 days compared with the 2-3 weeks process from the previous version of the welding configuration. The welding compression has been reduced by a factor of  $\sim$  20 and the assembling is feasible.

## Cassette assembly



TTB 13<sup>rd</sup> (ESS-BILBAO)

# Target wheel: Target Vessel

## Prototype 3: Cassette insertion 2

The welding process takes  $\sim$  1-2 days compared with the 2-3 weeks process from the previous version of the welding configuration. The welding compression has been reduced by a factor of  $\sim$  20 and the assembling is feasible.

## Cassette assembly



## Prototype 3: Cassette insertion 2

In order to complete the assembly, we proposed to reduce the rib thickness to 8 mm in order to have clearance to the cassette to compensate the compression and fill the gap with calibrated plates (brass or stainless steel). This solution was presented on Mach  $12^{nd}$  on "Target Vessel review panel".

## Cassette assembly



# Target wheel: Target Vessel

## NDE inspections

The analysis performed with tow velocity films (D4-D5) films was not successful. However, the analysis performed with the combination D4-D7 allows the characterization of the welding and the thermal accepted area with good quality. D7 films are not accepted on RCC-MRx so, it have to be approved by ESS/NoBo.

## Radiographic inspection reports

Applus			rom a	0.00	IANO PS	A2100	INÁPICO						10110	Apply	8 <u>.</u> -			HORM	10.000	10 10	0.008	W/ICD						100.00
D. AND	D0	NORTEMELÄNICA						In an original researcher the					1962	NORTEMECÁNICA								197	192700	19061	0001-01-50			
and a	0.040				4.0.0			0.0	-	110	11111	490	2108201	2004		00							LLAN	MA.	110	211 112	-	-
DISCOUNT.	rear of					in the second se					INCARLS.			CONFORM		840	PORPE TANGET	10.004	1000		No. 110	00	-			COLUMN 1		
PROCE		78%	1.1	-	RTERO					016	TEPPER		63	70		T DE AV HERE		1.1	- 08								EACHA	8
.4/4	UDIOROATIO, INCLUDIA	4				099011	OR/DRV		-		127.271	A1.4 VA			ATLICION	cornio, week	0.99			CAPE	993.04	NVA.					NUT BUT	
10 640444		0.527		-	_	-		_	CARLY 2D C		100	_		THE R. LEWIS					In Info	_			_	NEW 2D FM		a ng As	_	
INA FULL							1022	_		~ 1	- 77	· ·			227		12622	N				632. I	1 10	149-24-14			-	
		1000		54		1753	125-14			1224	Transico.		164	205,7257		164	1225210		-		1000	5.44				22625		-
COCK IN AR			1202			1	-		158	3,9159				Macrosof.			68.	1505	5284	•••		-		135	3,922*			
8752 8	stream and	1100	1				12532	2 <sup>3</sup> (	10			46.2		8789 1	101-10		an Con	1				10000	5/* III			SHALL BE	87	
				1000	FELEX									100000					- 11		OTION							
53555 m			0.045	2	16			ane.		6.184.9	112		84-38			A04		5/39	2	90			evec.	g H+	0.16+8		ž	24-67
(14) Million (14)	A.040	EAMAIN	8 1	ki re				8	008UR	1255			Convinca -	PROMALE	Ϋ́.	FLORE	1 (0405)	1 .	nat nat			ann		104.4	12755	MPO 8	AR	MARCO.
	Children Con Law			1000	ULINBO	1923													1230	1426-	HINK.	15						
MAGIN	COCOTA TO //S		No.	10.	~~~		2- 101m	0	ABOD	DOM: N	0300	U.F.C	GROAL	10077		STATIST.	101			-	-20	0.44	2	198304	10.00	1000	Ser.	internal linear
			NO.54		111	1.00	1 1.44	1.00		1	144			10.0	1000	100.00.007	10.04	10000	100	÷.,	41.0	1.44	*99.2 v	UID	1		6.41	
164		34			10		100.010		9 U					**			- 64		2									
101	75554D	51		40	80	0	Briterie Briterie			-	-					50-KBN KD		-	1.1	*	Y.				-		-	
148	710-80-84	41			-	1.0	-		1.5	-	-		-	10			61	-	1.1	28				1			1	
-	PERMIT						- Microre					-		-			8.1		1.4		14			7				
_		-	_	-	-	-	-	-	-	-	_	-	_				_	-									-	
	PISSING IN	Number of the							-	-	-	-			100.00		ing putto her	2010/02/02			_				_	_	_	
	Providence -	b-barar													100.00													
-	750404 KD	Contrary of					a probat	-		_			-				and the second second											
	PTVD. BIRLING	Distances.																										
			_	_							_	-					_	_		_								
			-		-	-	-	-	-	-	-	-					-	-	$\vdash$	-		-	-	-	-	-	-	
				_																								
-		-	-	-	-	-	-	-	-	-	_	_					-	_		_	_	_						
_				-	-	-	-	-	-	-		-	-				-	-		-				-		-	-	
																				_								
_		-	_	-	-	-	-	-	-	-	-	-					-	-		-	-	-		_	-	-		
				_																						-	-	
_			_	_	-	1	-	-	-		_	_	_				-	_		_								
Concernitions.	100002			-				-	10.	200	11122	1	0.000				-		-	-		1000		75.		1000		
	and in Fig. 91, 94, 93 (see a									Bur	ni unes		-											+1왕	Elr.	CO.MO	24.	
										lane.							the other states							10				
national provi	nte angere d'Aff, ange b	-			-				12	No. of Concession, Name	illane.		S	1000000000	-		on tage delate		ingenting in		****	-	and a	- 13	12510	2hor		100
									5	1000	Sec.	-					species a discilla se							۱s.	10000		275	
	To be a second sec								15	10000	52.cr	Source of	4.000	Carpenan										12		dian-	223.55	-
	LOS MAA SAME IS FOR						AND DOT OF	-	The second second	10.014.04		-		and the second s	1.10.00	CONTRACTOR D	MERMANY'S	e rownesh	01.41.45.0			6/7111	133.72	O LA DACI	in fami		2	NOT 1
	Contraction of the second	my						200.0	Income?					remunphs.at		n nmai		1	POR BALL	-	-				100			-
		1	24		2					a _1 (	L.e						Accit	8	-						Arri	kine 8	- 1	
	-		plus						1 13	4P	1P.			1		vin al	22	and the second second	~ ·						115	T°.		
20,832	CALO, NATING FORM	Antes	<b>Hores</b>	-52	194 <sup>an</sup>	Bech	ores		22.22	1.0		nghu			2/220	a subscription		The second	1 100	-	160100	-		100100	1	<b>7</b> 11	a a gui	
																												ilus <sup>(s</sup>

TTB 13<sup>rd</sup> (ESS-BILBAO)

# Target wheel: Target Vessel

#### Main remarks

- The prototype 3 has been completed with minor incidences and the cassette insertion is feasible with minor operations on the cassette.
- NDE are feasible with a combination of D4 and D7 films.
- If the "calibrated plates proposal" is approved by ESS we are ready to publish the call for tender for vessel manufacturing.

(日) (同) (三) (三)

TTB 13<sup>rd</sup> (ESS-BILBAO)

 ∃ → ↓ ∃
 ⊃ Q (?)


 March 14, 2018
 16 / 28

# Target wheel: Shaft

## CFD model

After several months of work, the complete CFD target model is completed. The convergence issues has been fixed, the mesh quality has been improved and the miss balanced flow solved.

## Shaft mesh and CFD analysis for nominal conditions




# Target wheel: Shaft

## CFD model

After several months of work, the complete CFD target model is completed. The convergence issues has been fixed, the mesh quality has been improved and the miss balanced flow solved.


## Shaft mesh and CFD analysis for nominal conditions



# Target wheel: Shaft

## Mechanical analysis

Shaft Design report is under ESS review. The analysis is completed and the proposed design withstand all the design loads.




# Target wheel: Shaft

## Manufacturing

Shaft Call for tender was published on January 25<sup>th</sup>, 2019 and it will be awarded in the coming weeks. Internal structures was awarded to LEADING and manufacturing process is ready to start.

Internal structures manufacturing drawings.



TTB 13<sup>rd</sup> (ESS-BILBAO)

March 14, 2018 19 / 28

# Target wheel: Shaft

#### Main remarks

- The design has been completed according to  $RCC MR_x N3R_x$
- Contract has been awarded to Leading for the internal structure production
- Shaft Call for tender is on going. Contract will be awarded in the 1.5 months.

3

3

(日) (同) (三) (三)

## All manufacturing contracts in place


- The contract for manufacturing the monolith vessel has been awarded to AVS+CADINOX. Signature was done in September 2019
- Contract has been awarded to Qualityconsult for manufacturing quality support (Second party acting as ESS-Bilbao QA department)
- Contract has been award to Bureu Veritas for third party insections (Notified body for PED directive)

(日) (同) (三) (三)

## Design Status

According to manufacturer requirements the design has been adapted to his manufacturing proposal (split in two sections bolted, ribs in the windows ...). The geometry has been agreed with ESS in collaboration with Port Block designers. The interface for welding the vessel to the ports has been defined.

## Manufacturing Drawings



TTB 13<sup>rd</sup> (ESS-BILBAO)

## Design Status

CADINOX has completed the welding book in collaboration with quality consult to ensure the compliance with  $RCC - MR_x$ . Raw material has been already order from

## Welding Book and Raw material order

cad	inox	LIBRO DE SOLD/ WELDING BOO		Código /cooz WB-5078/18-1 Fecha / Dase 20/02/2019 Revisión / Peniew 01	]	outokumpu	FRÅGAN/INQI	QUIRY			
						DB/DC: Spein	Gustomer	Carlier		Ref. Nr./Ref No: 0p19-1714 Detum/Date: 2019-02-28 Försällara/Salemat: T.W Larsson	
	CLIENTE / CUST	OMER	AVS			Darbe. open	Gastania	Giuna		Condensional Contentials (1.11 Caraboti	
	N <sup>®</sup> PEDIDO ros	7F8				Specar/Specification: EN 10028-7 + customer testing requirements					
	REFERENCIA	REFERENCE	MONO	LITH VESSEL	Stälsort/Grade: 1.4404	ikraw/Analysisreq.: Melt code 230	0002				
	PLANO / DRAWN	ia.	N053.0	10.001		Kontroll/Test	Utitres/P	erformed	Omfattning/Extent	Rem	
		-						NejNo			
						Dragprow/Tensile test			1/ mother plate top&Bot at RT	Reduction of Area for information	
						Vamdragprov/Hot tensile test	8		1/heat 300°C	Ro 0,2 2 118 MPg	
						Härdhetsprox/Hardness test					
						Ferritkontroll/Ferrite test					
						Permeabilitet/Permeability		8			
						Straussprox(/Strauss test	8		1/heat 3651-2		
						HueyprowTluey test		8			
					1	Slagprowlimpact test			1/mother plate Top&Bot in Longitudinal direction		
1		20/02/2019	UPDATED A	CORDING COMMENTS		Kontrolianalys/Checkanalysis	8		1/mother plate	P=0.030% (0=0.20%	
0		11/02/2019	FIRST ISSUE			UltraljudprowUltrasonic test		Ø			
evisión	Págings	Fecha		Comentarios	1	Administration					
Review	Pages	Date		Comments		Kvalitetsplan/Quality plan	8		Manufacturing plan		
						Dye Penetrant test	10		By hesitation		
						Microstrucutre examination + photo			1/mother plate	150 643	
		INDICE	/ INDEX								
		1. WELDIN PROCEDURE QUALIFIC	CATION RECO		ProduktProduct	Godkänne	Najih				
		WELDING PROCEDURE			Format/Dimension						
	4.1	WELDER PERFORMANC	E QUALIFICAT	ION (WPQ)	Charles dettinist		1 0				

Wronal Surfame control lines

TTB 13<sup>rd</sup> (ESS-BILBAO)

#### Main remarks

- Schedule for delivery in November-Delivery 2019 still feasible.
- Raw material has been already order
- Interfaces has been complete identified and agreed with Neutron Ports.

3


(日) (周) (三) (三)

3

< ロ > < 同 > < 三 > < 三

## **Design Status**

On Summer 2018, ESS-Bilbao Target Division lose two designers. In order to keep the schedule a design contract was awarded to Empresarios Agrupados S.A. (EA) The mechanical verification of the component was completed in November 2018. The CDR held on December 11<sup>st</sup>,2019.




TTB 13<sup>rd</sup> (ESS-BILBAO)

#### March 14, 2018 27 / 28

## **Design Status**

On Summer 2018, ESS-Bilbao Target Division lose two designers. In order to keep the schedule a design contract was awarded to Empresarios Agrupados S.A. (EA) The mechanical verification of the component was completed in November 2018. The CDR held on December 11<sup>st</sup>,2019.

## EA mechanical analysis



A (10) × (10) × (10)

## Main remarks

- CDR has been completed.
- Call for tender is on preparation

3