

DREAM update for STAP

M. Feygenson¹, W. Schweika^{1,2}, P. Harbott¹, A. Poqué¹, A. Schwaab¹,
F. Porcher³, S. Desert³, G. Fabreges³, B. Annighöfer³

¹ Forschungszentrum Jülich, Germany


² European Spallation Source ERIC, Sweden

³ Laboratoire Leon Brillouin, France



Welcome new STAP members!

- Diffraction Resolved by Energy and Angle Measurements
- General use powder diffractometer with novel capabilities, which will outperform in its first stage existing instruments by factor of 2 on day one
- In-kind contribution to ESS from Germany (FZJ – 76 %) and France (LLB – 24 %)
- One of the first three instruments at ESS
- Upgradable: full detector coverage





DREAM Quick Facts.

DREAM Quick Facts



Instrument Class	Diffraction
Moderator	Bispectral
Primary Flightpath	76.5 m
Secondary Flightpath	1.1 m (end-cap and mantle detectors) 2.5 m (high-resolution and low-angle detectors)
Wavelength Range	0.5–4.1 Å
Flux at Sample at 2 MW	$1.4 \times 10^7 \text{ n s}^{-1} \text{ cm}^{-2}$ ($\Delta d = 3 \times 10^{-4} \text{ Å}$) $1.0 \times 10^9 \text{ n s}^{-1} \text{ cm}^{-2}$ ($\Delta d = 2.5 \times 10^{-2} \text{ Å}$)
Q-Range	0.2 (0.01 ^a)–25 Å ⁻¹
Detector Coverage	1.82 (5.12 ^a) sr
d-spacing Resolution Δd	Adjustable 3×10^{-4} – $2.5 \times 10^{-2} \text{ Å}$

^aAvailable as a foreseen upgrade.






PSC Band control T0




Inside the bunker

23 m


Interface with ODIN inside the bunker



Detectors



Experimental cave



full scope


Elliptic-ballistic neutron guide

50 m


Design features

Pulse-shaping: high flux & high resolution flexibility

- Large bandwidth (3.6 Å)
- Broad Q-range in one setting
 $0.3 \text{ \AA}^{-1} (0.01 \text{ \AA}^{-1}) < Q < 25 \text{ \AA}^{-1}$
(SANS / ND / PDF)
- Highest resolution in neutron powder diffraction



Combination of thermal and cold neutrons




- Superior peak brightness (cold neutrons!)
- Low Q: magnetism and large unit cells
- High Q: Pair-distribution function
- High intensity: small samples & fast in-situ measurements

Versatility




powders
single-crystals
nanoparticles
alloys
liquids


Magnetism



weak moments
phase diagrams of
superconductors
multiferroics



orbital ordering
charge ordering
distortion
magnetic exchange




Energy Materials

multiphase
catalysts
in-operandi
batteries




Large Unit Cells

MOFs
thermoelectrics
molecular sieves
 H_2 - storage



Nanostructures

many novel samples come in np
magnetic nanoparticles
core-shell structures
self-assembly
synthesis



Dedicated SANS detector and
polarized neutrons are funded by RAC grant

Schedule update


DREAM will be ready for first neutrons in Sept. 2023:

- Completion of the final design phase (TG3) is expected this year
- Access date to the bunker is delayed to Feb. 2022
- Access to experimental hall is on schedule June 2021
- Instrument construction is completed by Sept. 2022
- Beam-on-target is on Sept. 2023


Installation complete	Date
NBOA	Q1/Q2 2022
Bi-spectral switch + BBG	
Neutron guides inside the bunker	
Heavy Shutter	
Choppers	
Caves	March - 22
Hutch + sample prep. lab	April - 22
Sample Vessel	June - 22
Detector Support	
Neutron guides outside the bunker	July - 22
Guide shielding	
Detectors / Utilities / PSS	Sept. – 22
Beam on Target / Hot commissioning	Sept. - 23

Neutron Beam Optics Assembly / Bridge Beam Guide / Bi-spectral Switch

NBOA



BBG





Optics

Pressure vessel

Alignment frame

Rail assembly

Bi-spectral switch



- NBOA manufacturing is ongoing
- Neutron tests of NBOA mirrors are complete at ILL (March 2021)
- BBG kick-off meeting (26.11.2020)
- Si wafers are delivered to FZJ
- Neutron tests of Si wafers of bi-spectral switch are scheduled (May 2021)



Bi-spectral switch manufactured	NBOA delivered to ESS	BBG installed	Bi-spectral switch installed
Q2 2021	May – 2021	Q1/Q2 - 2022	

Chopper system


Pulse Shaping Chopper (308 Hz) & Overlap Chopper (14 Hz)

Band Control Chopper (112 Hz)

- Vendor: Jülich Chopper Group
- Disks from Airbus are manufactured
- SubTG3 review is complete
- Manufacturing is ongoing at FZJ




T0 prototype (ESS)



T0-Chopper

- Design by ESS is ready and approved by FZJ
- T0 chopper prototype with DREAM specs was manufactured and awaits FAT
- DREAM-specific offer was unacceptable
- Solution: use T0 chopper prototype for the DREAM instrument

PSC, OC and BC installation schedule





- Still need access to the bunker in June 2022 for 2 weeks to finish PSC, OC and BC installation
- Original date of bunker access of Aug. 2021 is being used for installation planning

- Later bunker access dates (Feb – Aug 2022) solve the problem with installation dates
- Still going full speed with production to mitigate any possible covid delays

Heavy shutter (ESS)

Shutter block composition





Bunker access	Delivered (ESS)	Installed
Feb 2022	May 2021	Feb 2022 – Aug 2022

- Neutronics simulations are done by FZJ
- Interface between shutter and guides was discussed between ESS, FZJ and SwissNeutronics
- ESS offer was accepted

Neutron guides

- SwissN will deliver in- and out-bunker guides
- Installation for in-bunker guides is prioritized
- Kick-off meeting for in-bunker guide took place 26.11.2020
- Kick-off meeting for out-bunker guide is planned for Q1 2021
- Out-bunker guides will be delivered later, but installation is still on time



Bunker access	Chopper base	In-bunker guides
Feb. 22* Aug. 22	Q1/Q2 2022	

**latest ESS estimate*


D01 available to Partners	Out-bunker guides	Guide shielding installed	Cave installed
03.06.2021	Apr. 22 - Jul. 22**	Jul. 22	March 22

***last piece inside the cave*

Detectors

- Development of first modules and readout electronics (Sept. 2017)

Complete detector coverage



- End-cap is successfully tested with neutrons (July 2019)
- Mantle detector is successfully tested with neutrons (Nov 2020)
- Production of mantle & end-cap is ongoing
- Finalizing design of HR & Nano-SANS detectors


	back/forward	mantle	HR back	Nano-SANS*
Manufactured	March - 2022	Aug. - 2021	Apr. - 2022	Q3 - 2023

* not part of the scope, external funding

Cave installed	Detector support installed	SubTG4	Detectors installation completed	Hot commission/ First science
Mar. - 2022	Jun. - 2022	Jun. - 2022	Sept. - 2022	Sept. - 2023

Sample vessel

IDR, Dec 2018




Scale-down prototype,
Dec 2018




Al proto-material,
Apr 2020



Measured & wax-filled
Sept 2020



Milling is ongoing now!




Cave installed	Detector support installed	Sample vessel & support installed	Detectors installation starts	Detectors installation completed
Mar. - 2022	Jun. - 2022	Jun. - 2022	Jun. - 2022	Sept. - 2022

- Standard flange L2 is being manufactured
- Installation of the vessel with the support and vacuum testing are planned for Q2 2021


Detector support

- Installation at FZJ is ongoing
- Still possible to work during lockdown
- Entire system with sample vessel and support will be pre-installed and tested
- Detailed installation plan, once cave supplier is chosen

FAT at ITEMS, Jun. 2020



Frame is installed, Aug. 2020



End-cap det. plates & vacuum cones are installed, Jan. 2021




Vessel support (LLB)




Experimental caves

- Procurement is complete (MICO)
- 2 caves will be built
- ESS Common Electrical Project
- ESS Common Utility Project



Neutron guide shielding

- Final design was accepted (SubTG3)
- Interactions between SN, ESS and FZJ



Personnel Safety System


- Regular meetings with PSS team
- Draft of PSS ConOps
- Developed for 1st cave

Hutch & Prep lab

- Procurement is complete (MICO)
- Synergy with caves construction

DREAM Specific SEE: Cryofurnace with Sample Changer


- T = 4 - 800K
- 20 samples
- Flange & floor mounts




SEE delivered to ESS	Sample vessel & support Installed	Detectors Installation completed
Apr. - 2023	Jun. - 2022	Sept. - 2022



- Two unsuccessful tenders
- 2 requirements were relaxed, schedule was relaxed
- New tender will be open soon
- Fallback option: simple stage with cryo-jet and/or heat gun
- Sample changer capability is crucial for a fallback option



NOMAD @ SNS






Other funding for First Science Milestone

VR grant: "In situ Studies using Thermal Analysis in Neutron scattering, ISTAN"

SreSS3 funding to develop electrochemical cell

Nordforks postdoc to develop combined airgun-heater and cryo-cool setup (10 - 1000 K) for DREAM and HEIMDAL



hot-airgun

+



cryostream