



**EUROPEAN
SPALLATION
SOURCE**



The Commissioning Workshop of ESS-J-PARC collaboration

Target systems commissioning - From Mock-Up test
Stand to Connection Cell

PRESENTED BY <ULF ODÉN>

2022-10-17

Agenda





- 1 Access to the target and the moderator
- 2 Design of the mock-up and test stand
- 3 Tests to be performed
- 4 Verify ready for installation in the monolith vessel




ESS Pallation Target

The ESS spallation target is a simple and robust design.
But.... Access, visibility, handling of pipes and shielding




MUTS vs Monolith Vessel



MUTS (Mock Up and Test Stand) to be a replica of the Monolith Vessel




- 1-Target
- 2- Moderator
- 3- PB Instrumentation
- 4- PB window



Target Pedestal and Moderator Bucket




Target Wheel interface to Moderator



Tests to be completed in the MUTS

Tests without heat load and helium cooling system

- Installation (tools, crane operator position, tolerances, etc)
- Target Wheel deflection during start up, normal operation and emergency stop
- Target Wheel synchronisation
- Target Wheel positioning of sector
- Target Monitoring x y z measurements
- MPS and TSS instruments
- Vibration conditioning monitoring system
- Long run test 24/7
- Moderator and Target Wheel interface
 - Proton Beam Instrumentation Plug
 - Proton Beam Window





Findings and corrections so far

- Elaborated target monitoring plug guiding pins.
- Elaborated target monitoring plug lifting equipment.
- Fine tuning of the target drive unit bearings.
- Correction of the target. shaft and target wheel interface.
- Correction of the target drive unit and monolith vessel head interface.
- The target shaft vacuum seal rejected at the SAT.
- ...


TRIM (Target division Ready for Installation in the Monolith vessel)

TRIM goal is to minimize risk during or after installation in the monolith vessel and to secure RBOT- and BOT-milestones according to schedule

- Verify systems to be ready for installation in the monolith vessel
- The TRIM report will include:
 - all lessons learned and corrective actions for the installation
 - non-conformities
 - all tests and test results
 - remaining tests to be done once installed in the monolith vessel
- Approval of the TRIM report by the Target CCB before installation in the monolith vessel

• Helium cooling system not connected

• No heat load





Finish presentation