



# T-REX Instrument Project



**75%**

Christian Franz, Lead Scientist  
Nicolò Violini, Lead Scientist

Marcel Serwe, Lead Engineer  
Mario Koenen, Project Engineer  
Teddy Kozielowski, Project Engineer

**25%**


Andrea Orecchini,  
CNR Work-package scientific responsible

Enrico Zanieri, Project Engineer  
Francesco Sacchetti, Senior advisor  
Alessio Lolani, Project Engineer


*STAP 25 – 26 Apr. 2023*

# T-REX unique with 5D mapping

## Polychromatic experiments



2 meV <  $E_i$  < 160 meV  
 @ 2MW ESS:  
 (3x 4-SEASONS, 6xIN5 ) x  
 n.of useful RRM spectra



### Bispectral:

Neutron guide optimised for thermal  
 Cold extraction does not compromise thermal

### Chopper cascade:

Flexible configuration  
 Resolution  $\rightarrow$  flux  
 < 24 RRM pulses

### XZY Polarisation Analysis

40% detector coverage day-1

# T-REX layout


beamport W7

In-bunker + D03 building

P-chopper  
(2 discs)



Hutch

FAN chopper



Experimental cave overview

M-chopper





NBOA


BBGOA

Heavy shutter

Bandwidth  
choppers



cold & therm. Polarisers




Primary collimator  
Wide Angle Analyser

# Upgrade stages to full scope

## Multi-Grid detector


- upgrade from 40% (4 boxes) to 100% (10 boxes)  
→ in total 2.2sr
- estimate from TG2 (2017):  
2.3 M€

→ talk by Kevin Fissum



## P-Chopper

- upgrade from 2 to 4 discs
- improved background
- better control over pulse shape
- flexible resolution setting
- price tag:  $\sim 0.6M€$



# Beyond full instrument scope

## Sample Environment

### T<sub>0</sub> chopper

- provision for T<sub>0</sub>: need to exchange only one guide element
- See during operation of necessary

### Supermirror analyser

- Polarisation analysis in combination with complex sample environment
- Not foreseen in instrument design
- Expensive!

CCR  
ILL Furnace  
Clamp cells < 3 GPa  
6kV HV supply

In scope:  
Orange cryofurnace  
(for <sup>3</sup>He cell)

→ see talk C. Curfs!

Rely on ESS-pool on day 1

Top-down, side access possible  
Magic PASTIS < 1m diameter  
Sample area shall enable installation of  
XL SEE  
<1000 kg, height < 1.7 m, d < 0.8 m


<sup>3</sup>He Sorption Stick  
Humidity Chamber

Future upgrade:  
IR furnace  
ES Levitator  
Pump & Probe set-up

Vertical cryomagnet  
Paris-Edinburgh Cell  
Gas cells < 1 GPa  
Gas Handling



# Science case




Unique features of the instrument:

- **Heavy use of RRM** (<24 subpulses) over broad wavelength band of 1.7Å  
Measure „everything everywhere all at once“ → Need support from DMSC
- **Bi-spectral extraction**  
Do the work of different instruments in one
- **Full x-y-z polarisation analysis** integral part of the instrument  
Separation of magnetic/nuclear scattering and coherent/incoherent


→ see talk by  
Gregory Tucker

# Thermoelectric materials

Anharmonic phonons in NaBr




4D – data from ARCS  
 $E_i = 50\text{meV}$



could benefit from multi –  $E_i$  mode!


# Hybrid modes

## Magnetoelastic coupling in CeAuAl<sub>3</sub>




single crystal: 4D mapping, collect all information at once  
 polarisation analysis: dis-entangle crystal field (magnetic) and phonon (nuclear)

# Metal Organic Frameworks (MOFs)




porous materials composed of metal ions or clusters connected by organic ligands

CNCS,  $E_i = 1.5\text{meV}$



**Low energy:** magnetic transitions zero-field splitting (ZFS) of  $S = 5/2$  ground state multiplets of  $\text{Fe}^{3+}$  ion.

Sequoia,  $E_i = 160\text{meV}$




**High energy:** translational and librational vibrations of structural water molecules

bi-spectral extraction: do work of several instruments at one!

# T-REX project overview and status by work-packages


# Exchange of workpackages



**Cost neutral exchange of workpackages based on CBV!**

cost difference based on actual value will be compensated through balance with personnel at ESS

# Exchange of workpackages



**Cost neutral exchange of workpackages based on CBV!**

cost difference based on actual value will be compensated through balance with personnel at ESS

# Neutron guide system & Heavy shutter



## NBOA

- at ESS, installed ✓



## in-bunker & BWI

Sub-TG3 passed

- limited design resources at company
- Issue with Heimdal chopper solved ✓
- Issue with expansion joint ✓

## out of bunker guides & BBGOA

- design started
- prioritise BBGOA and bunker wall insert
- work in parallel possible, bender is subcontracted to NOB
- Sub-TG3 will be delayed (May 2024)!


S-DH is a small company, working on many ESS projects

## Heavy shutter:


- Ordering of parts complete
- Assembly starting soon (external)
- Final assembly and testing in Perugia (at Department workshop)
- Arrival at ESS foreseen autumn 2023



Installation end of 2023!




# Neutron choppers



## Band Width & Cross Talk Chopper (14Hz)

- Moved from 1200mm discs to 700mm (backed by analytic calculations and simulations by Jörg Voigt)
- Cost savings in invest and easy maintenance of standard size
- very little scientific impact
- Offers from commercial companys over budget
- Possibility to join the common project



- contract awarded to ZEA-1
- IDR passed
- Installation end 2025

**ZEA-1**


## P-Chopper

- 252Hz, High-res and Low-res openings
- Scope: Two discs, upgradeable to 4 discs
- design is advancing, decided to use ZEA spindles
- Airbus discs → long lead time!

## M-chopper


- 336Hz, High-res and low res openings
- Airbus discs → long lead time!

early procurement of chopper discs!




# FAN chopper


- Test at ISIS – concept study based on master thesis
- First of its kind component – high engineering effort (but limited budget)
- Considered alternative designs
- Used a rating matrix to find the best solution
- Alternative design stays as a fallback option in case of unexpected difficulties
  
- Kick off meeting with ESS chopper group
- SubTG3.4 as soon as possible to create time contingency for extensive testing
  
- Installation date: 05/2026



Current model of the FAN chopper




Alternative concept: Teddys Pentagon




Kriterien/Konzepte	Gewichtung	Riemenantriebe		Direktantriebe		Sternanordnung		Hauptwellenantrieb	
Verschleiß / Robustheit	20%	4	0,8	4	0,8	5	1,0	3	0,6
Baugröße	5%	5	0,25	4	0,2	2	0,1	5	0,25
Wartbarkeit	15%	4	0,6	2	0,3	4	0,6	4	0,6
Entwicklungsaufwand	10%	5	0,5	3	0,3	3	0,3	3	0,3
Technologierisiko	20%	4	0,8	4	0,8	5	1,0	3	0,6
Steuerungstechnischer Aufwand	10%	4	0,4	4	0,4	4	0,4	3	0,3
Kosten Mechanik	10%	4	0,4	4	0,4	1	0,1	4	0,4
Kosten Elektrotechnik	10%	3	0,3	3	0,3	3	0,3	3	0,3
<b>Ergebnis</b>	<b>100%</b>		<b>4,05</b>		<b>3,50</b>		<b>3,80</b>		<b>3,35</b>

# Polarization equipment


1. Thermal polarizer




2. Cold polarizer




3. Neutron guide




7. Laser lab




4 Guide exchange unit



5. Spin Flipper



- 6. Guide field (spin holding)
- 7. Adiabatic field (spin rotation)
- 8 .PASTIS setup




# Polarization equipment

- Cold neutrons polarizer procured with SNAG Sub-TG3: waiting for feedback!


## IDR readiness:

- Thermal neutrons polarizer design: ready
- Guide exchange unit design: ready
- Guide field design: only minor updates needed
- Race-track coils: ready
- PASTIS design needs to be adapted
- Spin flipper: currently in design (Earl Babcock & Helmut Soltner)



## Option 1: Adiabatic fast passage flipper

- $\lambda_{\min} = 0.6\text{\AA}$
- $k = 20$
- $f = 150\text{kHz}$
- $L = 400\text{mm}$



## Option 2: $^3\text{He}$ + Mezei flipper

- Use  $^3\text{He}$  als flipper for thermal neutrons
- Additional Mezei flipper after cold polariser (Similar to LET)
- More effort, have to change guide design, ramp with pulse  
→ Fallback option

# Detector Vessel

- Contract awarded to AVS
- Raw material arrived
- Detailed discussions about sealing strategy, exact position and size of flanges, permeability of materials etc.
- Cadmium shielding: will be done by FZJ
- FAT end of 2023

&



# interior accessories

- Contains: Gate Valve; Secondary Collimator; Sample Environment flanges; Detector support; Vessel flooring
- SubTG3 passed (2022-12-16)

T-Rex Review: Agreed on pre-installation phase in Jülich (2024)

Need vacuum system from ESS!

## QVS




# Neutron Detector (Multi GRID) & Detector box

STAP report autumn '22

*“The NSS detector group should provide a development road map as soon as possible, more focusing on T-REX and thermal neutrons.”*

→ talk by Kevin Fissum



- Feb 22 tender assigned to KRESS
- Materials shipped to KRESS in April 22
- Manufacturing is ongoing
- Prototype testing March 23
- Mock-up MG for testing?




detector box



**Kreß GmbH**  
Sondermaschinenbau



# Experimental cave



- Redesign of the cave!
- Easier access from experimental hut
- Easier access to sample flange for sample changes, He-transfers etc.
- Need input from CUP, CEP

- Slab: Must be installed early 2025!
- Cave: Installed 10/25

## Beamline shielding

- joined common project

## Beam stop

- starting soon

## Hutch and sample prep.

- not started

## Primary collimator and slits

Technically challenging component!




Gather/check requirements:

- guide field interface (internal) ✓
- motion control ESS + FZJ for EPICS integration X
- metrology group ESS + S-DH alignment strategy ✓


A 3D draft including slits and monitor is completed  
Internal review (including S-DH) to avoid communication problems, overlooks.

Installation: After vessel (2025), before M-chopper!




Slits: motion control options need to be discussed with MCA and FZJ.

# Secondary collimator



- Two packages: drive and mount (FZJ), collimator (CNR)
- Exchange of workpackages planned between CNR and FZJ (Collimator)
- Test bench currently being set up in Jülich, all parts arrived
- Linear drive has to work against vacuum
- Installation date: 11/25

# Monitors



→ see talk  
Kevin Fissum

- 3 monitors in the scope: after P-chopper, after M-chopper, after sample
- Transmission monitor waiting for the exchange of workpackages
- Meanwhile: Discussion with CDT for P-Chopper and sample monitor design
  - Evaluating possibility to join the common project
  - Started discussions with Daria and Ioannis

# Top 5 project risks

Top 5 Risks				
Title	Rating	Category	Partner	Treatment
Detector performance requirements may not be met	25	Quality	ESS	Avoid
Mult-Grid Detector not ready for hot commissioning	25	Schedule	ESS	Avoid
Increasing costs of materials (Experimental cave)	25	Cost	CNR	Reduce
Guide suppliers working at capacity	15	Schedule	FZJ	Observe
Vacuum system not ready for pre-installation	12	Schedule	FZJ	Observe

# Summary

## Success:

- in-bunker guide in manufacturing
  - detector vessel in manufacturing
  - cold polariser in manufacturing
  - heavy shutter in manufacturing
  - detector box in manufacturing
- We are moving forward

## Opportunities:

- pre-installation of detector vessel
- work package exchange will decrease the number of interfaces

## Challenges:

- Cost increase in materials

## Take-home message:

- T-Rex is (almost) in schedule according to new baseline! ✓
- Major threat: Detector! 