

Diffraction & Imaging Division update

Mikhail Feygenson^{1,2,3}


¹ Head of Diffraction and Imaging Division, European Spallation Source

² Adjunct Associate Professor, Department of Materials Science and Engineering, Uppsala University

³ Jülich Center for Neutron Scattering, Forschungszentrum Jülich

Instruments






Instruments

MAGiC Denis Vasiukov^{*}



 ODIN Robin Woracek^{*} (Robin.Woracek@ess.eu)




BEER Premek Beran (premysl.beran@ess.eu)




HEIMDAL Dan Mannix (dan.mannix@ess.eu) **TBL** Thawatchart Chulapakorn (thawatchart.chulapakorn@ess.eu)

DREAM Florence Porcher* (florence.porcher@ess.eu)







Cold commissioning completed : Q1, 2025


ESS Test Beamline

- Characterization of the ESS moderator • system
- Proton beam stability/Moderator ٠ stability
- Spatial distribution of neutron beam ٠
- Fast neutron flux measurements ٠
- Pulse-shape of cold-thermal neutrons ٠

- Detectors and data processing systems
- Sample (e.g. single crystal) alignment
- Simple imaging and diffraction experiments



- Low-resolution transmission • (e.g. parahydrogen)
- Operando Hydrogen Storage
- Imaging of metal corrosion •






- In-bunker supports installed
- CEP infrastructure installed
- False floor is installed
- All racks installed (except for Beam Monitor rack)
- All Sub-TG3s are completed
- Detector table is installed
- Replacement of lead IS is ongoing
- Design of automatic cave door has begun
- Second IS position will be open

Issues

- Instrument operational engineer (IOE) has resigned/ Hiring ongoing
- Limited resources (since Oct 1 mech. Eng. + 1 IS)
- Late in-house collimation system manufacturing
- All collimators are delayed to Dec. 2024
- Many parallel QG for in-bunker components
- TimePix3 detector integration (same issue for ODIN)

Hutch





- Spatial resolutions down to the µm-range
- Engineering materials
- Geo-science
- Paleontology
- Energy materials
- Cultural heritage

- Fuel cells
- Magnetism
- Soft matter and biology
- In-operando studies
- Variety of imaging techniques (full scope)

Cave and hutch

Status

- Internal & external doors installed
- Slits and fast shutter inside the cave installed
- Cave interior & sample stages are being installed
- Re-installation of choppers will be completed in January
- Installation readiness review (IRR) for PSS completed
- IOE is hired (Richard Ammer)
- Lead IS is hired (Robin Woracek)

Issues


- Neutron guides & chopper system interfaces
- Beam stop misalignment
- TimePix3 detector integration into ESS pipeline
- ODIN data reduction is not yet implemented in scipp
- Lead engineer coming back to BEER this year




Slits

Sample stage







- New lead IS (Florence Porcher)
- IOE hiring is ongoing
- Second IS hiring is ongoing
- all choppers are delivered and installed (SAT tests in Nov 2024)
- CUP & CEP installations completed
- PSS & ICS installations ongoing
- Beam monitors tested with neutrons and delivered to ESS

Issues

- Cave energization
- Delay in mantle detector delivery
- Firmware re-installation for installed detectors
- Gas mixing solution for detection gas
- Problems with cryofurnace sample changer procurement










Motion racks

MAGIC Cold commissioning completed : Q4, 2026

Polarised Diffractometer for Magnetism





Forschungszentrum

- Local susceptibility and spin densities
- Exotic magnetic structure (long range, non-collinear, anisotropic Hamiltonian)
- Multifunctional materials
- Superconductivity
- Frustrated magnets and quantum spin liquids
- Magnetism in thin films and at interfaces

- New engineer started at ESS (Moritz Braun)
- Engineering support (Daniele Erbi)
- New lead IS (Denis Vasiukov, Dec. 1st)
- Cave & hutch installed
- Replanning is completed
- CEP/CUP requirements agreed
- New hub for PSC is manufactured
- monitors are successfully tested at ISIS (for MAGiC & DREAM)


Cave and control hutch



Issues

- Solid state bender delivery delayed to Dec 2024 (long lead time for missing motor)
- Vacuum housing redesign to be agreed with quality at ESS






- New lead engineer at ESS (Siamak Kianzad)
- Technical writer to be provided by a partner
- Cave procurement is ongoing
- Detector procurement completed
- IDR of heavy shutter completed
- Replanning completed
- New design of the cold guide accepted
- BWFI installed

Issues

- Still limited engineering resources
- Delay in SubTG3 of the detectors
- Interfaces for final detector design have to be provided by partners and ESS
- No offers yet from CUP, CEP, MCA, BM


Heavy shutter



Bunker wall feedthrough insert is installed








• Long term experiments

- Hiring of the second scientist
- SubTG3 for Robot/Hexapod/Stage completed
- Hexapod & Rotary Stage delivered to ESS
- 6-axis Robot Arm and BBG delivered to ESS
- Replanning completed
- BWI & Choppers in manufacturing
- Bi-spectral switch neutron tests completed
- Cave IDR completed
- CEP requirements are being finalized

Issues

- Temporary loss of the lead engineer
- Risk of delaying in-bunker installation due to limited resources
- Current PSS design interferes with user operation
- Not enough information from CUP
- Design of chopper section guides delayed due to lack of resources at supplier



Bridge beam guide (BBG)

Hexapod






Other updates



- Less hiring to be done next year, more time to engage with instruments
- DREAM and TBL teams are not yet fully staffed for TG5
- Three instruments to be completed next year: practical and day-to-day challenges
- Good experience in developing the first science paper with STAP (detailed science cases, planning of samples synthesis, preliminarily studies)
- Re-planning exercises provided more realistic end -of- completion dates
- Two division-relevant conferences in Lund (NEUWAVE-12, IUCr high pressure workshop)
- Regular meetings with NSS, DetG and SSD heads to address short term challenges
- External funding proposals : more careful selection with SSD and DMSC



First Science ideas for DREAM, ODIN and TBL




ODIN

First Science

In-situ tensile

testing of AM

Slide Robin Woracek




CMOS

high

<mark>X±N</mark>

CMOS

materials: *Texture, Strain, Phase*



DREAM

First Science


- Pulse-shaping (flux vs ΔQ resolution)
- The highest resolution in backscattering
- Pair-distribution function with $Q_{max} = 25A^{-1}$
- nm-SANS down to 0.01A⁻¹ + cold neutron polarization


Transition metal monoxides Zeolites and MOFs Electrode materials in pristine state Perovskites and complex oxides Small samples with cation disorder Hydrogen-containing samples Energy materials

Mix of new science and "classic diffraction" materials


	EUROPEAN SPALLATION SOURCE	Document Type Document Number Date Revision State Confidentiality Level Page	Document ESS-0456238 Oct 1, 2024 1 Preliminary Internal 1 (5)
_	DREAM INST	RUMENT FIRST SCIENC	E
	Name	Role/Title	
Authors	Name Sibille Romain Franck Florence Porcher	Role/Title Paul Scherrer Institut DREAM Lead Instrument Sc	ientist
Authors Owner	Sibille Romain Franck	Paul Scherrer Institut	
	Sibille Romain Franck Florence Porcher	Paul Scherrer Institut DREAM Lead Instrument Sc	ientist sität Erlangen urce

Transition metal oxides NiO





Double-double perovskites CaCuFeReO₆





E. Solana-Madruga et al. Angew. Chem., 61 9497 (2022)




Rescoping priorities

1. Complete detector coverage for diffraction suite


HEIMDAL DREAM Current scope (41 %) Full scope (100 %) neutrons **Detector scope** Full upgrade 80° 150° + 80° MAGiC Current scope (50%) Full scope (100%) • To be competitive on day 1 neutrons • Low risk: same company, same technology

2. Recovering capabilities in engineering diffraction and imaging





ODIN grating interferometer



3. Recovering SANS options for HEIMDAL, BEER and ODIN



4. Remaining scope: MAGiC spectroscopy choppers, BEER SEE handling, ODIN diffraction detectors, HEIMDAL imaging option