



SAR4 Klystron based RF Systems (incl. modulators)

Presenter: Ander Svensson on behalf of AD/WP8



Content

1. FBS nodes
2. System testing
3. RFQ, DTL 1-5
4. MEBT 1-3
5. MBL 1-36
6. HBL 1-20
7. Beam tests
8. Checklist and NCR

FBS Nodes



Systems included for SAR4

RF systems

- RFQ : =ESS.ACC.A01.E01 RF System (RFQ)
- DTL : =ESS.ACC.A02.A01.E01 to ESS.ACC.A02.A05.E01 RF System (DTL-1 to DTL-5)
- MEBT : =ESS.ACC.W02.E01 to ESS.ACC.W02.E03 (MEBT-1 to MEBT-3)
- Spk : =ESS.ACC.A03.A02.E01 to ESS.ACC.A03.A14.E02 (Spk-1 to Spk-26)
- MBL: =ESS.ACC.A04.A02.E01 to ESS.ACC.A04.A10.E04 (MBL-1 to MBL-36)
- HBL: =ESS.ACC.A05.A02.E01 to ESS.ACC.A05.A06.E04 (HBL-1 to HBL-20)


Modulators

- RFQ =ESS.ACC.A01.T01 RFQ-010:RFS-Mod-010
- DTL-2 =ESS.ACC.A02.A02.T01 DTL-020:RFS-Mod-020
- DTL-4 =ESS.ACC.A02.A04.T01 DTL-040:RFS-Mod-040
- MBL =ESS.ACC.A04.A02.W01.T01 to ESS.ACC.A04.A10.W01.T01 (Modulators -010 to -090)
- HBL =ESS.ACC.A05.A02.W01.T01 to ESS.ACC.A05.A06.W01.T01 (Modulators -010 to -050)



Typical RF System: Testing

RF system:
Installation and test sequence as follows:



Main documents.  are stored in dedicated system sub folders in:


<https://chess.ess.lu.se/enovia/link/21308.51166.48128.11070>

Earlier documentation (DRs, FAT, inspections, lab tests...) are in i-base, confluence, collaboration space or CHESS. Eventually this will be consolidated₅

RF Reliability

We now try to track all faults, errors and unplanned events.
Faults are being:

- Prioritised
- Followed up
- Documented in a RF wiki



The aim is to understand the cause of the faults and eliminate reoccurrence which may include re-design, different components, etc.



RFQ and DTL RF Systems

RFQ RF System: Scope



Detailed system schematics exist: <https://chess.ess.lu.se/enovia/link/ESS-0115056/21308.51166.38912.26339/valid>


Scope includes:

- LLRF
- Interlock systems incl arc detection, electron pickup
- PSS relay and Pin diode (fast RF abort)
- Klystron and auxiliary supplies
- RFDS
- Pre-amplifiers

Schematics defines interfaces

- Naming
- Utilities
- Modulator
- ICS

RFQ
block diagram



RFQ, DTL 1-5 RF System: Testing status



Example folder (DTL 2) of key tests. Note earlier testing is stored elsewhere.

	Name	Type	Rev	Ver	Title/Label
1.	DTL2 Installation and Testing	Workspace Folder			
2.	ESS-3475742	Validation Report	1	✓	DTL2 Klystron Interlock Checklist
3.	ESS-3727481	Installation Report	1	✓	Busbar Schedule Of Test Results - DTL 2 (DTL 031)
4.	ESS-3728369	Installation Report	1	✓	RF rack installation checklist DTL 2
5.	ESS-3919818	Drawing file	1	✓	DTL 2 Patch panel
6.	ESS-4058025	Site Acceptance Test	1	✓	DTL2 High Power Test Protocol Thales TH217
7.	ESS-4788304	Validation Report	1	✓	LLRF Test Report for System: DTL-020: Powe

Block Diagram Folder:

<https://chess.esss.lu.se/enovia/link/21308.51166.25345.1735>

RFDS certification:

<https://chess.esss.lu.se/enovia/link/ESS-3624174/21308.51166.22016.7932/valid>

	Name	Type	Rev	Ver	Title/Label
1.	System-Schematic	Workspace Folder			
2.	ESS-0115054	Drawing file	1	✓	block diagram teststand2
3.	ESS-0115055	Drawing file	1	✓	block diagram Medium Beta
4.	ESS-0115056	Drawing file	1	✓	block diagram RFQ
5.	ESS-0115061	Drawing file	1	✓	block diagram spoke
6.	ESS-0115057	Drawing file	1	✓	block diagram DTL
7.	ESS-0260158	Drawing file	1		Master Oscillator and Phase reference line
8.	ESS-0115060	Drawing file	2	✓	block diagram MEBT
9.	ESS-0115056	Drawing file	2		block diagram RFQ
10.	ESS-0115057	Drawing file	2		block diagram DTL
11.	ESS-0115055	Drawing file	2		block diagram Medium Beta
12.	ESS-0115060	Drawing file	3		block diagram MEBT
13.	ESS-0115061	Drawing file	2		block diagram spoke



LLRF

LLRF is, by necessity, tested in phases:

Pre-cavity system testing, testing with the cavities, testing with increasing beam, pulse width and timing configurations

Detailed LLRF test reports are typically scripted.

- Script setup up the machine and runs the test
- Data is automatically stored and configured
- Results are published following the template

Automatic reporting:

- Ensures consistent setup
- Repeatability of tests
- Consistent report layout makes it easier to find the relevant data



RFQ/DTL: ~~Open~~ Resolved Issues since SAR2B

All NCL e-bends have been modified, re-installed and low/high power tested.

All Magic-Tees have been modified, re-installed and low/high power tested.



RFQ, DTL 1-5 Summary Status

Amplifier system in operation and reliable (so far).

Some improvements to the LPS state-machine signal list has been implemented.
The GUIs have been updated accordingly.

Various LLRF enhancements applied.



MEBT 1-3

MEBT RF System: Scope




Detailed system schematics exist: <https://chess.ess.lu.se/enovia/link/ESS-0115060/21308.51166.30977.1064/valid>

Scope includes:

- LLRF
- Interlock systems
- PSS relay and Pin diode (fast RF abort)
- SSPA
- RFDS (Coax)

Schematics defines interfaces

- Naming
- Utilities
- ICS



MEBT RF Systems

MEBT TRR: <https://confluence.ess.lu.se/display/ATC/MEBT+Bunchers+TRR>

Block Diagram: <https://chess.ess.lu.se/enovia/link/ESS-0115060/21308.51166.30977.1064/valid>

RFDS certification: <https://chess.ess.lu.se/enovia/link/ESS-3624174/21308.51166.22016.7932/valid>

Name	Type	Rev	Ver	Title/Label
MEBT1	Workspace Folder			
ESS-3872112	Verification Report	2	✓	MEBT LLRF Control System's Verification Report
ESS-3881474				
ESS-3911914				
ESS-4003173				
ESS-4003756				
ESS-4004277				
ESS-4017641				

Name	Type	Rev	Ver	Title/Label
MEBT2	Workspace Folder			
ESS-3872112				
ESS-3881476				
ESS-3914749				
ESS-4003179				
ESS-4003757				
ESS-4004278				
ESS-4017641				

Name	Type	Rev	Ver	Title/Label
MEBT3	Workspace Folder			
ESS-3712641	Installation Report	1	5 (5)	RF rack installation checklist MEBT3
ESS-3872112	Verification Report	2	✓	MEBT LLRF Control System's Verification Report
ESS-3881475	Validation Report	1	✓	MEBT SSPA Site Acceptance Test SN A90924D_2101
ESS-3914759	Validation Report	1	✓	MEBT030 Low power tests report
ESS-4003181	Validation Report	1	✓	High power test report on MEBT System 3
ESS-4003758	Drawing file	1	1 (1)	Patch panel MEBT 3
ESS-4017641	Report	1	1 (1)	LLRF MEBT SSPA closed loop tests



MEBT: LLRF

Verification reports

MEBT LLRF SSPA closed loop tests for MEBT 1, 2 and 3: [ESS-4017641](#)

- Carried out at 22 kW into an external load, ie before connection to the cavity

MEBT LLRF Control System Verification Report: [ESS-3872112](#)

- Covers all three systems

MEBT TRR: [LLRF system MEBT TRR.pptx](#)

- Contains additional results at reduced power levels.



MEBT Summary Status

Amplifier system in operation and reliable (so far).



MBL and HBL

MBL/HBL RF System: Scope




Detailed system schematics exist: <https://chess.ess.lu.se/enovia/link/ESS-0115055/21308.51166.31860.53872/valid>

Scope includes:

- LLRF
- Interlock systems
- PSS relay and Pin diode (fast RF abort)
- RFDS (Coax)

Schematics defines interfaces

- Naming
- Utilities
- ICS



MBL and HBL Summary Status



Amplifier system in operation and reliable (so far).

HBL-050 currently used for Klystron testing but operational with cavity.

Name	Type	Rev	Title/Label
MBL-030-S2	Workspace Folder		
ESS-3640169	Validation Report	1	VKP-8292A.102 Klystron Interlock Checklist
ESS-3810879	Installation Report	1	RF rack installation checklist MBL03-2
ESS-3963130	Installation Report	1	Busbar Schedule Of Test Results - MBL 030-05
ESS-4170222	Validation Report	1	Low Power Test protocol for CPI VKP-8292A 704 MHz klystron SN102 - MBL030-S2 Results
ESS-5524549	Verification Report	1	MBL-030RFC Klystron 3 LLRF test report

Tests with beam

Except field stability performance during beam mainly tests to check beam compensation functionality from timing data information:

- Dynamic detune
- Beam destination
- Beam current (intendent)
- Beam length
- Beam present
- Bad pulse
- PMortem event

Verification plan in ESS-3122750

Checklist and NCRs

Start up checklist meeting with OP held with minor action

- Save and Restore pending final adjustments
- Alarm handler strategy not agreed



NCRs:

- Klystron cooling pipe quality; Suppliers have improved quality since it was detected. Already delivered units are inspected regularly for degradation.



THE END



Scope for SAR4

For each system, present:

Brief Scope description and status

Brief status of system(s)

Status of documentation (could refer to CIDL here)

Known issues deemed OK to proceed

Are there any NCRs related to system(s)?

Does the system have any SSCI2S (rad safety) function?

Applicable codes and compliance (e.g required periodic inspections)

Describe briefly any tests needed with beam (and point to plan)

Have start up checklist been performed? Any issues found?

Have all recommendations from previous reviews (not just TRR) been addressed?