



DREAM Beam Validation System


=NSS.H01.DREAM.A01.B01

PRESENTED BY IOANNIS KATSIOULAS (CBMP)

2026- 03- 26

DREAM Beam Monitor Systems

Overview



M1: I-BM in-bunker

M3: I-BM pre-sample

Cave DAQ unit (M3)

Bunker rack (M1)

Cave rack (M3)
Master rack



Status Report



Monitor 1: Flux and TOF spectrum monitoring after monolith and PSC Choppers assembly

System name	FBS	EPL	FAT	LOCAL SAT	INTEGRATED SAT	COMPLIANCE
DREAM BM M1 Head	ESS.NSS.H01.DREAM.A01.B01.B01.B01	ESS-3873832	ESS-5509304	ESS-5993807	ESS-6018288	CE-MARKED ESS-0145020
DREAM BM M1 DAQ System	ESS.NSS.H01.DREAM.A01.B01.C01.UH01.TF01	ESS-5159400				

System scope:

Setting and refining of phases of PSC1 & PSC2 chopper disks.
Monitoring of beam intensity and pulse shaping (TOF spectrum) downstream of the monolith and chopper system for commissioning and diagnostics.

Status:

- Tested with neutrons
- Local SAT complete
- Integrated SAT complete



Monitor 1 head



Rack for M1 system electronics

Status Report

Monitor 3: Normalisation



System name	FBS	EPL	FAT	LOCAL SAT	INTEGRATED SAT	COMPLIANCE
DREAM BM M3 Head	ESS.NSS.H01.DREAM.A01.B01.B03	ESS-5159399	ESS-5509300	ESS-5993807	ESS-6018288	CE-MARKED ESS-0145020
DREAM BM M3 DAQ System	ESS.NSS.H01.DREAM.A01.B01.C02.TF01	ESS-5533648				

System scope:

Monitoring of beam intensity and TOF spectrum upstream of the sample position for data reduction, normalisation, and experiment control.

Status:

- Tested with neutrons
- Local SAT complete
- Integrated SAT complete



Monitor 3 head



Monitor 3 DAQ unit



Rack for M3 system electronics
(Detector rack)

Open/Resolved Issues after Local SAT (ESS-5993807)



Item	#NIT	Action	Test Case	Description	System Affected	Initial Status	Current Status	Severity	Group Responsible
1	NIT-44	Investigate electrical connection between beam monitor head and instrument line.	Visual Inspection	Persistent few Ω unwanted connection between head and line; system correctly installed; source undetermined; further investigation required.	All	Fail	In progress	MINOR	CEP
2	NIT-704	CUP to investigate accordance to requirements	Visual Inspection	Single gas supply line feeding bunker beam monitor(s). CUP to verify acceptability of flow regulation location.	M1	Fail	OPEN	MINOR	CUP
3	NIT-436	Route gas exhaust out of cave	Visual Inspection	Gas exhaust from cave beam monitor terminates inside the cave.	M3	Fail	OPEN	MINOR	CUP
4	DETG-761	Monitor noise its relation to grounding	Basic functionality tests	Occasional low-amplitude noise observed during acquisition. Monitor during future operation.	All	Pass with remarks	In progress	MINOR	DetG/DREAM

■ open
■ in progress
■ resolved
MINOR = Testing & operation NOT affected
MAJOR = Testing & operation IS affected

Local Test Data Analysis Results for the DREAM Beam Monitoring Systems (ESS-6014035)

Open/Resolved Issues after Integrated SAT (ESS-6018288)



■ open
■ in progress
■ resolved

MINOR = Testing & operation NOT affected
MAJOR = Testing & operation IS affected

Item	#NIT	Action	Test Case	Description	System Affected	Initial Status	Current Status	Severity	Group Responsible
1	TECHFORCE-123	Timestamp data with ESS global timing	Event Formation Unit	<p>The system could not be tested with ESS global timing.</p> <p>Master Oscillator non-integer frequency causing timestamp drift in Neutron Detectors</p>	All	Fail	In progress	MAJOR	ECDC, ICS
2	NIT-670	Setup of an ADC threshold on signal output.	NICOS & Post-EFU processing	<p>A good to have option. Beamline operators should be able to define the ADC thresholds on both DREAM monitors from NICOS.</p> <p>This operation should only be available under Administrator rights.</p>	All	Fail	In progress	MINOR	ECDC, ICS

Hot commissioning

Beam Validation System

Systems ready for hot-commissioning

CBMP & DetG planned activities:

- Oversee open and in-progress activities to fully complete the system according to requirements

No displaced working hours or on-call support currently anticipated

- but can be provided if the need arises

Monitor	Location	Type	Function
M1	Bunker (6.55 m)	I-BM	Chopper assembly and monolith monitoring
M3	Cave (70.96 m)	I-BM	Normalisation