



Commissioning of the cryogenic hydrogen system


Neutron source section
Materials and life science division
J-PARC center
Japan Atomic Energy Agency (JAEA)




Contents

1. Cryogenic hydrogen system
2. Outline of commissioning
3. Commissioning items
4. Schedule
5. Lessons learned

1. Cryogenic hydrogen system



1. Cryogenic hydrogen system



Helium refrigerator Cold box

Helium refrigerator system	
Pressure	1.6MPa
Flow rate	~270g/s
Capacity	6kW at 17K

Hydrogen circulation system


Hydrogen circulation system	
Pressure	1.5MPa
Temperature (moderator inlet)	18K
(moderator outlet)	21K
Flow rate	~180g/s



2. Outline of commissioning

- ① Construction of each components
 - Basic inspections (leak, pressure, welding, etc.)
- ① Helium compressor
- ② Helium refrigerator (Compressor + Cold-box)
- ③ Helium refrigerator + Hydrogen circulation system without moderators
- ④ Helium refrigerator + Hydrogen circulation system with moderators

2. Outline of commissioning



3. Commissioning items

Categories	Confirmation	Details
① Construction of components	Required inspection	Several check
① He compressor	<ul style="list-style-type: none"> · Specification of compressor · Working conditions 	<ul style="list-style-type: none"> · Flow rate / Compressed pressure/ Suction pressure / Oil concentration · Vibration / Noise / Motor power
② He refrigerator (compressor + cold box)	<ul style="list-style-type: none"> · Preparation · Specification of refrigerator 	<ul style="list-style-type: none"> · Operation sequence / Purification · Operation (cool-down/warm-up) /Refrigerator capacity with/without liquid nitrogen · Consumption of liquid nitrogen · Process flow, operating condition
③ Hydrogen circulation system without moderators	<ul style="list-style-type: none"> · Preparation · Specification of hydrogen circulation system, Operation by helium and hydrogen 	<ul style="list-style-type: none"> · Operation sequence / Purification · Operation (cool-down/warm-up) /Performance of hydrogen pumps, accumulator, heater · Process flow, Operating condition (confirmed by helium and hydrogen) · Operation mode
④ Hydrogen circulation system with moderators	<ul style="list-style-type: none"> · Flow condition with moderators · Integrated test of whole system 	<ul style="list-style-type: none"> · Operation sequence / Purification · Operation (cool-down/warm-up) /Process flow, Operating condition (confirmed by helium and hydrogen) · Emergency release test

3. Commissioning items

① Helium compressor

Confirmation items	Criteria	Results
Flow rate	> 0.285 kg/s	0.291 kg/s
Compressed pressure	> 1.6 MPaG	1.61 MPaG
Suction pressure	< 0.21 MPaG	0.209 Mpa
Oil concentration	< 1 wt. ppm	< 0.1 wt. ppm
Vibration	< 40 μm	< 10.7 μm
Noise	< 100 db(A)	< 92.3 db(A)
Motor power	< 730 kW	709 kW

3. Commissioning items

② Helium refrigerator

Confirmation items	Criteria	Results
Operation sequence	—	Prepared
Purification	N ₂ concentration: < 4 ppm	2.97 ppm
Operation (cool-down/warm-up)	Normal	Satisfied
Refrigerator capacity with/without liquid nitrogen	> 6 kW at 17K with LN ₂ > 2.5 kW at 19 K without LN ₂	6.446 kW 2.642 kW
Consumption of LN ₂	< 125 L/h	< 93.18 L/h
Process flow, operating condition	Normal	Satisfied

3. Commissioning items

③ Hydrogen circulation system without moderators

Confirmation items	Criteria	Results
Operation sequence	—	Prepared
Purification	O ₂ concentration: < 0.5 ppm	0.1 ppm
Operation (cool-down/warm-up)	Normal	Satisfied
Hydrogen pump	> 0.082 kg/s for one > 0.162 kg/s for both	0.09544 / 0.08366 kg/s 0.1748 kg/s
Accumulator	Stroke: 0 – 80 mm	Satisfied
Heater	Test power: 4 kW	Satisfied
Process flow, operating condition (confirmed by helium and hydrogen)	Normal	Satisfied
Operation mode	Normal	Satisfied

3. Commissioning items


④ Hydrogen circulation system with moderators

Confirmation items	Criteria	Results
Operation (cool-down/warm-up)	Normal	Satisfied
Process flow, operating condition (confirmed by helium and hydrogen)	Normal	Satisfied
Emergency release test	Normal	Satisfied

(Vacuum system)

Confirmation items	Prediction	Results
Vacuum value at hydrogen circulation unit (300 K)	< 4E-2 Pa	3.64E-4
Vacuum value at hydrogen circulation unit (20 K)	< 6E-4 Pa	9.60E-5
Vacuum value at moderators (300 K)	< 1E-3 Pa	7.62E-4

4. Schedule



First trouble H₂ pump malfunction



What happened?


— When we ran the H₂ pump in helium environment as a start-up test in May 2007, the impeller was damaged due to getting into touch with its casing.

Reason

— This was because the casing was deformed by a former pressure proof test. Strength of the casing was insufficient to endure against elongation of bellows.

Measures

- The thickness of the casing was increased, and a support ring was added.
- It took 4 months to remanufacture the two pumps, and the manufacturing was completed in Nov. 2007.



Second trouble H₂ pump start failure & H₂ leakage



What happened?


— In Dec. 2007, a He gas circulation test by the cryogenic hydrogen system was succeeded at 20K. After that, we started-up the H₂ pumps in hydrogen environment at a room temperature. However, the pump-B did not start-up, the pump-A occasionally failed to start-up.

Reason

— The pump was adopted a supercritical helium pump for International Thermonuclear Experimental Reactor (ITER). This trouble was due to differences of viscosity and frictional resistance in the gas bearing of the H₂ pump between hydrogen and helium.

Measures

— We improved sliding surface of the radial bearing to increase stiffness and to decrease friction.



Second trouble H₂ pump start failure & H₂ leakage



What happened?


- We tried to carry out the cryogenic test in hydrogen environment with only pump-A, because the pump-A might work. The hydrogen leakage occurred through an O-ring seal of the pump when the temperature just passed through the critical temperature (34K).

Reason

- A possible reason is that hydrogen gas flow from a cryogenic region to a room temperature region to freeze an O-ring.

Measures

- New O-ring seal was installed. → Indium seal
- Material of the frozen O-ring was changed from FKM to IIR.
- A water flow jacket was installed.



5. Lessons learned

Properties of hydrogen

- Low viscosity
 - Development of the bearing of pump for hydrogen
- Very leaky
 - Adding a O-ring seal and changing the seal material
 - Butyl rubber and indium for the pump, Diflon© for valves

Summary



Commissioning, the cryogenic operation tests were scheduled to completed in about four months.



It took about a year to complete the final preparation for Day-1 due to the troubles of the hydrogen pump.

Reference

② Helium refrigerator



- Refrigeration power : 6.45 kW at 15.6 K (achieved)
> 6 kW at 17 K (spec.)




Cold box

③ Hydrogen circulation system without moderators




Operating test by helium gas

Temperature and flow rate of helium in the cryogenic hydrogen circulation system at cool-down and warm-up



Cool-down




Warm-up

③ Hydrogen circulation system without moderators



Operating test by hydrogen gas

Temperature and flow rate of hydrogen in the cryogenic hydrogen circulation system at cool-down




④ Hydrogen circulation system with moderators



Operating test by helium gas

Temperature and flow rate of helium in the cryogenic hydrogen circulation system at cool-down and warm-up



④ Hydrogen circulation system with moderators



Operating test by hydrogen gas

Temperature and flow rate of hydrogen in the cryogenic hydrogen circulation system at cool-down and warm-up

