

# TG5/SAR Meeting

## ODIN: Status of NCR's and NIT's

R. Woracek, A. Tartaglione, R. Ammer, S. Athanasopoulos, S. Schmidt,  
*+ support groups*



# ODIN: Status of NCR's



# ODIN - SAR

## Status of NCR's and NIT's

There are a total of 3 NCR's related to ODIN

**NCR 10617:**

Gaps at the guide shielding are larger than nominal

**NCR 10527:**

Opening in the back wall was not aligned with the direct beam: This enlargement ensures that the beam will hit the beam stop and not the wall.

**NCR 10454:**

Isolation for ODIN's FOC1,2,3 and 4 has been checked in the bunker.

Nonconformity 10617 Oversized gaps in the ODIN Guide	
All Active Records	
Nonconformity	Description
[R] ▼	[R] ▼
10617	Oversized gaps in the ODIN Guide Shielding
10527	ODIN - Beam stop opening enlargement
10454	ODIN isolation issue

Equipment	Equipment Description
[R] ▼	[R] ▼
D01.100	Level 100
D01.100.5112	ODIN Beam Stop Area
D01.100.4002...	Location for Bunker South S2

Type Description	Severity	Created By	Date Created	Date Updated	NCR Owner	Audit
[R] ▼	[R] ▼	[R] ▼	= ▼	= ▼	[R] ▼	
Deviation from Technical Documentation	Major	SENADKUDUMO...	13-OCT-2025 11:58	17-OCT-2025 10:48	ANACINTAS	
Other	Minor	EGLALUCA	17-FEB-2025 10:01	26-FEB-2025 13:29	ROBINWORACEK	
Installation Nonconformity (I-NCR)	Major	BOJANPERIC	10-JUN-2024 18:51	24-SEP-2025 12:51	ROBINWORACEK	



# ODIN - SAR

## Status of NCR's and NIT's

### NCR 10617

- Some gaps at the guide shielding are larger than nominal.
- ESS-5720980 represent measure results for all gaps and ESS-5214439 is a map of oversized gaps.
- RP group will measure in the area once the instrument is operational and decide if more shielding is needed to cover the gap.

Record View

Comments × Documents × Observations × Email Watcher ×

Nonconformity Details

Equipment: D01.100

Location:

Department: \*

Type: NCT\_0005

Note: Some gaps at the guide shielding are larger than nominal. ESS-5720980 represent measure results for all gaps and ESS-5214439 is a map of oversized gaps. RP group will measure in the area once the instrument is operational and decide if more shielding is needed to cover the gap.

Status: In Progress

Severity: Major

Priority:

Permanent NCR: ☐

Permanent NCR CHESS No.:

Level 100

Deviation from Technical Documentation

NCR Owner: ANACINTAS

Related to Radiation Protection/Radiation Safety: ☒

Related to Security: ☐

Related to Information Security: ☐

Audit: ☐

Related to Conventional Safety:

Custom Fields

Document no.: ESS-5214439

Chapter/Paragraph:

Tracking Details

Created By: SENADKUDUMOVIC

Date Created: 13-OCT-2025 11:58

Updated By: GHINWAKELLESLY

Date Updated: 17-OCT-2025 10:48

**Owner: RP**

This NCR will stay open until ESS reaches steady state operations at 5MW. (unless ESS will change the formal way of tracking this NCR).

**Status: Monitor**  
**Implication for ODIN: ok**

# ODIN - SAR

## Status of NCR's and NIT's



### NCR 10527

Based on <https://jira.ess.eu/browse/SAM-62>, the opening in the back wall was not exactly aligned with the direct beam (or where we expect the direct beam to be), we had to enlarge the hole slightly. This enlargement ensures that the beam will hit the beam stop and not the wall.

Record View	Comments ×	Documents ×	Observations ×	Email Watcher ×
Nonconformity Details				
Equipment:	D01.100.5112		ODIN Beam Stop Area	
Location:				
Department:	*			
Type:	NCT_0006		Other	
Note:	Based on <a href="https://jira.ess.eu/browse/SAM-62">https://jira.ess.eu/browse/SAM-62</a> , the opening in the back wall was not exactly aligned with the direct beam (or where we expect the direct beam to be), we had to enlarge the hole slightly. This enlargement ensures that the beam will hit the beam stop and not the wall.			
Status:	In Progress		NCR Owner:	ROBINWORACEK
Severity:	Minor		Related to Radiation Protection/Radiation Safety:	<input type="checkbox"/>
Priority:			Related to Security:	<input type="checkbox"/>
Permanent NCR:	<input type="checkbox"/>		Related to Information Security:	<input type="checkbox"/>
Permanent NCR CHES No.:			Audit:	<input type="checkbox"/>
			Related to Conventional Safety:	
Tracking Details				
Created By:	EGLALUCA			
Date Created:	17-FEB-2025 10:01			
Updated By:	GHINWAKELLESY			
Date Updated:	26-FEB-2025 13:29			

Regarding NC 10527: back when the opening was made, we have visited the ODIN cave together with Radiation Protection (Ana Cintas) and with Günther Muhrer (Group Leader, ESS Spallation Physics). The situation was reviewed on site, focusing on the enlarged opening in the back wall and the alignment with the beam stop.

Since the size, material and position of the beam stop itself have **not** been changed, the adjustment to the wall opening only affects the instrument performance – in a positive way – by ensuring that the full direct beam is intercepted by the beam stop instead of partially hitting the wall. From the shielding and safety perspective, the change does **not** introduce any negative impact; on the contrary, it helps to minimise unnecessary neutron activation inside the cave.

Radiation Protection will in any case survey the cave and beam-stop area during operation as part of their routine follow-up.


Based on this, we consider the non-conformity to be addressed and controlled.

Best regards,  
Robin

# ODIN - SAR

## Status of NCR's and NIT's

**NCR 10527**







# ODIN - SAR

## Status of NCR's and NIT's

### NCR 10527



CHES NCR: ESS-5955729

### ODIN BEAM STOP ENLARGEMENT

### ESS TEMPLATE FOR NON-CONFORMITIES

Step 1: Reporting, to be filled in by reporting party.		
Reported by: Egla Luca		Report date: 17/Feb/2025
		Installation-NCR id: 10527
Project: Odin - NSS	Work Package: Odin Cave	Owner of the I-NCR (Installation Package Leader): Robin Woracek
Affected Area/Location: D01 - Experimental Hall	Installation Binder id: IB 1507	Affected drawings/documents: -
Description and scope of deviation: The opening in the back wall was not exactly aligned with the direct beam (or where we expect the direct beam to be). This has been recorded in <a href="https://jira.ess.eu/browse/SAM-62">https://jira.ess.eu/browse/SAM-62</a> .		
Has deviation been reported as a TIA - Report a safety-related incident? . Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>		

Owner: ODIN

Status: Permanent I-NC to be CHES released  
Implication for ODIN: ok



# ODIN - SAR

## Status of NCR's and NIT's

### NCR 10454

Isolation for ODIN's FOC1,2,3 and 4 has been checked in the bunker.

Record View

Comments

Documents

Observations

Email Watcher

Nonconformity Details

Equipment: D01.100.4002.002

Location: Location for Bunker South S2

Department: \*

Type: NCT\_0008

Note: Isollation for ODIN's FOC1,2,3 and 4 has been checked in the bunker.

Results show: Foc-1 = 200 ohm

Status: In Progress

Severity: Major

Priority:

Permanent NCR: ☐

Permanent NCR CHES No.:

NCR Owner: ROBINWORACEK

Related to Radiation Protection/Radiation Safety: ☐

Related to Security: ☐

Related to Information Security: ☐

Audit: ☐

Related to Conventional Safety:

Custom Fields

Project: NSS - Neutron Scattering S

Work Package:

Owner (Installation Package Lead): VIRGINIAMARTINEZ

Installation Binder ID: IB 1509

Affected Drawings/Documents:

Reported as TIA?:

Continuous Improvement?:

Continuous Improvement ID:

Tracking Details

Created By: BOJANPERIC

Date Created: 10-JUN-2024 18:51

Updated By: GHINWAKELLESLY

Date Updated: 24-SEP-2025 12:51

2024-09-02

Created: 03-SEP-2024 14:10

Stellan Lundberg (STELLANLUNDBERG)

Decision is to change the owner of the NCR to Head of Neutron Scattering Systems Division, Robert Connatser

This decision is documented in the attached documents:

- \* 20240902 Meeting Notes NCR 10454 ODIN Isolation issue
- \* 20240902 ODIN Isolation issue

Stellan Lundberg  
ESS Electrical Operation Leader  
Quality Division

NSS will accept this issue as is and evaluate if there is an affect on the performance in operations.

Created: 05-FEB-2025 15:37  
Connatser, Robert (ROBERTCONNATSER)



# ODIN - SAR

## Status of NCR's and NIT's



### **NCR 10454:**

Isolation for ODIN's FOC1,2,3 and 4 has been checked in the bunker.

Stefan Pacoste from Q&C Division has provided an update on the NC:

*"I've looked at the NC 10454 as well so I think that I can propose a path forward for the closure of this NC. My proposal should comply to the requirements of ESS-0008702 - ESS Procedure for Management of Non-Conformities rev.10. Based on the comments in EAM this NC will become a permanent NC and could be closed by following the steps bellow:*

*Create a NC in Chess using the template ESS-0008823 rev 07. To speeding up the NC closure process I have filled in this template (see the file attached to this email).*

*Start the review workflow in Chess. The reviewers should be the people that were involved in the resolution of the NC (see EAM comment) and the approver should be the NC owner.*

*After the NC is released in Chess my colleagues from the QD will proceed with the NC closure (@Ghinwa Kellesly and @Conny Wendt)*

*Please review the information that I've added in the attached template and make any corrections if needed. I was not personally involved in this NC so there is a chance that I've missed something or misinterpreted some information.*

*Best regards,  
Stefan Pacoste"*

Based on the above, Stefan has provided a draft permanent NCR for review by the relevant stakeholders. NC will be closed once the report is released in CHESS

Created: **05-DEC-2025 09:47**

Ghinwa Kellesly (GHINWAKELLESLY)

**Owner: ODIN**

**Status:** Permanent NC to be released in  
**CHESS**

**Implication for ODIN: Accept**



# ODIN: Status of NIT's

# ODIN - SAR


## Status of NCR's and NIT's



**There are a total of 39 NITs' related to ODIN**

**Why does ODIN 'only' have 39 NITs?**




- ODIN strongly benefits from work performed on TBL, LOKI, and BIFROST.
- ODIN team strategy: aim to solve issues as they arise 'on the spot,' avoiding the need for additional NITs (the number of NITs was reduced by approximately 80–120 this way)

NSS Issue Tracker Tickets / Rich Filter Results							
Key ↕	Status ↕	Summary ↕	Instrument ↕	Issue source ↕	To be resolved before ↕	Assignee ↕	Reporter ↕
NIT-11	RESOLVED	ODIN flight tube from Optic cave, has wrong orinetation	ODIN		Local test	Bojan Peric 	Giuseppe Aprigliano 
NIT-34	RESOLVED	ODIN: TimePix3 Activation levels after energisation	ODIN	Q-gate	TG6/ ORR	Richard Ammer 	Philip Ohlin 
NIT-39	CLOSED	ODIN: TimePix3 Documentation for Electrical	ODIN	Q-gate	TG5/iSAR	Richard Ammer 	Philip Ohlin 
NIT-326	RESOLVED	Light curtain for ODIN instrument	ODIN	Installation/SAT	TG5/iSAR	Unassigned	Bojan Peric 
NIT-351	RESOLVED	ODIN Common Guide Shielding - radiation report	ODIN	Installation/SAT	TG5/iSAR	Jesper Ringnér 	Robin Woracek 
NIT-372	CLOSED	Odin shutter NCR 10469Absence of CE marking, or related documentation	ODIN	Q-gate	TG5/iSAR	Gabor Laszlo 	Jimmy Svensson 
NIT-375	RESOLVED	NCR 10551 NSS CUP ODIN - Seal weld union connecting to valve ESS.NSS.H01.ODIN.A05.W02.Q024	ODIN	Other	TG5/iSAR	Jesper Ringnér 	Giuseppe Aprigliano 
NIT-376	IN PROGRESS	NCR 10527 ODIN - Beam stop opening enlargement	ODIN	Other	TG5/iSAR	Gabor Laszlo 	Giuseppe Aprigliano 
NIT-377	RESOLVED	NCR 10469 - Absence of CE marking, or related documentation	ODIN	Other	TG5/iSAR	Unassigned	Giuseppe Aprigliano 
NIT-378	TO DO	NCR 10454 - ODIN isolation issue	ODIN	Other	TG5/iSAR	Unassigned	Giuseppe Aprigliano 
NIT-432	RESOLVED	ODIN: Limit switches too close to over travel limits	ODIN	Other	TG5/iSAR	Ruben Martinez Garcia 	Hussein Al-Sallami 

NSS Issue Tracker Tickets / Rich Filter Results							
Key ▴	Status ▴	Summary ▴	Instrument ▴	Issue source ▴	To be resolved before ▴	Assignee ▴	Reporter ▴
NIT-433	TO DO	ODIN: As built Eplan drawings	ODIN	TG5/SAR	TG6/ ORR	Safaa Zaki 	Hussein Al-Sallami 
NIT-443	TO DO	ODIN In-bunker EPL issues	ODIN	CDR/TG3	TG5/iSAR	Gabor Laszlo 	Gabor Laszlo 
NIT-462	TO DO	ODIN Chopper System alignment reports missing	ODIN	Installation/SAT	TG6/ ORR	Gabor Laszlo 	Erik Nilsson 
NIT-463	TO DO	ODIN FOC-500 inspection incomplete	ODIN	Installation/SAT	TG6/ ORR	Erik Nilsson 	Erik Nilsson 
NIT-464	RESOLVED	ODIN Chopper System Isolation and PE deviation	ODIN	Installation/SAT	TG6/ ORR	Robin Woracek 	Erik Nilsson 
NIT-478	RESOLVED	ODIN - Chopper - cooling water tests	ODIN	Other	TG5/iSAR	Unassigned	Giuseppe Aprigliano 
NIT-499	IN PROGRESS	Physical mount for ODIN detector boxes (from Test Report ESS-5849590)	ODIN	TG5/SAR	TG6/ ORR	Miguel Campos Ferro 	Robin Woracek 
NIT-500	IN PROGRESS	# of neutron pulses to control detector. (from Test Report ESS-5849590)	ODIN	TG5/SAR	TG5/iSAR	Jonas Petersson 	Robin Woracek 
NIT-501	RESOLVED	Live View in ESS Live Data; Updating (from ESS-5849590)	ODIN	TG5/SAR	TG6/ ORR	Søren Schmidt 	Robin Woracek 
NIT-502	IN PROGRESS	Normalize by Open Beam in Live View (from ESS-5849590)	ODIN	TG5/SAR	TG6/ ORR	Søren Schmidt 	Robin Woracek 
NIT-503	IN PROGRESS	Effective pixel size - decide place for metadata (from ESS-5849590)	ODIN	Other	TG6/ ORR	Søren Schmidt 	Robin Woracek 
NIT-533	IN PROGRESS	ventilation test ODIN hutch (part of building approval process)	ODIN	TG5/SAR		Irina Pavelic 	Robin Woracek 

NSS Issue Tracker Tickets / Rich Filter Results							
Key ↕	Status ↕	Summary ↕	Instrument ↕	Issue source ↕	To be resolved before ↕	Assignee ↕	Reporter ↕
NIT-534	IN REVIEW	ODIN lifting platform	ODIN	TG5/SAR		Richard Ammer ⓘ	Robin Woracek ⓘ
NIT-535	IN REVIEW	ODIN beam stop -fence	ODIN	TG5/SAR		Richard Ammer ⓘ	Robin Woracek ⓘ
NIT-536	IN PROGRESS	BM Gas panels for ODIN	ODIN	Other	iSRR	Jesper Ringnér ⓘ	Jesper Ringnér ⓘ
NIT-557	RESOLVED	CMOS detector: Cable routing (from ESS-5849591)	ODIN	TG5/SAR	TG5/iSAR	Richard Ammer ⓘ	Robin Woracek ⓘ
NIT-558	RESOLVED	CMOS detector: Live view (from ESS-5849591)	ODIN	TG5/SAR	TG6/ ORR	Søren Schmidt ⓘ	Robin Woracek ⓘ
NIT-559	IN PROGRESS	CMOS detector: MTF calculation (from ESS-5849591)	ODIN	TG5/SAR	TG6/ ORR	Søren Schmidt ⓘ	Robin Woracek ⓘ
NIT-560	RESOLVED	ODIN Choppers: NICOS controls (from ESS-5849588)	ODIN	TG5/SAR	TG6/ ORR	Markus Olsson ⓘ	Robin Woracek ⓘ
NIT-561	IN PROGRESS	ODIN Choppers: direction and phase controls (from ESS-5849588)	ODIN	TG5/SAR	TG6/ ORR	Robin Woracek ⓘ	Robin Woracek ⓘ
NIT-562	RESOLVED	<a href="#">ODIN BEAM GEOMETRY CONDITIONG: EPL status (from ESS-5849593)</a>	ODIN	TG5/SAR	TG6/ ORR	Miguel Campos Ferro ⓘ	Robin Woracek ⓘ
NIT-563	RESOLVED	ODIN BEAM FILTERING SYSTEM: EPL status (from ESS-5849592)	ODIN	TG5/SAR	TG6/ ORR	Miguel Campos Ferro ⓘ	Robin Woracek ⓘ
NIT-564	TO DO	ODIN BEAM FILTERING SYSTEM: Naming convention in NICOS (from ESS-5849592)	ODIN	TG5/SAR	TG6/ ORR	Vincent Hardion ⓘ	Robin Woracek ⓘ
NIT-566	RESOLVED	ESS-5849575 ODIN INTEGRATED TEST REPORT – SAMPLE AND CAMERAS POSITIONG SYSTEM	ODIN	TG5/SAR	TG5/iSAR	Robin Woracek ⓘ	Robin Woracek ⓘ
NIT-585	IN PROGRESS	ODIN Slits labeling	ODIN	Installation/SAT		Safaa Zaki ⓘ	Ruben Martinez Garcia ⓘ

## NSS Issue Tracker Tickets / Rich Filter Results

Key ▾	Status ▾	Summary ▾	Instrument ▾	Issue source ▾	To be resolved before ▾	Assignee ▾	Reporter ▾
NIT-592	IN PROGRESS	ODIN CUP: SAT documentation not released	ODIN	Other	TG5/iSAR	Jesper Ringnér 	Aureliano Tartaglione 
NIT-593	TO DO	ODIN MCA Local Testing for ODIN MCC3	ODIN	Other	TG6/ ORR	Ruben Martinez Garcia 	Aureliano Tartaglione 
NIT-611	TO DO	Remote Control via NICOS in ODIN cave	ODIN	TG5/SAR	TG6/ ORR	Vincent Hardion 	Robin Woracek 



# ODIN - SAR


## Status of NCR's and NIT's



### 39 Total issues

NSS Issue Tracker Tickets / Rich Filter Results								
Key	Status	Summary	Instrument	Issue source	To be resolved before	Assignee	Reporter	P
NIT-592	IN PROGRESS	ODIN CUP: SAT documentation not released	ODIN	Other	TG5/iSAR	Jesper Ringnér	Aureliano Tartaglione	^
NIT-443	TO DO	ODIN In-bunker EPL issues	ODIN	CDR/TG3	TG5/iSAR	Gabor Laszlo	Gabor Laszlo	=
NIT-378	TO DO	NCR 10454 - ODIN isolation issue	ODIN	Other	TG5/iSAR	Unassigned	Giuseppe Aprigliano	=

1 – 3 of 3 filtered issues (601 hidden)



- Many of tickets resulted from Integrated Testing
- Many are small simple fixes or 'nice to haves' that are simply tracked this way (as personell will change again)
- Many are not intended to be fixed until much later ('none')

# ODIN - SAR

Status of NCR's and NIT's



## To be closed before TG5/iSAR

NSS Issue Tracker Tickets / Rich Filter Results								
Key	Status	Summary	Instrument	Issue source	To be resolved before	Assignee	Reporter	P
NIT-592	IN PROGRESS	ODIN CUP: SAT documentation not released	ODIN	Other	TG5/iSAR	Jesper Ringnér	Aureliano Tartaglione	^
NIT-443	TO DO	ODIN In-bunker EPL issues	ODIN	CDR/TG3	TG5/iSAR	Gabor Laszlo	Gabor Laszlo	=
NIT-378	TO DO	NCR 10454 - ODIN isolation issue	ODIN	Other	TG5/iSAR	Unassigned	Giuseppe Aprigliano	=
1 - 3 of 3 filtered issues (601 hidden)								



# THANK YOU!







# ODIN - SAR

## Status of NCR's and NIT's

### Reference to NCR in EAM

During pressure test the threaded union coupling towards the valve ESS.INFR.W04.W03.W06.Q05 was leaking. Unfortunately the threads have been damage and can not easily be replaced. Due to the location and difficulties to drain the system (CWL) it is suggested to seal weld the union.

Owner K Falkland

- ▼

Aureliano Tartaglione

added a comment - 3 days ago - edited

The ODIN CUP SAT/SAR documentation shall be provided by [Jesper Ringnér](#) . I suggest him to be the assignee of this NIT [Giuseppe Aprigliano](#) . BR. Aure

Pin ·
- ▼

Giuseppe Aprigliano

added a comment - 2025-Dec-02 10:40 +0100

This comes from the CUP inspections, please check with CUP who eventually will haev to provide an approved SAR document for the entire system.

Pin ·
- ▼

Robin Woracek

added a comment - 2025-Dec-01 22:27 +0100

I don't know what this is about [Giuseppe Aprigliano](#) . Please advise of we can close this or keep open. Also please assign to a corresponding perosn.

Edit · Delete · Pin ·

▼ [Jesper Ringnér](#) added a comment - 2 hours ago

For this task we consider it closed. The SAT document

Pin ·

▼ [Kristofer Falkland](#) added a comment - 2 hours ago

[Jesper Ringnér](#) , [Giuseppe Aprigliano](#) , [Robin Woracek](#)

The tracker refer to the NCR 10551. Everyone can check the status of a NCR in our EAM system.

My view and understanding is that I have closed this. If this is not the case let me know.

Q- seal weld

10551 - NSS CUP ODIN - Seal weld union connecting to valve ESS.NSS.H01.ODIN.A05.W02.Q024

Observation: 1

10453 - Seal weld union connecting to valves ESS.INFR.W04.W03.W06.Q05 and Q06

Observation: 1

Status: Closed

Record View

Comments

Documents

Nonconformity: 10551

NSS CUP ODIN - Seal weld union connecting to valve ES

Nonconformity Details

Equipment: ODIN A05.W02

Type: NCT\_0008

Class: NCT\_0007

Process Utilities

Installation Nonconformity (i-NCR)

Observation Details

Observation: 1

Observation Status: Registered

Task Plan for Checklist:

Observation Note: During pressure test the threaded union coupling towards the valve / ESS NSS H01.ODIN.A05.W02.Q024 was leaking. Unfortunately the threads have been damage and can not easily be replaced. Due to the uncertainty regarding the threads and long lead time for new gaskets to the valve it is suggested to seal weld the union.

Recorded By: 11156

Date Recorded: 05-JUN-2024 12:25

Tracking Details

Condition Score:

Condition Index:

Next Inspection Date:

User Defined Fields

Update: Closed



# ODIN - SAR

## Status of NCR's and NIT's

NIT-376	TO DO	NCR 10527 ODIN - Beam stop opening enlargement	Other	TG5/iSAR	Gabor Laszlo	Giuseppe Aprigliano
NIT-378	TO DO	NCR 10454 - ODIN isolation issue	Other	TG5/iSAR	Unassigned	Giuseppe Aprigliano

- Tracking of NCR's via NIT



# ODIN - SAR

## Status of NCR's and NIT's

NIT-433	TO DO	ODIN: As built Eplan drawings	TG5/SAR	TG6/ ORR	Unassigned	Hussein Al-Sallami
---------	-------	-------------------------------	---------	----------	------------	--------------------

▼ Description

As built Eplan drawings for motion control cabinet and sub-system

This ticket is adresssing the issues reported in the local tests:

ESS-5765134 MCC1

- Punch list item 4, wiring driagram update

ESS-5768812 MCC2

- Punch list item 1, wiring driagram update
- Punch list item 2, funcional bonding
- Punch list item 4, slits blades direction
- Punch list item 5, slits installed 90 deg. off

ESS-5768833 MCC4

- Punch list item 1, wiring driagram update
- Punch list item 2, funcional bonding
- Punch list item 4, slits blades direction
- Punch list item 5, slits installed 90 deg. off

ESS-5768834 MCC5

- Punch list item 1, wiring driagram update

▼ [Ruben Martinez Garcia](#) added a comment - 2025-Dec-05 08:47 +0100

[Robin Woracek](#) this ticket is going to be handled by our e-plan team, and [Safaa Zaki](#) is coordinating this work

Pin ·

▼ [Robin Woracek](#) added a comment - 2025-Dec-01 22:18 +0100

[Hussein Al-Sallami](#) [Ruben Martinez Garcia](#) [Thomas Gahl](#) : Please advise who is taking care of this (in case anything is needed) and assign the ticket accordingly. Thank you! Robin

Edit · Delete · Pin ·

**Owner: NSS-MCA**

**Status:** **to do**

**Implication for ODIN:** **not a problem if not finished**



# ODIN - SAR

## Status of NCR's and NIT's

NIT-443	TO DO	ODIN In-bunker EPL issues	CDR/TG3	TG5/iSAR	Gabor Laszlo	Gabor Laszlo
---------	-------	---------------------------	---------	----------	--------------	--------------

▼ Details

Type:	<input checked="" type="checkbox"/> Task	Resolution:	Unresolved
Priority:	Medium		
Labels:	design integration		
Instrument:	ODIN		
Discipline:	Instr. Comp.		
Issue source:	CDR/TG3		
Type:	Documentation		
To be resolved before:	TG5/iSAR		

▼ Description

- The model has to be updated:
1. The position of the optics shall be verified against the changed alignment of the optics.
  2. Some of the chopper flanges are not properly connected to the neighbouring vacuum chambers.  
It shall be corrected.
  3. The system shall be verified against the FBS because we have suspicions about its correctness.

**Owner: NSS**

**Status:** to do (engineering resource)

**Implication for ODIN:** not a problem if not finished



# ODIN - SAR

## Status of NCR's and NIT's



NIT-462

TO DO

ODIN Chopper System alignment reports missing

ODIN

Installation/SAT

TG6/ ORR

Gabor Laszlo

Erik Nilsson



### Proposed actions:

- a) Record the SAM protocol with the surveyed positions of the chopper fiducials and record it in the Chopper SAT document ( so we know where the chopper is today)
- b) Create NIT for this issue to allow chopper SAT to continue. NIT **expected completion ORR, and proposed corrections based on SAM Survey report:**
  - Change the installation drawings to align against the fiducial points (aligning against the pins and plane as per usual is impossible now that the full system is installed)
  - Update a single chopper installation drawing to check the validity of the CAD model.
  - Change the CAD model if required (based on the data from SAM).
  - Update all installation drawings for choppers.
  - Produce and release SAM reports

▼ Robin Woracek added a comment - 2025-Dec-01 22:21 +0100

An engineer should be assigned to do this job - if needed. The instrument functionality is not impacted by this.  
FYI: [Gabor Laszlo](#)

Edit · Delete · Pin ·

**Owner: NSS/Chopper Group**

**Status:** **to do (engineering resource)**

**Implication for ODIN:** **not a problem if not finished**

# ODIN - SAR

## Status of NCR's and NIT's



NIT-463

TO DO

ODIN FOC-500 inspection incomplete

ODIN

Installation/SAT

TG6/ ORR

Erik Nilsson

Erik Nilsson



### ▼ Description

As part of the Chopper SAT we inspect that all critical fasteners have been tightened correctly, cable lables are correct etc. This was missed to double check and document during installation and since then the shielding has been installed. Suggestion to do this at the first opening of the shielding. System is working and behaving as intended.

**Owner: Chopper Group**

**Status: do at next opportunity**

**Implication for ODIN: acceptable**

# ODIN - SAR

## Status of NCR's and NIT's



NIT-499 IN PROGRESS Physical mount for ODIN detector boxes (from Test Report ESS-5849590)


TG5/SAR

TG6/ ORR

Miguel Campos Ferro 

Robin Woracek 



- The ODIN ToF detector did not fit reproducibly on the detector table plate
- A suitable plate has been designed and ordered



**Owner: ODIN**

**Status: ongoing**

**Implication for ODIN: ok**



# ODIN - SAR

## Status of NCR's and NIT's



NIT-533 **IN PROGRESS** ventilation test ODIN hutch (part of building approval process)

ODIN

TG5/SAR

Irina Pavelic

Robin Woracek



▼ Aureliano Tartaglione added a comment - 2025-Dec-04 16:42 +0100

Hi Irina Pavelic,

Take into account Dec 18th is ODIN iSRR meeting during the afternoon. The whole ODIN team would be unavailable, in case is required at the site for some of us to be there during the test.

Best regards,

Aureliano

Pin ·

▼ Irina Pavelic added a comment - 2025-Dec-04 15:18 +0100

Thank you Aureliano Tartaglione and Richard Ammer for the information.

The earliest available time slot for the test is Thursday, 18th December, and I have booked it.

Pin ·

▼ Aureliano Tartaglione added a comment - 2025-Dec-04 09:51 +0100

Hi Irina Pavelic . New update: MShield personnel was yesterday on site to check the Hutch ventilation system. They will come back next week for the reparation work. Richard Ammer will be coordinating this task on site.

BR

Aureliano

Pin ·

▼ Aureliano Tartaglione added a comment - 2025-Dec-02 14:53 +0100 - edited

Irina Pavelic , Richard Ammer .Just uploaded the drawings where the requirements to be met are detailed: 250 m<sup>3</sup>/h for the Control Hutch (Ground floor) and 150m<sup>3</sup>/h for the First floor room. I have drawn red arrows pointing to the figures to achieve.

- Passed SAT
- However, during test for
- Ventilation downstairs hutch did not fulfill specs
- Once the test has been completed, the certificate can be issued within a few days.
- After that, I can submit the documentation to the Municipality (together with the other required documents, drawings, reports etc), and it typically takes about two weeks for them to issue the final **Owner's ODIN** (that is what is expected to be able to use the hutch).

**Status:** Therefore, it would be helpful if you could **Implication for ODIN:** a date in December when the ventilation test will be conducted for the

# ODIN - SAR

## Status of NCR's and NIT's



NIT-534

IN REVIEW

ODIN lifting platform

ODIN

TG5/SAR

Richard Ammer

Robin Woracek



- Lifting platform was deemed potentially unsafe (despite passing all prior reviews)
- In any case, the instrument prefers to not have it:
  - Was never needed during installation as ramp is available.
  - Access can be better be used by fork lift if something that heavy comes in

▼ Robin Woracek added a comment - 2025-Dec-01 22:09 +0100

The platform has been marked with 'NOT IN USE' by Richard Ammer (until it will be removed later).

Edit · Delete · Pin ·



**Owner: ODIN**

**Status:** to be removed

**Implication for ODIN:** ok either way

# ODIN - SAR

## Status of NCR's and NIT's



NIT-535 **IN REVIEW** ODIN beam stop -fence

ODIN

TG5/SAR

Richard Ammer

Robin Woracek

### ▼ Description

Monte Carlo simulations at 5 MW show that one ISO zone near the ODIN beamstop is slightly above the radiation limit. As a mitigation, a fence around the beamstop was proposed to prevent personnel from approaching too close.

Together with [Günter Muhrer](#), we agreed **not** to install the fence at this stage because:

1. RP needs free access to survey and characterise the radiation field around the beamstop; a fence would hinder this.
1. A fence would trap dust and dirt behind it, creating an activation hazard.
1. The fence is only required at 5 MW according to simulations (which already include safety factors), so it may never be needed. A final decision on installing the fence will be taken later together with RP.

**Owner: ODIN/RP**

**Status: monitor**

**Implication for ODIN: monitor** (fence is stored on ODIN roof)



# ODIN - SAR

## Status of NCR's and NIT's

▼  Jesper Ringnér added a comment - 2025-Nov-24 10:37 +0100

To be assigned when we have the final design

Pin · 

**Owner: CUP**

**Status: to do**

**Implication for ODIN: acceptable**





# ODIN - SAR

## Status of NCR's and NIT's

NIT-563	IN PROGRESS	ODIN BEAM FILTERING SYSTEM: EPL status (from ESS-5849592)	ODIN	TG5/SAR	TG6/ ORR	Miguel Campos Ferro ⓘ	Robin Woracek ⓘ	☰
NIT-562	IN PROGRESS	ODIN BEAM GEOMETRY CONDITIONG: EPL status (from ESS-5849593)	ODIN	TG5/SAR	TG6/ ORR	Miguel Campos Ferro ⓘ	Robin Woracek ⓘ	☰

▼ Details

Type:	<input checked="" type="checkbox"/> Task	Resolution:	Unresolved
Priority:	☰ Medium		
Labels:	design integration		
Instrument:	ODIN		
Discipline:	Instr. Comp.		
Issue source:	CDR/TG3		
Type:	Documentation		
To be resolved before:	TG5/iSAR		

▼ Description

- The model has to be updated:
1. The position of the optics shall be verified against the changed alignment of the optics.
  2. Some of the chopper flanges are not properly connected to the neighbouring vacuum chambers.  
It shall be corrected.
  3. The system shall be verified against the FBS because we have suspicions about its correctness.

Update: Closed

Owner: NSS

Status: closed

Implication for ODIN: not a problem if not finished

# ODIN - SAR

## Status of NCR's and NIT's



NIT-592 IN PROGRESS ODIN CUP: SAT documentation not released

ODIN

Other

TG5/iSAR

Jesper Ringnér

Aureliano Tartaglione



▼ Jesper Ringnér added a comment - 5 days ago

<https://chess.esss.lu.se/enovia/link/ESS-5855522.1/21308.51166.58802.26058>

Dokument ongoing

Pin ·

**Owner: CUP**

**Status: ongoing**

**Implication for ODIN:** should be done for reference material



# NIT's related to Integrated Testing/Cold Commissioning

# ODIN - SAR

## Status of NCR's and NIT's



NIT-500

TO DO

# of neutron pulses to control detector. (from Test Report ESS-5849590)

ODIN

TG5/SAR

TG5/iSAR

Jonas Petersson

Robin Woracek



▼ Robin Woracek added a comment - Just now

Hi [George Kontogiorgos](#) .

Thanks! Yes, that will work! Many thanks! We can this 'as in progress' then.

Edit · Delete · Pin ·

▼ George Kontogiorgos added a comment - 2025-Dec-03 16:50 +0100

I was trying to understand this ticket and then I came with this wording:

We (ECDC) just picked one of the counter of the EVR to use it as source of the pulse counting NICOS device. Therefore, I think, this NIT ticket is an effort to reserve an EVR counter for that purpose, which is commonly agreed between ECDC, ICS and instrument teams.

Is this statement correct?

**Owner: ECDC**

**Status:** in progress

**Implication for ODIN:** Temporary workarounds would be possible during HC



# ODIN - SAR

## Status of NCR's and NIT's

NIT-502	IN PROGRESS	Normalize by Open Beam in Live View (from ESS-5849590)	ODIN	TG5/SAR	TG6/ ORR	Søren Schmidt	Robin Woracek	=
NIT-501	RESOLVED	Live View in ESS Live Data; Updating (from ESS-5849590)	ODIN	TG5/SAR	TG6/ ORR	Søren Schmidt	Robin Woracek	=
NIT-503	IN PROGRESS	Effective pixel size - decide place for metadata (from ESS-5849590)	ODIN	Other	TG6/ ORR	Søren Schmidt	Robin Woracek	=
NIT-559	IN PROGRESS	CMOS detector: MTF calculation (from ESS-5849591)	ODIN	TG5/SAR	TG6/ ORR	Søren Schmidt	Robin Woracek	=

**Owner: DMSC**

**Status:** in progress

**Implication for ODIN:** ok (these are not crucial for HC even)

# ODIN - SAR

## Status of NCR's and NIT's



NIT-561 IN PROGRESS ODIN Choppers: direction and phase controls (from ESS-5849588)

ODIN

TG5/SAR


TG6/ ORR

Robin Woracek


Robin Woracek




WFM's



BP's



FOC's



in progress

<https://confluence.ess.eu/spaces/ODIN/pages/718200378/Chopper+Settings>

**Owner: ECDC+DMSC+ODIN+Chopper Group**

**Status:** in progress

**Implication for ODIN:** should be addressed before HC, but possible to address during HC!

# ODIN - SAR

## Status of NCR's and NIT's



NIT-564


TO DO

ODIN BEAM FILTERING SYSTEM: Naming convention in NICOS (from ESS-5849592)

ODIN

TG5/SAR

TG6/ ORR

Vincent Hardion 

Robin Woracek 



### ▼ Description

For Hot Commissioning would be nice to have an improved naming convention of the filters axis in NICOS.

**Owner: ECDC**

**Status: To DO**

**Implication for ODIN: ok (simple naming convention)**



# ODIN - SAR

## Status of NCR's and NIT's



NIT-585 **IN PROGRESS** ODIN Slits labeling

ODIN

Installation/SAT

Safaa Zaki

Ruben Martinez Garcia



### ▼ Description

During local test it was found that all slits systems were installed 90 degrees off compared to the documentation. It was decided that the slits are not going to be moved but documentation needs update and also the labeling of the cables. Also all the slits are missing the labels for the motors and resolvers.

ToM is already updated

Software is already updated (integrated test passed)

This ticket is addressing the next punch list items:

ESS-5768812 MCC2

- Punch list item 3, missing labeling
- Punch list item 4, slits blades direction
- Punch list item 5, slits installed 90 deg. off

ESS-5768833 MCC4

- Punch list item 3, missing labeling
- Punch list item 4, slits blades direction

**Owner: ODIN + MCA**

**Status:** **Slit itself** labelled by ODIN team, cable labelling to do  
**Implication for ODIN:** ok (HC possible as is)



# ODIN - SAR

## Status of NCR's and NIT's

NSS Issue Tracker / NIT-611

### Remote Control via NICOS in ODIN cave

- Edit
- Add comment
- Assign
- More ▾
- To Do ▾

Details

Type:

☒ Task

Resolution:

Unresolved

Priority:

Medium

Labels:

ODIN

Instrument:

ODIN

Discipline:

ECDC

Issue source:

TG5/SAR

Type:

Other

To be resolved before:

TG6/ ORR

Notes:

Remote Control of NICOS via a designated tablet or similar from ODIN hutch is needed.  
Initially this was supposed to not be allowed, but now there seems to be consensus that this is vital among all stakeholders.  
This has been a high level requirement for ODIN from the beginning (see ESS-0129650; requirement 42).  
Creating a NIT, so this can be followed up on (especially as I will be leaving). Thanks!

Status: to do  
Implication for ODIN: to do