



# STAP Spectroscopy overview


April 2026: Heading towards BOT


PASCALE DEEN

## Spectroscopy division




- 1) CSPEC Cold chopper spectrometer ([Rescoped](#))
- 2) BIFROST Extreme Environment Spectrometer
- 3) MIRACLES High resolution Backscattering spectrometer
- 4) TREX Bispectral chopper spectrometer (Rescope)
- 5) VESPA Vibrational Spectrometer ([Rescoped T0](#), Analyser modules rescope)





# BIFROST: Extreme environment spectrometer

Scientists: Rasmus Toft-Peterson (ESS/DTU), Lukas Beddrich, Data Scientist: Greg Tucker  
 IOE: Manon Chesneau



$$\lambda_i = 1.5-6 \text{ \AA}$$

Radius of curvature = 1500 m: 1 x out of line of sight (Prior to bunker wall)

Bandwidth = 1.7  $\text{\AA}$

Sample = 1 x 1 cm<sup>2</sup> - 0.1 x 0.1 cm<sup>2</sup>


Horizontal 7 - 135°, Vertical angular coverage =  $\pm 1.4^\circ$

# BIFROST: Extreme environment spectrometer

## Progress April 2025:



Installation of detector tank in final position




Installation of Be filter in detector tank

# BIFROST: Extreme environment spectrometer

## Progress April 2025:



Installation of detector tank in final position



Installation of Be filter in detector tank


- Bifrost is fully energised (except 1 Vacuum rack)
- Local motion testing started
- Integrated testing completed June 2025:
  - Beam attenuation, divergence jaws and sample slits
  - Tank and sample stack motion, filter temp. readout
  - Monitors
  - Choppers
  - Miscellaneous (pressure gauges, pump control etc)
  - Sample environment
- Shutter, hatch and PSS testing: technology groups & PSS.
- Prepare documentation for TG5

# BIFROST: Extreme environment spectrometer

## Progress April 2025:



Installation of detector tank in final position



Installation of Be filter in detector tank

- Bifrost is fully energised (except 1 Vacuum rack)
- Local motion testing started
- Integrated testing completed June 2025:
  - Beam attenuation, divergence jaws and sample slits
  - Tank and sample stack motion, filter temp. readout
  - Monitors
  - Choppers
  - Miscellaneous (pressure gauges, pump control etc)
  - Sample environment

- Shutter, hatch and PSS testing: technology groups & PSS.
- Prepare documentation for TG5

### Installation to do:

- Polyethylene installation
- Cave roof completed
- Installation of cryogenic lines & workstation for sample mounting
- Fire suppression installation (some concern).




# Completed TG5 - from construction to ready for hot commissioning TG5 December 2025:



Internal ESS review of instrument components.

Conventional safety and radiation safety.

NSS instrument tracker of remaining issues.



# Completed TG5 - from construction to ready for hot commissioning TG5 December 2025:



## ESS neutron rainbow instrument BIFROST ready to receive neutrons

FEBRUARY 4, 2026



## Ready for hot commissioning but ...



General tasks for both IOE and scientists prior to BOT (not exhaustive):

1. Implement grounding solution on detector system + associated test report documentation
2. Documentation that remains to be released post TG5: Shielding report, SAT, TRA, shutdown sequence
3. Finalize monitor system SAT tests
4. Integrated testing of monitor system
5. Final test of the entire detector system, long term stability
6. Resolve sample handling strategy, implement shielding and handling solutions
7. Create a synoptic monitoring page in EPICS or NICOS
8. Write a user manual for BIFROST (a useful one for users)
9. Magnet force testing with sample environment
10. Work with sample environment to facilitate EPICS integration and redo integrated test of sample environment
11. Cable management for sample environment & cave roof space management
12. Establish access to local crane
13. Design and build a detector extraction system for the detector modules under the BIFROST tank
14. Work with Hall managers and IOEs to establish user support procedures
15. Clarify the use of EAM in operation + SSCI2S registration in EAM
16. Define a full system ownership of the different subsystems on the instrument and the responsibilities
17. Help facilitate remote access
18. Learn how to use NICOS
19. Facilitate local printing via IT
20. Clarify how to deal with configuration control management
21. Help sort out the messy workspace around the BIFROST guide + manage the storage of surplus (inventory)
22. Finalize establishing our local workshop/ Establish a work bench for sample handling
23. Get access to and learn how to use the chemical labs (sonicators, solvents, fume hoods, gloveboxes)
24. Learn how to use the Laue camera, and help facilitate a user access strategy
25. Help onboard Lukas Beddrich (second scientist on Bifrost)
26. And likely many more things that will come up

## Data pipeline (April 2025): end to end with AmBe source

Detector group, FPGA, NITIS, ECDC, IDS, IS.

Data acquisition from all  $^3\text{He}$  detectors

Live screened in Nicos and recorded on Nexus file (DMSC)


## First End-to-End Neutron Data Flow Test Successfully Conducted

DECEMBER 17, 2024



ESS has successfully completed its first integration test of the entire neutron data acquisition system, connecting a BIFROST neutron detector module to the ESS timing system and control network.

Thermalised neutron events were detected, processed, and stored, marking a significant milestone in ESS commissioning efforts.




## Data pipeline (April 2025): end to end with AmBe source

Detector group, FPGA, NITIS, ECDC, IDS, IS.  
Data acquisition from all  $^3\text{He}$  detectors  
Live screened in Nicos and recorded on Nexus file (DMSC)

## First End-to-End Neutron Data Flow Test Successfully Conducted



DECEMBER 17, 2024



ESS has completed its first full neutron data pipeline test, connecting a BIFROST detector to the timing system and control network to detect, process, and store thermalised neutron events.


ESS has successfully completed its first integration test of the entire neutron data acquisition system, connecting a BIFROST neutron detector module to the ESS timing system and control network. Thermalised neutron events were detected, processing and storing data to NeXus files, marking a significant milestone in ESS commissioning.

- BIFROST detector tests at ESS
  - data through to NeXus files at DMSC
  - (un)expected artifacts highlight need for flexible tools



# HERCULES: Focus on data acquisition & analysis

## HERCULES European School



BIFROST: Use DMSC/ECDC infrastructure on instrument to ‘measure’ a phonon and determine lifetime broadening.  
NICOS, VISA, Jupyter notebook, SCIPP

# CSPEC: The cold chopper spectrometer of the ESS



Lead scientists: Daria Noferini (ESS), Scientist Christian Balz (magnetism),

Data Scientists: Greg Tucker & Christian Beck

IOE: Jackson Da Silva

Lead instrument engineer: Fernando Moreira (ESS)

**TG5: August 2027 → December 2027**



- Cold neutrons (2-20 Å),  $\Delta E/E = 1.5 \% @ 4 \text{ \AA}$ .
- Focus flux on range of sample areas  $4 \times 2 \text{ cm}^2 \rightarrow 1 \times 1 \text{ cm}^2$ .
- Signal to noise =  $10^5$  (@5 Å, Vanadium).



# CSPEC: Cold Chopper Spectrometer of ESS (October 2025)

Motion control units



Installation of BW choppers in bunker.  
All choppers tested and accepted



Testing of cave block door.



Completion of cave and crane installation

14 T magnet tendered.  
Cryofurnace tendered.

RESCOPING: Full detector coverage with 5 bar  $^3\text{He}$  (procured). ILL detectors under manufacturing.

# CSPEC: Cold Chopper Spectrometer of ESS (April 2026)



# CSPEC: Cold Chopper Spectrometer of ESS (April 2026)



Detector testing at ILL



Guide installation & vacuum testing

# CSPEC: Cold Chopper Spectrometer of ESS (April 2026)



Detector testing at ILL



Guide installation & vacuum testing



Updating and finalising safety features on cave

# CSPEC: Cold Chopper Spectrometer of ESS (April 2026)



Detector testing at ILL



Guide installation & vacuum testing



Updating and finalising safety features on cave

Cadmium design for installation is almost complete.  
Conceptional design for guide exchanger.  
PDR of electrical design approved.  
Instrument Shutter updated.  
Choppers (Quality gate), ...



## Optimise signal to noise

### Borated polyethylene:

ESS approved procurement of Borated PE for CSPEC, T-REX, MIRACLES & VESPA.  
Preliminary designs completed for CSPEC & MIRACLES.




## CSPEC Detector Tank



## 14 T magnet for CSPEC & T-REX

Second-generation high-temperature superconducting (HTS) wire.

Future opportunities B → 20+ T



Preliminary design



Based on:  
12 T magnet © ILL.

Maximized Detector Coverage:

Split-pair geometry features  $-36^\circ < \theta_H < +144^\circ$  and  $-7^\circ < \theta_V < 7^\circ$

Low Background Interference

Operational Efficiency: The system features a recondensing helium tank feeding the dual-heat-exchanger VTI ensuring one-week autonomy in liquid helium, fast sample cooling/heating and a ramp time to full field of less than one hour.

# DMSC: Focus on data acquisition & data analysis



0.4.0



Search



- Introduction
- Installation & Setup
- User Guide >
- Tutorials >
- API Reference >

## Introduction


### Description

**EasyDynamics** is a software package for plotting and fitting neutron spectroscopy data (QENS and INS), mainly dedicated to amorphous materials and crystalline powders

**EasyDynamics** is developed both as a Python library and as a cross-platform desktop application.

#### Table of contents

- Description
- License
- Releases
- Citation
- Contributing
- Get in Touch



## CSPEC: The cold chopper spectrometer of the ESS

Lead scientists: Daria Noferini (ESS), ScientistL Christian Balz (magnetism),

Data Scientists: Greg Tucker & Christian Beck

IOE: Jackson Da Silva

Lead instrument engineer: Fernando Moreira (ESS)



## TG5: August 2027 → December 2027

### Situation:

Stable staffing configuration - we know what we have to deliver - confident we can (not so far).

Project was understaffed (from start).

Complex instrument which requires detailed consideration.

Acceleration is possible with more staff to follow procurement closely (can only be a knowledgeable/experienced engineer).

CSPEC = Tranche 3 instruments - technical groups do not have time.


Further acceleration measures considered but not much available.

# MIRACLES: High resolution backscattering spectrometer


Lead scientist: Felix Villacorta (Bilbao), Jose Pereira (Bilbao), Benedetta Rosi (ESS)

Lead instrument engineer: Alex Conde Estebanez (Bilbao)

Antoni Simelio, Integration Engineer (ESS Bilbao, in Lund).



## TG5: June 2027 - September 2027



Financiado por  
la Unión Europea  
NextGenerationEU



EUSKO JAURLARITZA  
GOBIERNO VASCO

## MIRACLES: October 2025



### MIRACLES

Supports are in place along the neutron beamline.



### MIRACLES


The vacuum vessel is awaiting cave construction in the long instrument hall.



### MIRACLES


Additional shielding blocks have been placed outside the bunker.

## MIRACLES: April 2026




Analyser crystal alignment.

## MIRACLES: April 2026




# MIRACLES: April 2026





# Continued testing of detectors (@ILL)

## Integration of detectors

Nathalie de la Rosa, Francesco Piscatelli, Bernhard Meirose, Benedetta Rosi



- $^3\text{He}$  doublets, preamplifiers and front-end acquisition electronics.
- Tested by using an Am/Be source to check parameters including position sensitivity and dynamic range.





- Tests are currently ongoing to determine position sensitivity at the edges of the tubes.
- Further tests to check stability under vacuum are planned in the next future.

# SCIPP data analysis

Updated MIRACLES Mcstas case.

Data reduction in scipp converted to  $S(Q, \omega)$



## MIRACLES: High resolution backscattering spectrometer

Lead scientist: Felix Villacorta (Bilbao), Jose Pereira (Bilbao), Benedetta Rosi (ESS)

Lead instrument engineer: Alex Conde Estebanez (Bilbao)

Antoni Simelio, Integration Engineer (ESS Bilbao, in Lund).

**TG5: June 2027 - September 2027**



### Situation:

Confident that we can deliver the instrument (Technically and scientifically).

Timeline held (despite delays on components) but concern that a lot is left to do.

Staffing configuration at ESS can be improved. Need experienced engineer at ESS (neutron scattering).

Complex instrument which requires detailed consideration.

MIRACLES = Tranche 3 instruments - technical groups do not have time.

Further acceleration measures considered but not much available.

# T-REX: Bispectral chopper spectrometer with PA


Lead scientist: Christian Franz (Julich), Mohamed Aouane (ESS)

Lead instrument engineer: Marcel Serwe (Julich),

Local engineer Sylvain Desert.

Instrument Data Scientist: Bing Li.

**TG5: December 2027**



- Bispectral extraction ( $0.7\text{--}6.5\text{ \AA}$ ,  $2\text{--}160\text{ meV}$ ),  $1\%\text{--}7\%$  energy resolution.
- Focus flux on sample area  $3 \times 1\text{ cm}^2$  (Div:  $\pm 0.25^\circ$  in the thermal band to  $\pm 1^\circ$  in the cold regime).
- Polarisation using PASTIS XYZ set-up.
- Novel B10 detector technology

# TREX: The bispectral chopper spectrometer with PA. Concerns & actions (October 2025)



Common projects not prioritised for Tranche 2/3 instruments: electrical and conventional utilities, monitors, detector scope.

Focus remains on T1 but solutions are being found (e.g. CEP/CUP contracts, detector solutions)

ESS documentation criteria and requirements are difficult for many of our partner companies and laboratories to fulfil - leads to delays. Working actively to readjust.

No staff member on site:

Recruitment completed for instrument scientist & will start 7th January 2025.

Concomitant recruitment of engineering resources.

Still no on-site engineering resources. Recruitment on-going

Critical path is detector delivery.

Critical path is Cave & MCA

Data chain & workflow: no current focus.

Recruitment for INS Data Scientist on-going, Interviews in May.




## Further concerns

Late component delivery (Cave)  
Integration of PA (ESS requirements)  
Sample environment

# TREX: The bispectral chopper spectrometer with PA. (April 2026)




Guide & chopper base alignment



# TREX: The bispectral chopper spectrometer with PA. (April 2026)



Guide & chopper base alignment



Control cabin



# TREX: The bispectral chopper spectrometer with PA. (April 2026)



Guide & chopper base alignment



Control cabin



Cathedral cave



# TREX: The bispectral chopper spectrometer with



# TREX: The bispectral chopper spectrometer with


Guide & chopper base alignment




Control cabin



Cathedral cave




Borated PE under tank.







# MG Detector: towards full scale delivery

- ◆ This week, the MG.T-REX column assembly started



# DMSC: Prototype of full MG detector. NCrystal (Fe).

253,440 voxels.



# T-REX: Bispectral chopper spectrometer with PA

Lead scientist: Christian Franz (Julich), Mohamed Aouane (ESS)

Lead instrument engineer: Marcel Serwe (Julich),

Local engineer Sylvain Desert.

Instrument Data Scientist: Bing Li.

**TG5: December 2027**

## Situation:

Lots of positive developments.

MG detectors, concern reduced.

Chopper cascade re-optimised - technical risk limited.

Fast speed choppers - remanufactured - path forward.

## Issues:

Polarisation analysis cell (in-house) - what is the timeline?

Polariser & lasers are in-kind - unclear what the path to delivery and installation is (Quality gate)

## Acceleration measures

Considered but few.



# VESPA: The vibrational spectrometer of the ESS

Lead scientist: Adrien Perrichon (ESS), Monika Hartl (ESS)

Lead instrument engineer: Liam Whitelegg (ESS), Rosa Camilleri Lledó (ESS)

**TG5: November 2029**




Consiglio Nazionale  
delle Ricerche



Istituto Nazionale di Fisica Nucleare



ISIS Neutron and  
Muon Source



Direct view of the thermal moderator ( $E_i = 3 - 1000$  meV)

Complex chopper cascade to achieve 3 subframes and variable resolution

Indirect-geometry crystal-analyser

Complex and compact secondary spectrometer:

280  $^3\text{He}$  tubes, 8500 HOPG crystals, 200 kg of cryo-cooled Be, in  $<2$  m $^3$  vacuum vessel

## VESPA: The vibrational spectrometer of the ESS

Lead scientist: Adrien Perrichon (ESS), Monika Hartl (ESS)

Lead instrument engineer: Liam Whitelegg (ESS), Rosa Camilleri Lledó (ESS),

**TG5: November 2029 ⇒ March 2029**

Lorenzo  
Di Fresco  
(CNR)

Monika  
Hartl  
(ESS)

Liam  
Whitelegg  
(ESS)

Roberto  
Senesi  
(CNR)

Alexander  
Johansson  
(ESS)



Sam  
Lambrick  
(CNR/ISIS)

Amalia  
Chambon  
(DTU)

Helen  
Popland  
(ESS)

Rosa  
Camilleri  
(ESS)

**And acknowledging the continuous & extensive support from:**

- NSS & NSS groups
- ISIS Neutron & Muon Source

Any questions?

- [adrien.perrichon@ess.eu](mailto:adrien.perrichon@ess.eu)
- [monika.hartl@ess.eu](mailto:monika.hartl@ess.eu)
- [vespa@ess.eu](mailto:vespa@ess.eu)


# Status update on VESPA

## VESPA, the Neutron Vibrational Spectrometer at the ESS

Rapid progress over the past 6 months, with major achievements of completing the preliminary design of the secondary spectrometer and of the cave, hutch and sample prep. area

- All preliminary designs completed except detector electronics and diffraction banks
- Well-progressed prototyping of all critical components of the secondary: analyser backplate machining & coating, HOPG crystal performance, HOPG crystal assembly, etc
- All large procurements have started (guide, cave, beryllium filter) or will start at ESS shortly (HOPG crystals,  $^3\text{He}$  tubes, cryostat)

TG5 in March 2029 (delay till May resolved)



13,000 HOPG crystals, 280 kg of cryo-cooled Be, 600  $^3\text{He}$  tubes, in  $< 2 \text{ m}^3$  footprint

# Spectroscopy @ ESS

## Focus 2026



Close collaboration with technical teams of NSS, DMSC & sample environment group.

- Ensure that the instrument components deliver the scientific requirements of the instrument.
- Data acquisition, analysis tools to be delivered.
- Sample environment delivery, testing on instruments.

Recruitments: IOE (MIRACLES/T-REX) , Scientists (MIRACLES/T-REX)

Plan and start execution of the rescoping of TREX detectors and additional VESPA analyzer arms in conjunction with the NSS division.

Engage proactively with the neutron user community and further develop the proposed scientific programme for the spectroscopy instruments. Participate in national user meetings when relevant.

Engage with the future instrument opportunities through collaboration with the community.



# STAP Spectroscopy overview

April 2026: Heading towards BOT

PASCALE DEEN

## New ESS spectroscopy instruments



### **GERSEMI** $L_{ms} = 30 \text{ m, N1}$

*A high-resolution neutron spin echo instrument for the ESS*

**Proposers:** D. Noferini (ESS); F. Roosen-Runge (LU, Sweden); *et al.*

### **KVASIR** $L_{ms} = 160 \text{ m.}$

*A backscattering instrument optimised for hard condensed matter*

**Proposers:** S. Petit (LLB, France); K. Lefmann (KU, Denmark); P. Deen (ESS)

*Additional documents available, see list at the bottom of the page.*

### **NERTHUS** $L_{ms} = 70 \text{ m, E8}$

*NEutRon THerMal time-focUssing spectrometer*

**Proposers:** M. Zanatta (University of Trento, Italy); *et al.*

### **NJORD AND REMORA** $L_{ms} = 160 \text{ m, 70 m}$

*Spectrometers in symbiosis*

**Proposers:** E. Fogh (TUM, Germany); *et al.*



# STAP Spectroscopy overview

April 2026: Heading towards BOT

PASCALE DEEN