

WP 5 Fluid Systems – Water Cooling and Target Station HVAC TIK 5.1-5.3

Håkan Carlsson
WP Manager – ESS Lund

www.europeanspallationsource.se

December 17, 2015

Outline



- Highlights
- Schedule performance
- Near-term plans
- Risks and issues
- Concluding remarks

Highlights Water Cooling Systems TIK

5.1-5.2



- HAZOP performed according to IEC 61882:2001
 - Thermal Moderator Cooling System
 - Water Purification System
 - P&ID:s updated
- Model Coordination Started with Conventional Facility (CF) and Target Station Model responsible designers
- Component Specifications preliminary – valves, HX, pumps
- 3D-modelling electrical cable trays in Utility Block
- Electrical loads delivered to CF
- Design of embedded plates for extra pillars in Utility Block
- Preliminary Design of Water Purification (Not TIK)
 - Updated PDR Water Purification


Highlights Target Station HVAC TIK 5.3



- Quality Classification of Ventilation System – in review
- Accident analysis – Stopped ventilation in Active Cell (HVAC) in Review
- Penetrations HVAC ducts level 90 delivered to CF
- Preliminary design of water system for fan-coils
- Preliminary design of ducts for connection cell
- Re-arranged ventilation equipment in Technical rooms

HAZOP – Scope (Water Cooling Systems)

- Identify hazard and operability problems, their possible causes and consequences that potentially can cause physical injury or damage to the health of people or damage to property or the environment.
- Flow, Pressure, Temp
- Level, Time



Valve Specification – example (Water Cooling Systems)



VALVE SPECIFICATION

02 Plant D02/TARGET	03 Location, Room No D02.103.4003	04 System No 1050	05 Component No V-001
06 Quantity 1	07 Location, Referring to Connection Cell Outside <input checked="" type="checkbox"/> Inside <input type="checkbox"/>	08 Valve Code NA	
09 Date 2015-12-07	10 Revised; Date, Item		

OPERATING CONDITIONS

11 Medium AIR	12 Operating Pressure 0,6 MPa	13 Operating Temperature 20 °C
14 Flow	15 Normal position Open <input type="checkbox"/> Closed <input checked="" type="checkbox"/>	16 Opening / Closing time Max: / s Min: / s
17 Flow tending to Open <input checked="" type="checkbox"/> Close <input type="checkbox"/>	18 Operating Frequency 2/YEAR	19 Transients
20 Ambient Conditions Normal Pressure 0,1 MPa Temperature 20 °C Humidity 80 RH% Radiation >1 mSi/h	21 Ambient Conditions Abnormal Pressure MPa Temperature 5-30 °C Humidity 60-100 RH% Radiation mSi/h	

VALVE POSITIONS

22 Bore Vertical <input checked="" type="checkbox"/> Horizontal <input checked="" type="checkbox"/>	Stem Vertical <input type="checkbox"/> Horizontal <input type="checkbox"/> Upside-down <input type="checkbox"/>
--	--

DESIGN DATA

23 Valve Type CHECK	24 Design Press 1,0 MPa	25 Design Temp 85 °C	26 Max Head loss coeff. Z=
27 Connection Size DN025	28 Connection type Weld <input checked="" type="checkbox"/> Flange <input type="checkbox"/> Thread <input type="checkbox"/>	29 Bonnet Relief Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	30 Nozzle for Body drain <input type="checkbox"/> Leakage test <input type="checkbox"/>
31 Max differential pressure when opening the valve MPa at max pres: MPa below disc above disc			
33 Max differential pressure when closing the valve MPa at max pres: MPa below disc <input type="checkbox"/> above disc <input type="checkbox"/>			
34 Valve is end point of pressure boundary YES <input type="checkbox"/> NO <input checked="" type="checkbox"/> If yes, no seat leakage shall occur at hydraulic test MPa above disc <input type="checkbox"/> below disc <input type="checkbox"/>			
35 Stem Sealing Arrangement Single Packing <input type="checkbox"/> Double Packing with intermediate drain <input type="checkbox"/> Bellows with single packing <input type="checkbox"/>			
36 Pivot Pin Sealing Arrangement (check valve) TBD			
37 Body Bonnet Sealing Arrangement Single gasket <input type="checkbox"/> Single gasket plus provision for seal weld alt. Pressure Seal <input type="checkbox"/>			
38 Electrical Position Indication Open and Closed <input type="checkbox"/> Continuous <input type="checkbox"/>		39 Mechanical Position Indication Yes <input type="checkbox"/> No <input type="checkbox"/>	
40 Hydraulic removal of stem packing Yes <input type="checkbox"/> No <input type="checkbox"/>		41 Back seat Yes <input type="checkbox"/> No <input type="checkbox"/>	
42 Inservice Inspection Yes <input type="checkbox"/> No <input type="checkbox"/>			
43 Connecting Pipe Dimension / Material / Inlet DN025 1.4404	44 Connecting Pipe Dimension / Material / Outlet DN025 1.4404		
45 Valve Length TBD	46 Max Height TBD	mm	
47 Force on Disc / Stem Max pressure Mpa above disc tending to open tending to close N Max pressure Mpa below disc, valve tending to open N			

MATERIAL

48 Body Bonnet A351 CF8M	49 Stem NA
50 Disc AISI 316	51 Seat
52 Gasket, Body Bonnet	53 Stem Packing
54 Connection flanges gasket N/A	

QUALITY

55 Quality Class PED 97/23/EG	56 Design acc. to:	57 Inspection acc. to: TBD	58 Documentation acc. to EN 10204 3.1
59 Tightness Class	60 Serialized Yes <input type="checkbox"/> No <input checked="" type="checkbox"/>	61	

ACTUATOR

62 Pneumatic <input type="checkbox"/> Motor <input type="checkbox"/> Handwheel <input type="checkbox"/>

DESIGN DATA ACTUATOR

63 Design Pressure MPa	64 Design Temperature °C	65 Actuating Medium	66 Actuating Pressure Max Min MPa
67 Spring to Open <input type="checkbox"/> Close <input type="checkbox"/> Valve Open: N Valve Closed: N			
68 Spring Force on Stem			
69 Total gas force on stem at min actuating pressure (see item 66)			
70 Type		71 Manufacturer	


MOTOR

72 Specified Operating Time Min s Max: s Normal: s		73 Voltage V
74 Position Indication No <input type="checkbox"/> Limit Switch <input type="checkbox"/> Cont. Indication <input type="checkbox"/> Spec:		
75 Req. Torque opening / closing Start: / During Operation: / Nm Backseating: / Nm		
76 Max permitted Torque for the valve Into open pos: Into close pos: Nm During operation: Nm		
77 Valve Stem turns per full Stroke	78 Length of Stroke	79 Valve Stem Diameter mm
80 Type		81 Manufacturer


REMARK

82 Manufacturer to fill in item 47, 68, 75, 76, 77, 78 and 79:
--


Utility Block – Lay-Out – Level 90




Utility Block – Lay-Out – L100




Utility Block – Lay-Out – L110



Water Purification System




Transport Cask on Level 90




IX-columns on Level 100

Empty the IX columns with water or air
Shielded wall added to protect workers during filling and emptying
Total 12 columns of identical design

Ventilation Ducts – Connection Cell




Target Station HVAC – Subsystem



Schedule Performance (1 of 2)

12.5 Fluid Systems



Variance Analysis:

- Cumulative SV of -0.17 M€ (SPI = 0.91) is primarily due to:
 - Delays in starting up Final Design activities – In-Kind start-up is late
 - Lack of system/tool/process support due to “green-field”-site

Schedule Performance (2 of 2)



IDs	Name	TIK	Current Forecast or Actual	
A73700	CDR All Intermediate Water Cooling Systems	5.2	2016-12-22	
A73680	CDR All Primary Water Cooling Systems	5.1	2016-11-15	
A38190	Award contract for Primary Water Cooling Systems	5.1	2017-05-29	
A39790	Deliver Primary Water Cooling Systems to ESS site	5.1	2017-11-15	
A38210	Complete Installation Primary Water Cooling Systems	5.1	2018-09-06	
A38220	Complete System Test Primary Water Cooling Systems	5.1	2019-02-07	
A38840	CDR Target Station HVAC	5.3	2016-10-20	
A38870	Award Contract for Target Station HVAC	5.3	2017-05-02	
A38880	Deliver Target Station HVAC	5.3	2017-11-03	
A38900	Complete Installation Target Station HVAC	5.3	2018-09-24	
A38910	Complete System Test Target Station HVAC	5.3	2019-03-25	

Near Term Plans Water Cooling Systems

TIK 5.1-5.2 (next 3 months)



- Piping System Structural Analysis
 - Method to be used
 - Structure of reports
- Finalize Component Specifications
- Start Instrument specification
- Define interface towards ICS – interface, signals and controls
- Finalize preliminary design of de-gassing system for Primary Water Cooling
- Perform HAZOP for remaining P&ID:s
 - Shielding & Plugs, Reflector (almost identical to Moderator)
 - Intermediate Water Cooling Loops
 - Update P&ID:s
- Evaluation of piping tool for ESS
- Accident Analysis of Primary Water Cooling Systems
- Kick-off meeting with IK-Partner
- Proton Beam Window Cooling – PDR 5th of April

Near Term Plans Target Station HVAC TIK 5.3 (next 3 months)



- Update of 3D model - ventilation ducts and technical rooms
- P&ID:s for subsystems of TS HVAC
- Finalize Interface Description Documents and update the room book
- Kick-off meeting with IK-Partner

Risks and Issues



- Lack of system/tool/process support due to “green-field”-site
- Coordination of interfaces –WP:s, IK-partners, CF, ICS.....

Concluding Remarks

- In-Kind Partner from Czech Republic

