

TIK3.1 and TIC3.2 Moderator & Reflector System

Daniel Lyngh (ESS)
Yannick Beßler (FZJ)

www.europeanspallationsource.se


December 17, 2015

Outline



- Highlights
- Schedule performance
- Near-term plans
- Risks and issues
- Concluding remarks


ESS Target Monolith




ESS Target Monolith Layout

Moderator Reflector Plug (TIK3.1)

“Twister” Support and handling structure



ESS Target Station




ESS Target Station Layout

- **Highlights**
- Schedule performance
- Near-term plans
- Risks and issues
- Concluding remarks

Cold Moderators


- Fluid liquid Hydrogen
- Vessel material Al6061-T6
- Total heat load ≈ 18 kW
- Total mass flow ≈ 0.75 kg/s




Cold Moderators

- ✓ First design optimization
- ✓ Structure mechanical simulation
- ✓ Fluid dynamic simulation (steady state)
- ✓ Fluid dynamic simulation (transient)
- Manufacturing test (in progress)
- Final design
- Manufacturing of the final cold Moderators


Cold Moderator (design)



Cold Moderator (fluid guide structure)





Cold Moderator (Heat AI)




$$h(x, y, z) = 2.287 + 33.9 \exp \left[-\frac{1}{2} \left(\frac{x - 5.34}{13} \right)^2 - \frac{1}{2} \left(\frac{\sqrt{y^2 + z^2} + 17.24}{18.18} \right)^2 \right]$$

Cold Moderator (Heat H2)



$$h(x, y, z) = -0.17317 + \frac{101.78613}{\left[1 + \left(\frac{x - 0.42345}{18.20385}\right)^2\right] \left[1 + \left(\frac{\sqrt{y^2 + z^2} + 3.56612}{3.34324}\right)^2\right]}$$


Upper cold Moderator (Heat Al+H2)




Σ upper cold Moderators ≈ 7.0 kW

Cold Moderator CFX results (steady state)


Temperature
Temp AI Outside




Temperature
Temp Interface




Velocity
velocity




Pressure
Pressure Field



Cold Moderator results (FEM)




Stress @15 bar / 20 K operation case




Stress @21,45 bar / 300 K test case $S > 55$

$S = 55 \text{ MPa}$
 (RCC MRx)




Stress @17 bar / 20 K design case $S \leq 55 \text{ MPa}$





Deformation (without Invar)

Cold Moderator CFX results (transient)




Cold Moderator CFX results (transient)



Cold Moderator pipework (Invar-Invar test)





Burst test Invar-Invar welding



Burst pressure

Thermal Moderators


- Fluid Water
- Vessel material Al6061-T6
- Total heat load ≈ 172 kW
- Total mass flow ≈ 1.2 kg/s




Thermal Moderators

- ✓ First design optimization
- ✓ Structure mechanical simulation
- ✓ Fluid dynamic simulation (steady state)
- Fluid dynamic simulation (transient), in progress
- Manufacturing test, in progress
- Final design
- Manufacturing of the final thermal Moderators


Thermal Moderator design



Thermal Moderator design



Thermal Moderator design (fluid guides)



Interface: *irradiation module*

Thermal Moderator (Heat Al+H2O)

➤ Aluminum for thermal moderator

- Gaussian fit:

$$P_{Al_{300K},G}(x, y, z) = 2 \frac{W}{cm^3} + 205.6 \frac{W}{cm^3} \cdot e^{-\frac{1}{2} \left(\frac{x-5.43}{14.4} \right)^2 - \frac{1}{2} \left(\frac{\sqrt{y^2+z^2}+31.616}{17.37} \right)^2}$$


- rational fit:

$$P_{Al_{300K},r}(x, y, z) = \frac{81.5255 + 0.11046 \cdot \frac{x}{cm} - 2.96746 \cdot \frac{\sqrt{y^2+z^2}}{cm} + 0.03388 \cdot \frac{(y^2+z^2)}{cm^2} - 0.0000203 \cdot \frac{(y^2+z^2)^{\frac{3}{2}}}{cm^3}}{1 - 0.09314 \cdot \frac{x}{cm} + 0.01233 \cdot \frac{x^2}{cm^2} - 0.00006276 \cdot \frac{x^3}{cm^3} + 0.28717 \cdot \frac{\sqrt{y^2+z^2}}{cm} + 0.00302 \cdot \frac{(y^2+z^2)}{cm^2}}$$

➤ Water (Gaussian fit):

$$P_{H_2O}(x, y, z) = 1.656 \frac{W}{cm^3} + 15740.65 \frac{W}{cm^3} e^{-\frac{1}{2} \left(\frac{x-1.77}{13.05} \right)^2 - \frac{1}{2} \left(\frac{\sqrt{y^2+z^2}+69}{21.25} \right)^2}$$


Thermal Moderator (Heat Al+H2O)



- total heat deposition values for half-model (Gauss / rational):



aluminum:	8.8 kW / 8.8 kW	10.1 kW / 10.2 kW
water:	28.0 kW	29.9 kW
total:	36.8 kW / 36.8 kW	40.0 kW / 40.1 kW

Cold Moderator CFX results (steady state)



Fluid temperature


Cold Moderator CFX results (steady state)



Pressure loss

Beryllium Reflectors

- Fluid Water
- Vessel material Al6061-T6
- Total heat load ≈ 185 kW
- Total mass flow ≈ 1.5 kg/s




Beryllium Reflector dimensions: $\varnothing 700$ mm, $H = 200$ mm

Beryllium Reflectors


- ✓ First design optimization
- Structure mechanical simulation, in progress
- Fluid dynamic simulation (steady state), in progress
- Fluid dynamic simulation (transient)
- Manufacturing test (in progress)
- Final design

Upper Reflector (Heat)

Heat deposition in Beryllium



max: 5,25 W/cm²



Distribution of heat deposition in W/cm²

➤ total heat deposition: 94 kW

- Heat deposition is approximated by functions that are fitted based on heat deposition data from neutronic calculations:

- Cells with 95% Be and 5 % H₂O:
 - Modell: Gauss 2D

$$h(x, y, z) = 0,436 \frac{W}{cm^3} + 21 \frac{W}{cm^3} \cdot \exp \left(-0,5 \left(\frac{x + 7,8}{20,76} \right)^2 - 0,5 \left(\frac{\sqrt{y^2 + z^2} + 17,87}{20,2} \right)^2 \right)$$

- Cells with 90% Be and 10% H₂O
 - Modell: Rational 2D

$$h(x, y, z) = \frac{1891.2 - 1.3x - 111.47\sqrt{y^2 + z^2} + 2.48(y^2 + z^2) - 0.02(y^2 + z^2)^{\frac{3}{2}}}{1 + 1.48x + 0.17x^2 + 0.004x^3 + 7\sqrt{y^2 + z^2} - 0.036(y^2 + z^2)} \frac{W}{cm^3}$$

Upper Reflector (Thermal Calculation)

(1)

- ✓ < 5% water content!
- mass flow cooling water: **0,4 kg/s**
- ✓ pressure loss: 0,16 bar
- cooling channels: \varnothing 20 mm
- water inlet temperature: 25 °C
- water outlet temperature: 81 °C




(2)


- ✓ < 5% water content!
- mass flow cooling water **0,8 kg/s**
- ✓ Pressure loss 0,65 bar
- cooling channels: \varnothing 20 mm
- water inlet temperature: 25 °C
- ✓ water outlet temperature: 53 °C

F: Kühlbohrung d=20mm, Funktion
Temperature
Type: Temperature
Unit: °C
Time: 1
10.12.2015 11:33

174.6 Max
158
141.38
124.75
108.13
91.5
74.875
58.25
41.625
25 Min




0.00 150.00 300.00 (mm)
75.00 225.00



Temperature of Be-reflector in °C (1)

F: Kühlbohrung d=20mm, Funktion
Temperature 2
Type: Temperature
Unit: °C
Time: 1
10.12.2015 11:37

81.133 Max
74.896
68.659
62.422
56.185
49.948
43.711
37.474
31.237
25 Min





0.00 100.00 200.00 (mm)
50.00 150.00




Temperature of cooling water in °C (1)

Upper Reflector (Thermal Calculation)

F: Kühlbohrung d=20mm, Funktion
 Temperature
 Type: Temperature
 Unit: °C
 Time: 1
 10.12.2015 11:33




Temperature of Be-reflector in °C - cross section view (1)




Temperature of Be-reflector in °C - volume of highest temperature at lower disk (1)

Reflector planed sealing test



Twister (frame, shaft, rotation unit)

- Fluid Water
- Structure material SS
- Total heat load ≈ 490 kW
- Total mass flow $\approx 4,7$ kg/s




Rotation unit
(TIK3.1)

Interface:
Monolith vessel

Interface:
Remold handling


Interface:
Monolith shielding




Thermal Moderators

- ✓ First design optimization
- Structure mechanical simulation (in progress)
- Fluid dynamic simulation (steady state)
- Fluid dynamic simulation (transient)
- Manufacturing test
- Final design
- Manufacturing of the final Twister


Bearing and alignment




Bearing and alignment




Bearing and Alignment



Alignment and Cooling of the foot



Pipework Cross-sections



Interface:

Water management


11 Independent Water loops (max!)

4 Waterdisc

2 BE Reflector container / 2 BE Reflector container


2 outer Reflector

1 Twister foot




Twister Rotation Unit - Concept

Twister rotation unit




Joint docking interface


Twister Cask ESS




Lifting of the Twister



Rotation of the Twister




Twister Rotation Unit - interfaces




To be defined:

- Hight of the valve plate
- Interface alignment pins
- Lifting interface as for the twister?



Twister Lifting adapter & drive





Motor Gearbox Unit - SEW

RF97R57DR63S4


$M_{ab} = 2080 \text{ Nm}$

$N_{ab} = 0,5 \text{ u/min}$ (25s für 75° Rotation)


Need for brake resistor?



Hydrogen loop – CMS (TIK3.2)




CMS – detailed flow chart



- Two LH₂ pumps in series
- Cold buffer vessel for pressure control
- Ortho-para-H₂ catalyst in bypass

CMS – Distribution box

Control, Split, unite or bypass overall flow in four streams for butterfly moderator cooling




Cryostat (LH2 room design)

Interface:

1) Building


2) Cryoplant (TMCP)




Room size
10 x 6 m
H=5,5 m

Hydrogen room structure (general view)

Cryostat (LH2 room design)



Cryostat design




- Highlights
- **Schedule performance**
- Near-term plans
- Risks and issues
- Concluding remarks

Schedule Performance EVM Graph

Performance graphs

Show **EVM performance** Performance Outliers



Comments:

Falling slightly behind scheduled plan since last months. Since June when the in-kind partner work started up, very little of this work has been included in the reporting so a significant amount of the work has not been included in the earned/actuals.

Milestones



ID	Name	Planned Date	Current Forecast or Actual	Delay (W.Days)
A80110	Preliminary Design Moderator Reflector Plug	2015-03-26	2015-06-15	7
A38520	Preliminary Design Review of Cryogenic Moderator System (LH2)	2015-06-17	2015-06-16	0
A38670	Preliminary Design Review of Cryogenic Moderator System (LH2)	2015-10-17	2015-06-16	-12
A49360	CDR MR Handling System	2016-04-26	2016-04-26	0
A42220	CDR Cold Moderator	2016-09-28	2016-09-28	0
A42880	CDR Thermal Moderator	2016-08-24	2016-08-24	0
A43330	CDR Reflectors	2016-07-10	2016-07-10	0
A39800	CDR Cryogenic Liquid Hydrogen System	2016-12-15	2016-12-15	0
A49440	Delivery MR Handling System	2018-03-31	2018-03-31	0
A42300	Delivery Cold Moderator	2018-03-31	2018-03-31	0
A42960	Delivery Thermal Moderators	2018-03-31	2018-03-31	0
A43410	Delivery Reflectors	2018-03-31	2018-03-31	0
A39810	Delivery Cryogenic Liquid Hydrogen System	2018-06-30	2018-06-30	0

- Highlights
- Schedule performance
- **Near-term plans**
- Risks and issues
- Concluding remarks

Near Term Plans



- *Cold Moderator manufacturing, welding, burst test completed*
- *Thermal Moderator manufacturing, welding, burst test completed*
- *Ordering Be-reflector, LH2-pumps, Material with 3.2 certificate (if funding is finally releasing)*
- *First contact to Accredited inspection body*
- *Implementation of the last change requests*

- Highlights
- Schedule performance
- Near-term plans
- **Risks and issues**
- Concluding remarks

Risks and Issues

- ***Funding still not in place***
- ***Interface descriptions not yet completed***
- ***Accredited inspection body not selected/contracted***
- ***Impact of late project changes***
- ***Unclear RCC-Code requirements (LH2,....)***
- ***Design risks in general***

- Highlights
- Schedule performance
- Near-term plans
- Risks and issues
- **Concluding remarks**

Concluding Remarks

- Cold and thermal Moderators close to final design (manufacturing tests will be finalized in the next period)
- General agreement for proposed concept for structural support and rotation unit
- Due to funding issues components with long lead time are on the critical way (Be-reflector, LH2-pumps,..)
- Focus on CMS in the next period